



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**



No. F.6/DFS/MS/Metro/2025/SZ/567

Dated: 22/10/2025

**FIRE SAFETY CERTIFICATE**

Certified that building of DMRC, Metro Station at Tilak Nagar Line-3, New Delhi, comprised of Basement, Ground, Concourse & Platform Level, owned/occupied by Delhi Metro Rail Corporation Limited, was issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/DMRC/2022/SZ/523 dated 23/11/2022. The premise was re-inspected by the officer concerned of this department on 13/10/2025 in presence of Mr. Bhrigu Fukan (Fire Manager) and found that the said building/premises is fit for occupancy class "Assembly Group D-7 (Metro Station)" with effect from 22/10/2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 22/10/2025 at New Delhi by

  
(A.K. Malik)  
Dy. Chief Fire Officer (SZ)  
Delhi Fire Service  


Copy to: -

1. Sh. Rajesh Agarwal (GM/E&M), Delhi Metro Rail Corporation Limited, Metro Bhawan, 13, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

**Conditions for the validity of Fire Safety Certificate:**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working conditions at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. Any deviation with regard to construction, ventilation, occupancy, electric installation etc., may be got verified from concerned authorities.
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, prior to its expiry".
7. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules, 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

## INSPECTION REPORT

INSPECTION REPORT

|        |                                                                              |                                                    |                                                 |                |
|--------|------------------------------------------------------------------------------|----------------------------------------------------|-------------------------------------------------|----------------|
| 1.     | Name & address of the building                                               | DMRC Metro Station at Tilak Nagar Line-3           |                                                 |                |
| 2.     | Type of Occupancy                                                            | Assembly (D-7)                                     |                                                 |                |
| 3.     | Building Comprised of                                                        | Basement, Ground, Concourse & Platform Level       |                                                 |                |
| 4.     | Type of Case                                                                 | Renewal                                            |                                                 |                |
| 5.     | Details of previous NOC No.                                                  | F6/DFS/MS/DMRC/2022/SZ/523 dated 23/11/2022        |                                                 |                |
| 6.     | Fire Safety directives Letter No.                                            | F6/MS/DFS/BP/2004/2546 dt. 21/10/2004              |                                                 |                |
| 7.     | Date of inspection                                                           | 13/10/2025                                         |                                                 |                |
| 8.     | Name of the Inspecting Officer                                               | ADO (JKP)                                          |                                                 |                |
| 9.     | Name and designation of Officer from the building side                       | Mr. Bhrigu Fukan (Fire Manager)                    |                                                 |                |
| 10.    | Year of Construction                                                         | 2006                                               |                                                 |                |
| 11.    | Applicant's letter No. DMRC/O&M/Fire/NOC/L-3/2025/09/11 dated 18/09/2025     |                                                    |                                                 |                |
| S. No. | Minimum standards on fire prevention and fire safety U/R 33                  | Old NOC Requirement                                | Provided at site                                | Remarks MR/NMR |
| 1.     | Access of building                                                           |                                                    |                                                 |                |
|        | <ul style="list-style-type: none"><li>Road width</li></ul>                   | Accessible                                         | 18 mtr                                          | MR             |
|        | <ul style="list-style-type: none"><li>Gate width</li></ul>                   | 5 mtr.                                             | Open to road                                    | MR             |
|        | <ul style="list-style-type: none"><li>Width of internal road</li></ul>       | N/A                                                | N/A                                             | N/A            |
| 2.     | Number, width, Type & Arrangements of exits                                  |                                                    |                                                 |                |
|        | a. Number of staircases                                                      |                                                    |                                                 |                |
|        | <ul style="list-style-type: none"><li>Upper floors</li></ul>                 | 04 Nos                                             | 04 Nos                                          | MR             |
|        | <ul style="list-style-type: none"><li>Basements</li></ul>                    | 07 Nos                                             | 07 Nos                                          | MR             |
|        | b. Width of staircases                                                       |                                                    |                                                 |                |
|        | <ul style="list-style-type: none"><li>Upper floors</li></ul>                 | 2.0 mtr                                            | 2.0 m (04 Nos) GF to PF level                   | MR             |
|        | <ul style="list-style-type: none"><li>Basements</li></ul>                    | 2.0 mtr                                            | 4.0 m (04 Nos) & 1.15 m (03 Nos) Basement to GF | MR             |
|        | c. Protection of exits                                                       |                                                    |                                                 |                |
|        | <ul style="list-style-type: none"><li>Fire check door</li></ul>              | N/A                                                | N/A                                             | N/A            |
|        | <ul style="list-style-type: none"><li>Pressurization</li></ul>               | N/A                                                | N/A                                             | N/A            |
|        | d. No of continuous staircase to terrace                                     | N/A                                                | N/A                                             | N/A            |
|        | e. Width of Corridor                                                         | 2.0 m                                              | 4.0 m                                           | MR             |
|        | f. Door size                                                                 | 1.0 m                                              | Provided                                        | MR             |
| 3.     | Compartmentation                                                             |                                                    |                                                 |                |
|        | <ul style="list-style-type: none"><li>Fire check door</li></ul>              | 01 Hrs.                                            | Provided                                        | MR             |
|        | <ul style="list-style-type: none"><li>Sealing of electrical shafts</li></ul> | Required                                           | Sealed                                          | MR             |
|        | <ul style="list-style-type: none"><li>Fire Rating of shaft door</li></ul>    | 02 Hrs.                                            | Provided                                        | MR             |
|        | <ul style="list-style-type: none"><li>Water Curtain</li></ul>                | N/A                                                | N/A                                             | N/A            |
|        | <ul style="list-style-type: none"><li>Fire Dampers</li></ul>                 | N/A                                                | N/A                                             | N/A            |
| 4.     | Smoke Managements System                                                     |                                                    |                                                 |                |
|        | <ul style="list-style-type: none"><li>Basement.</li></ul>                    | Required                                           | Exhaust fans are Provided                       | MR             |
|        | <ul style="list-style-type: none"><li>Upper floors.</li></ul>                | Required                                           | Natural Ventilation                             | MR             |
| 5.     | Fire Extinguishers                                                           |                                                    |                                                 |                |
|        | <ul style="list-style-type: none"><li>Total numbers</li></ul>                | 45 No's                                            | Provided                                        | MR             |
|        | <ul style="list-style-type: none"><li>Types</li></ul>                        | ABC/CO <sub>2</sub>                                | Provided                                        | MR             |
|        | <ul style="list-style-type: none"><li>ISI marking</li></ul>                  | ISI marked                                         | ISI marked                                      | MR             |
| 6.     | First-Aid Hose Reels                                                         |                                                    |                                                 |                |
|        | <ul style="list-style-type: none"><li>Total numbers on each floor</li></ul>  | 04 Nos at bsmt & PF level & 03Nos at GF & CC level | Provided                                        | MR             |
|        | <ul style="list-style-type: none"><li>Length of hose reel hose</li></ul>     | 45 Mtr.                                            | Provided                                        | MR             |
|        | <ul style="list-style-type: none"><li>Nozzle diameter</li></ul>              | 6.5 mm                                             | Provided                                        | MR             |

|     |                                               |               |                                                     |     |
|-----|-----------------------------------------------|---------------|-----------------------------------------------------|-----|
| 7.  | Automatic fire detection and alarming system. |               |                                                     |     |
|     | • Type of detector                            | Heat / Smoke  | Provided                                            | MR  |
|     | • Location of Main Panel                      | N/A           | Ground floor                                        | N/A |
|     | • Location of Repeater Panel                  | N/A           | N/A                                                 | N/A |
|     | • Alternate source of power                   | Required      | Provided                                            | MR  |
|     | • Hooters' Location                           | Required      | Provided                                            | MR  |
| 8.  | MOEFA                                         | Required      | Provided                                            | MR  |
| 9.  | Public Address System                         | Required      | Provided                                            | MR  |
| 10. | Automatic Sprinkler System                    |               |                                                     |     |
|     | • Basements                                   | Required      | Provided                                            | MR  |
|     | • Ground floor                                | N/A           | N/A                                                 | N/A |
|     | • Sprinkler above false ceiling               | N/A           | N/A                                                 | N/A |
| 11. | Internal Hydrants                             |               |                                                     |     |
|     | • Size of riser/down-comer                    | Required      | 150/100 mm                                          | MR  |
|     | • Number of hydrants per floor                | Required      | 04 Nos at bsmt & PF level & 03 Nos at GF & CC level | MR  |
|     | • Hose Box                                    | Required      | 04 Nos at bsmt & PF level & 03 Nos at GF & CC level | MR  |
| 12. | Yard Hydrants                                 |               |                                                     |     |
|     | • Total number of hydrants                    | Required      | Provided                                            | MR  |
|     | • Hose Box                                    | Required      | Provided                                            | MR  |
| 13. | Pumping Arrangements                          |               |                                                     |     |
|     | • Ground Level                                |               |                                                     |     |
|     | ➤ Discharge of main pump                      | 1800 LPM      | 1800 LPM                                            | MR  |
|     | ➤ Head of main pump                           | 40 mtr        | 56 mtr                                              | MR  |
|     | ➤ Number of main pumps                        | 01 No         | 01 No                                               | MR  |
|     | ➤ Jockey pump out put                         | 180 LPM       | 180 LPM                                             | MR  |
|     | ➤ Jockey pump head                            | 40 mtr        | 56 mtr                                              | MR  |
|     | ➤ Standby Pump out put                        | 1800 LPM      | 1800 LPM                                            | MR  |
|     | ➤ Standby Pump Head                           | 40 mtr        | 56 mtr                                              | MR  |
|     | ➤ Auto Starting/Manual stopping               | Required      | Provided                                            | MR  |
|     | ➤ Pump House Access                           | Required      | Provided                                            | MR  |
|     | • Terrace level                               |               |                                                     |     |
|     | ➤ Discharge of pump                           | N/A           | N/A                                                 | N/A |
|     | ➤ Head of the pump                            | N/A           | N/A                                                 | N/A |
|     | ➤ Power supply                                | N/A           | N/A                                                 | N/A |
|     | ➤ Auto starting of pump                       | N/A           | N/A                                                 | N/A |
| 14. | Captive water storage for firefighting        |               |                                                     |     |
|     | • Underground tank capacity                   | 1,00,000 ltrs | Provided                                            | MR  |
|     | ➤ Draw of connection                          | Required      | Provided                                            | MR  |
|     | ➤ Fire service inlet                          | Required      | Provided                                            | MR  |
|     | ➤ Access to tank                              | Required      | Provided                                            | MR  |
|     | • Overhead Tank capacity                      | 10,000 ltr    | Provided                                            | MR  |
| 15. | Exit signage                                  | Required      | Provided                                            | MR  |
| 16. | Provision of lifts                            |               |                                                     |     |
|     | ➤ Pressurization of Lift Shaft                | N/A           | N/A                                                 | N/A |
|     | ➤ Pressurization of lift lobby                | N/A           | N/A                                                 | N/A |
|     | ➤ Communication in lift Car                   | N/A           | N/A                                                 | N/A |
|     | ➤ Fireman's Grounding Switch                  | Required      | Provided                                            | MR  |
|     | ➤ Lift Signage                                | Required      | Provided                                            | MR  |
| 17. | Standby Power Supply                          | Required      | Provided                                            | MR  |
| 18. | Refuge Area                                   |               |                                                     |     |
|     | ➤ Total area                                  | N/A           | N/A                                                 | N/A |
|     | ➤ Location                                    | N/A           | N/A                                                 | N/A |


N-28

|     |                                                                          |          |                                                                                                             |     |
|-----|--------------------------------------------------------------------------|----------|-------------------------------------------------------------------------------------------------------------|-----|
| 19. | Fire Control Room                                                        |          |                                                                                                             |     |
|     | ➤ Detector system panel                                                  | N/A      | N/A                                                                                                         | N/A |
|     | ➤ Flow Switch Panel                                                      | N/A      | N/A                                                                                                         | N/A |
|     | ➤ PA System Panel                                                        | N/A      | N/A                                                                                                         | N/A |
|     | ➤ Battery backup                                                         | N/A      | N/A                                                                                                         | N/A |
|     | ➤ Building Floor Plans                                                   | N/A      | N/A                                                                                                         | N/A |
| 20. | Special fire protection systems for protection of special risks, if any; | Required | Automatic CO <sub>2</sub> flooding system in LT Panel & Manual CO <sub>2</sub> flooding system in HT panel. | MR  |

The fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety as required under the rules, the fire safety certificate issued vide letter No. **F6/DFS/MS/DMRC/2022/SZ/523** dated **23/11/2022**, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

  
Signature of the Inspecting Officer  
Name: Santosh Kumar  
Designation: ADO (JKP)

DO (SW)

Dy. C.S.O. (SZ)

15/10/25  
RAJINDER ATWAL

  
15/10/25  
A.K. MALIK

  
Principal Director

By. C.S.O. to S.O.

By. C.S.O. (SZ)

  
15/10/25

  
16/10/25  
A.K. MALIK

DO (SW)

17/10/25

ADO (JKP)



P.T-0