



**FIRE SAFETY CERTIFICATE**

Certified that the **ASN Sr. Sec. School located at Mayur Vihar Phase-1, Delhi - 110091**, comprised of **Ground plus three upper floors**, owned/occupied by **ASN Sr. Sec. School** was issued Fire Safety Certificate vide letter No. F6/DFS/MS/School/NDZ/2022/507 dated 12/05/2022. The School building was re-inspected by the officer concerned of this department on 15/04/2025 in presence of Mr. Swarnima Luthra (Principal) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with the Fire Prevention and Fire Safety requirements in accordance with Circular No. F16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by Director of Education and that the building is fit for occupancy class **"Educational Building" (Group-B) as above Ground + 03 upper floors only** with effect from 29/04/2025 for a period of **three years** in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010. Subject to conditions printed below.

Issued on 29/04/2025 at New Delhi by.

(ATUL GARG)  
DIRECTOR

o/c DELHI FIRE SERVICE

**Copy to:-**

1. The Director of Education, (GNCT), Old Secretariat, Civil lines, New Delhi - 110054.
2. The Principle, ASN Sr. Sec. School, Mayur Vihar Phase-1, Delhi - 110091.

**Conditions for the validity of Fire Safety Certificate**

1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry
2. All the means of escape shall be kept free of all the type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

**INSPECTION REPORT**

1	Name & address of the building	ASN Sr. Sec. School at Mayur Vihar Phase-1, Delhi-110091.		
2	Building is comprised of	Ground plus three upper floors (Except 4 <sup>th</sup> floor addition/ alternation as per guideline issued letter No.F6/DFS/MS/BP/2020/42 dated 04/02/2020) but 4 <sup>th</sup> floor still not constructed.		
3	Type of occupancy	Educational Building		
4	Type of case	Renewal		
5	Details of previous FSC	F6/DFS/MS/School/NDZ/2022/507 dated 12/05/2022.		
6	Fire safety directives letter no.	F6/DFS/MS/BP/2020/42 dated 04.02.2020		
7	Date of inspection	15/04/2025.		
8	Name of the inspecting officers	Yashwant Singh Meena ADO (L.N)		
9	Name of the designation of officer from the building side	Mr. Swarnima Luthra (Principal)		
10	Year of construction	2001		
11	Applicant's letter no.	Email dated 11/03/2025		
S.No	Minimum standard of fire safety requirements as per circular no.3298 to 3398 dated 01.03.2011	Circular Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to Building:</b>			
	A Road width	12 mtrs.	24 mtrs.	MR
	B Gate width	4.5 mtrs.	5 mtrs.	MR
	C Width of internal road	N/A	5 mtrs.	MR
2	<b>Number, Width, Type and Arrangement of Exits:</b>			
	A Number of staircases			
	a Upper floor	02 no.	02 nos.	MR
	c Basement	N/A	N/A	N/A
	B Width of staircases			
	a Upper floor	1.50 mtrs	1.5 m each	MR
	b Basement	N/A	N/A	N/A
	C Protection of exits			
	a Fire check door	N/A	N/A	N/A
	b Pressurization	N/A	N/A	N/A
	D No. of continuous staircases to terrace	01 no.	02 no.	MR
	E Width of corridor	1.50 mtrs.	1.68 mtrs.	MR
	F Door size	1.0 mtr.	1.2 mtr.	MR
3	<b>Compartmentation:</b>			
	A Fire check door	NA	NA	NA
	B Sealing of electrical shafts	N/A	N/A	N/A
	C Fire rating of shaft door	N/A	N/A	N/A
	D Water curtain	N/A	N/A	N/A
	E Fire dampers	N/A	N/A	N/A
4	<b>Smoke Management System:</b>			
	A Basement	N/A	N/A	N/A
	B Upper floor	N/A	N/A	N/A




<b>5. Fire Extinguisher:</b>					
	A	Total numbers	18 nos.	24 nos.	MR
	B	Types	CO <sub>2</sub> & ABC	CO <sub>2</sub> & ABC	MR
	C	ISI marking	ISI Marked	Provided	MR
<b>6 First-Aid-Hose Reel:</b>					
	A	Total numbers of each floor	03 nos.	03 nos.	MR
	B	Length of hose reel hose	30 mtrs.	30 mtrs.	MR
	C	Nozzle diameter	05 mm	05 mm	MR
<b>7 Automatic Fire Detection and Alarming System:</b>					
	A	Type of detectors	N/A	N/A	N/A
	B	Location of main panel	N/A	N/A	N/A
	C	Location of repeater panel	N/A	N/A	N/A
	D	Alternate source of power	N/A	N/A	N/A
	E	Hooters	N/A	N/A	N/A
<b>8 MOEFA:</b>			N/A	N/A	N/A
<b>9 Public Address System:</b>			N/A	N/A	N/A
<b>10 Automatic Sprinkler System:</b>					
	A	Basement	N/A	N/A	N/A
	B	Upper floor	N/A	N/A	N/A
	C	Sprinkler above false ceiling	N/A	N/A	N/A
<b>11 Internal Hydrants:</b>					
	A	Size of riser/down-comer	N/A	100 mm	N/A
	B	Number of hydrants per floor	N/A	03 nos.	N/A
	C	Hose box	N/A	03 nos.	N/A
<b>12 Yard Hydrants:</b>					
	A	Total number of hydrants	N/A	N/A	N/A
	B	Hose box	N/A	N/A	N/A
<b>13 Pumping Arrangements:</b>					
<b>1 Ground level</b>					
	A	Discharge of main pump	N/A	N/A	N/A
	B	Head of main pump	N/A	N/A	N/A
	C	Number of main pumps	N/A	N/A	N/A
	D	Jockey pump out put	N/A	N/A	N/A
	E	Jockey pump head	N/A	N/A	N/A
	F	Standby pump out put	N/A	N/A	N/A
	G	Standby pump head	N/A	N/A	N/A
	H	Auto starting /manual stopping	N/A	N/A	N/A
	I	Pump house access	N/A	N/A	N/A
<b>2 Terrace Level</b>					
	A	Discharge of pump	450 LPM	450 LPM	MR
	B	Head of the pump	40 mtrs.	40 mtrs.	MR
	C	Power supply	Required	Provided	MR
	D	Auto starting of pump	Required	Provided	MR

W A


14	<b>Captive Water Storage for Fire Fighting:</b>			
A	Underground tank capacity	50,000 ltr.	50,000 ltr.	MR
B	Draw-off connection	Required	Provided	MR
C	Fire service inlet	Required	Provided	MR
D	Access to tank	Required	Provided	MR
E	Overhead tank capacity	10,000 ltr.	25,000 ltr.	MR
15	<b>Exit Signage:</b>			
		Required	Provided	MR
16	<b>Provision of Lifts:</b>			
A	Pressurization of lift shaft	N/A	N/A	N/A
B	Pressurization of lift lobby	N/A	N/A	N/A
C	Communication in lift car	N/A	N/A	N/A
D	Firemen's grounding switch	N/A	N/A	N/A
E	Lift signage	N/A	N/A	N/A
17	<b>Standby Power Supply:</b>			
		N/A	N/A	N/A
18	<b>Refuge Area:</b>			
A	Total area	N/A	N/A	N/A
B	Location	N/A	N/A	N/A
19	<b>Fire Control Room:</b>			
A	Detector system panel	N/A	N/A	N/A
B	Flow switch panel	N/A	N/A	N/A
C	PA system panel	N/A	N/A	N/A
D	Battery backup	N/A	N/A	N/A
E	Building floor plans	N/A	N/A	N/A
20	<b>Special Fire Protection systems for protection of special Risks, if any:</b>			
		N/A	N/A	N/A



The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspection. (Guideline issued vide letter No. F6/DFS/MS/BP/2020/42 dated 04/02/2020 for addition of 4<sup>th</sup> floor on existing building of ground plus three upper floors. 4<sup>th</sup> floor still not constructed.)


Keeping in view of the deemed compliance of minimum standards on fire prevention and fire safety measures as required under the Rules the Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/NDZ/2022/507 dated 12/05/2022 under the Circular no F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01/03/2011 is recommended.

  
21/4/2025

Signature of the Inspecting Officer  
Name: - Yashwant Singh Meena  
Designation: - ADO (L.N)

D.O./EAST DFA please.  
by CTO (NDZ)  22/04/2025

C.F.O.  22/04/25  
 23/4/2025

Director  24/04/25

 P.T.O