




FIRE SAFETY CERTIFICATE

Certified that the **Holy Child Model School** located at Gopal Nagar, Najafgarh, New Delhi – 110043 building comprised of ground plus two upper floors, owned / occupied by Holy Child Model School was issued earlier Fire Safety Certificate vide letter No. F6/DFS/MS/School/2022/SZ/1309 dated 14/12/2022. The school building was re-inspected by the officer concerned of this department on 24/06/2026 in presence of Mr. Satish Kumar Sehrawat (Chairman) of the school and found that the school building is fit for occupancy class **“Educational Building”** (Group - B) with effect from 08/07/2026 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010 & also conditions printed below.

Issued on 08/07/2026 at New Delhi by.


(S. K Dua)
Chief Fire Officer
Delhi Fire Service
01/20

Copy to: -

1. The Director of Education, Govt. of Delhi, Old Secretariat, Delhi – 110054.
2. The Principal, Holy Child Model School located at Gopal Nagar, Najafgarh, New Delhi – 110043.

Conditions for the validity of Fire Safety Certificate

1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry
2. All the means of escape shall be kept free of all the type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.
6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

01.	Name & address of the building	Holy Child Model School located at Gopal Nagar, Najafgarh, New Delhi – 110043		
02.	Building is comprised of	Ground plus two upper floors		
03.	Type of occupancy	Educational Building (School)		
04.	Type of case	Renewal Case		
05.	Details of previous FSC	F6/DFS/MS/School/2022/SZ/1309 dated 14/12/2022.		
06.	Fire safety directives letter no.	Nil		
07.	Date of inspection	24.06.2026		
08.	Name of the inspecting officers	Yashwant Singh Meena ADO/Najafgarh		
09.	Name of the designation of officer from the building side	Mr. Satish Kumar Sehrawat (Chairman)		
10.	Year of construction	1983 (G+1 st) & 2015 (II nd)		
11.	Applicant's letter no.	Online Application No. 52026052603181		
S. No	Minimum standard of fire prevention and fire safety U/R 33	As per old Requirement	Provided at site	Remarks MR/NMR
01.	Access to Building:			
	A Road width	Old Case	05 meters.	MR (Old Case)
	B Gate width	Old Case	03 & 2.68 meters.	MR (Old Case)
	C Width of internal road	N/A	N/A	N/A
02.	Number, Width, Type and Arrangement of Exits:			
	A Number of staircases			
	a Upper floor	02 nos.	03 nos.	MR
	C Basement	N/A	N/A	N/A
	B Width of staircases			
	a Upper floor	1.50 m	1.52, 1.60 m & 1.25 m	MR
	C Basement	N/A	N/A	N/A
	C Protection of exits			
	a Fire check door	N/A	N/A	N/A
	b Pressurization	N/A	N/A	N/A
	D No. of continuous staircases to terrace	Required	01 no.	MR
	E Width of corridor	Old Case	0.64 & 1.70 m	MR (Old Case)
	F Door size	1.0 mtrs.	1.05 to 0.98 mtrs.	MR
03.	Compartmentation:			
	A Fire check door	N/A	N/A	N/A
	B Sealing of electrical shafts	N/A	N/A	N/A
	C Fire rating of shaft door	N/A	N/A	N/A
	D Water curtain	N/A	N/A	N/A
	E Fire dampers	N/A	N/A	N/A
04.	Smoke Management System:			
	A Basement	N/A	N/A	N/A
	B Upper floor	Required	Natural Ventilation	MR

05. Fire Extinguisher:				
A	Total numbers	12 nos.	Provided.	MR
B	Types	ABC/CO ₂	ABC/CO ₂	MR
C	ISI marking	ISI Marked	ISI Marked	MR
06. First-Aid-Hose Reel:				
A	Total numbers of each floor	02 nos.	Provided	MR
B	Length of hose reel hose	30 m	Provided	MR
C	Nozzle diameter	05 mm	Provided	MR
07. Automatic Fire Detection and Alarming System:				
A	Type of detectors	N/A	N/A	N/A
B	Location of main panel	N/A	N/A	N/A
C	Location of repeater panel	N/A	N/A	N/A
D	Alternate source of power	N/A	N/A	N/A
E	Hooters	N/A	N/A	N/A
08. MOEFA:		N/A	N/A	N/A
09. Public Address System:		N/A	Provided	N/A
10. Automatic Sprinkler System:				
A	Basement	N/A	N/A	N/A
B	Upper floor	N/A	N/A	N/A
C	Sprinkler above false ceiling	N/A	N/A	N/A
11. Internal Hydrants:				
A	Size of riser/down-comer	N/A	N/A	N/A
B	Number of hydrants per floor	N/A	N/A	N/A
C	Hose box	N/A	N/A	N/A
12. Yard Hydrants:				
A	Total number of hydrants	N/A	N/A	N/A
B	Hose box	N/A	N/A	N/A
13. Pumping Arrangements:				
1 Ground level				
A	Discharge of main pump	N/A	N/A	N/A
B	Head of main pump	N/A	N/A	N/A
C	Number of main pumps	N/A	N/A	N/A
D	Jockey pump out put	N/A	N/A	N/A
E	Jockey pump head	N/A	N/A	N/A
F	Standby pump out put	N/A	N/A	N/A
G	Standby pump head	N/A	N/A	N/A
H	Auto starting /manual stopping	N/A	N/A	N/A
I	Pump house access	N/A	N/A	N/A
2 Terrace Level				
A	Discharge of pump	450 LPM	450 LPM (02 nos. provided)	MR
B	Head of the pump	40 m	Provided	MR
C	Power supply	Required	Provided	MR
D	Auto starting of pump	Required	Provided	MR




N/23

Holy Child Model School located at Gopal Nagar, Najafgarh, New Delhi - 110043

14.	Captive Water Storage for Fire Fighting:			
	A	Underground tank capacity	N/A	N/A
	B	Draw-off connection	N/A	N/A
	C	Fire service inlet	N/A	N/A
	D	Access to tank	N/A	N/A
	E	Overhead tank capacity	10,000 liters	Provided
15.	Exit Signage:		Required	Provided
16.	Provision of Lifts:			
	A	Pressurization of lift shaft	N/A	N/A
	B	Pressurization of lift lobby	N/A	N/A
	C	Communication in lift car	N/A	N/A
	D	Firemen's grounding switch	N/A	N/A
	E	Lift signage	N/A	N/A
17.	Standby Power Supply:		NA	N/A
18.	Refuge Area:			
	A	Total area	N/A	N/A
	B	Location	N/A	N/A
19.	Fire Control Room:			
	A	Detector system panel	N/A	N/A
	B	Flow switch panel	N/A	N/A
	C	PA system panel	N/A	N/A
	D	Battery backup	N/A	N/A
	E	Building floor plans	N/A	N/A
20.	Special Fire Protection systems for protection of special Risks, if any:		NA	N/A

The fire protection system was randomly checked and tested and was found functional at the time of inspection.

Keeping in view of the deemed compliance of minimum standards on fire prevention and fire safety measures as required under the Rules the Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/2022/SZ/1309 dated 14/12/2022 renewal under the Rules 37 of Delhi Fire Service Rules 2010 is **recommended**.


25/6/2026

Signature of the Inspecting Officer

Name: Yashwant Singh Meena

Designation: ADO/Najafgarh

D.O/SW



29/6/26

RAJINDER ATWAL

DFO (WZ)

cfo

Pr. Director

10/07/2026

DFO

01/07/26

DFO to

issue. Reg

2/2

(FO WZ)

f.t. please

N/24

Sir.

F.T. letter is put up for sign. Please


7/7/2026

~~CFO/CNZ~~

~~KVP~~
07/07/26

F.P. wing