



C-116

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/GH/ECN/2026/594

Dated: 04/07/2026

FIRE SAFETY CERTIFICATE

Certified that the M/s Hotel Prince Palace, located at 5117-5118, Gali Thanedar Wali, Main Bazar, Paharganj, New Delhi - 110055 in a building comprised of Ground and 04 Upper Floors using Ground Floor - Reception + 07 Guest Rooms, 1st Floor - 09 Guest Rooms, 2nd Floor - 09 Guest Rooms, 3rd Floor - 07 Guest Rooms and 4th Floor - Not in use (as per affidavit dated 18.06.2026) was issued FSC by this department vide letter No. F6/DFS/MS/GH/NDZ/2023/199 dated 15/12/2023. Now, the guest house premises was re-inspected by the officer concerned of this department on 18/06/2026 in the presence of Sh. Anil Kumar, Owner and found that the premises have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy "Residential - Group "A" (Guest House) for Ground (Reception + 07 Guest Rooms), 1st Floor (09 Guest Rooms), 2nd Floor (09 Guest Rooms) and 3rd Floor (07 Guest Rooms) - Total 32 Guest Rooms with effect from 04/07/2026 for period of Three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules 2010.

Issued 04/07/2026 at New Delhi by.

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to: -

OIC B38

1. The Commissioner, MCD, Civic Centre, New Delhi.: Online ID - 2026060408138 dated 04/06/2026.
2. The Manager, M/s Hotel Prince Palace, 5117-5118, Gali Thanedar Wali, Main Bazar, Paharganj, New Delhi - 110055.

Conditions for the validity of Fire Safety Certificate: -

1. This FSC is valid for Guest House up to 3rd Floor only.
2. All the means of escape shall be kept free of all type of obstruction all the time.
3. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
4. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
5. The trained firefighting staff should be available round the clock.
6. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
7. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
10. Any flammable material for interior decoration is prohibited.

INSPECTION REPORT

1.	Name & address of the building:	M/s Hotel Prince Palace, 5117-5118, Gali Thanedar Wali, Main Bazar, Paharganj, New Delhi - 110055.		
2.	Type of occupancy: -	Residential, "Group-A" (Guest House)		
3.	Building Comprised of: -	Ground and 04 Upper Floors Total - 32 Guest Rooms Ground Floor - Reception + 07 Guest Rooms 1 st Floor - 09 Guest Rooms 2 nd Floor - 09 Guest Rooms 3 rd Floor - 07 Guest Rooms 4 th Floor - Not in use(as per affidavit dt. 18.06.2026)		
4.	Type of case: -	Renewal		
5.	Details of previous FSC: -	F6/DFS/MS/GH/NDZ/2023/199 dated 15/12/2023		
6.	Fire safety directives No.: -	N/A		
7.	Date of inspection: -	18/06/2026		
8.	Name of the inspecting officer: -	Sh. Bhupender Prakash, ADO(ND)		
9.	Name & designation of officer From the building side: -	Sh. Anil Kumar, Owner		
10.	Year of construction: -	Old Building		
11.	Applicant's letter No: -	MCD Online ID. 2026060408138 dt. 04/06/2026 Old Case		
S. No.	Minimum Standards on fire Prevention and fire safety U/R 33	Requirement/ Existing fire safety arrangements	Provided at site	Remarks MR/NMR
1.	Access to Building			
	• Road width	N/A	4.00 mtr.	N/A
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	Number, Width Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper floors	01 no.	01 no.	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircase			
	• Upper floors	0.80 mtr.	1.27 mtr.	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	N/A	N/A	N/A
	e. Width of corridor	N/A	N/A	N/A
	f. Door size	1.00 mtr.	1.00 mtr.	MR
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke Management System			
	• Basements	N/A	N/A	N/A
	• Upper floors	Required	Exhaust Fan/ Natural	MR
5.	Fire Extinguishers			
	• Total numbers	08 nos.	08 nos.	MR
	• Types	ABC & CO ₂	ABC & CO ₂	MR
	• ISI marking	Required	Provided	MR
6.	First-Aid Hose Reel			
	• Total number of each floor	01 no.	01 no.	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	05 mm	05 mm	

7.	Automatic Fire Detection & Alarming System.			
	• Type of detectors	CO	Provided	MR
	• Location of main panel	Ground Floor	Provided	MR
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooter's Location	Ground Floor	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13.	Pumping Arrangement			
	Ground level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Stand by pump output	N/A	N/A	N/A
	• Stand by pump head	N/A	N/A	N/A
	• Auto starting/Manual stopping	N/A	N/A	N/A
	• Pump House Access	N/A	N/A	N/A
	Terrace level			
	• Discharge of pump	180 LPM	180 LPM	MR
	• Head of pump	30 mtr.	30 mtr.	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14.	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	Required	Provided	MR
	• Overhead tank capacity	2,500 Ltrs.	2,500 Ltrs.	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Fireman's switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17.	Stand by Power Supply	Required	Provided	MR
18.	Refuge Area			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19.	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A

	• Battery backup	N/A	N/A	N/A
	• Building floor plan	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risk, if any:			N/A

*PNF - Provided but Non-Functional, *MR - Meeting Requirement, *NMR - Not Meeting Requirement

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the Rules, if approved, we may renew the FSC issued vide letter No. F6/DFS/MS/GH/NDZ/2023/199 dated 15/12/2023. The last date of deemed approval is 03/07/2026.

Accordingly, DFA is prepared and put up for kind perusal and signature please.

Bhupender Prakash
23/6/2026

Bhupender Prakash
ADO (ND)

DO (NDD/ODD)

Saudaf
25/6/2026

CFO (ECN)

ADomr
23/6/26

Principal Director

CFO to issue

Rey
3/2

CFO (ECN)

ADomr
30/6/26

ADD/ND

As approved F.T. letter is put up for signature pl.

CFO (ECN)

Bhupender Prakash
04/7/2026

MS uploaded
06/07/2026

ADomr
4/7/26