

## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

र्गाजादी का अमृत महोत्सव

No. F6/DFS/MS/School/NDZ/2025/264

Dated: 19/03/2025

## FIRE SAFETY CERTIFICATE

Certified that the Bapu Public School, located at Delhi Gandhi Smarak Nidhi, Patparganj, Delhi-110091, comprised of ground plus one upper floor, owned/occupied by Bapu Public School was issued Fire Safety Certificate vide letter No. F6/DFS/MS/School/NDZ/2022/161 dated 11/02/2022. The School building was re-inspected by the officer concerned of this department on 11/03/2025 in presence of Mrs. Saroj Dwivedi (HM) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with the Fire Prevention and Fire Safety requirements in accordance with Circular No. F16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by Director of Education and that the building is fit for occupancy class "Educational Building" (Group-B) with effect from 19/03/2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010. Subject to conditions printed below.

Issued on 19/03/2025 at New Delhi by.

DIRECTOR

COELHI FIRE SERVICE

Copy to:-

1. The Director of Education, MCD Civic Centre, Jawahar Lal Nehru Marg, New Delhi-110002.

2. The Principal, Bapu Public School, located at Delhi Gandhi Smarak Nidhi, Patparganj, Delhi-110091.

## Conditions for the validity of Fire Safety Certificate

- 1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry
- 2. All the means of escape shall be kept free of all the type of obstruction all the time.
- All the employees shall be acquainted with the use and maintenance of all fire equipments and method
  of smooth and speedy safe evacuation of occupants in case of emergency.
- 4. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
- 6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- 7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on <a href="www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>.

	-		on Particular Comments	- 4/12		Ballet Paris			
			INSPE	CTION REPOR	T	PIN Prince			
1	Name & address of the building  Bapu Public School at Delhi Gandhi Nidhi, Patparganj, Delhi-110091.				andhi Smar				
2	E	Building is comprised of		Ground plus one upper floor only					
3	I	ype	of occupancy		Educational Building				
4	r	ype	of case	Renewal					
5	I	)eta	ils of previous FSC	F6/DFS/MS/School/NDZ/2022/161 dated 11/02/2022					
6		Fire safety directives letter no. F16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011				8 to 3398			
7	D	Date of inspection 07/03/2025							
8	N	lame	e of the inspecting officers	Yashwant Sing	h Meena, A.D.O / La	xmi Nagar			
)	Name of the designation of officer from the building side  Mrs. Saroj Dwivedi (Head Mistress)								
0	Y	Year of construction		1990	1990				
1	A		cant's letter no.	Email dated 27/		g wy l			
S. Na	1000		finimum standard of fire ention and fire safety U/R 33	Circular Requirement	Provided at site	Remarks MR/NMF			
		cces	s to Building:		Marille III				
ı	A		Road width	6.0 mtrs.	15 mtrs.	MR			
1	В	(	Sate width	4.5 m	4.0 m on road	MR			
1	C		Vidth of internal road	N/A	N/A	N/A			
1		Number, Width, Type and Arrangement of Exits:							
1		A Number of staircases							
ı	A			2 nos.	2 nos.	MR			
1	-	b	Upper floor Basement	N/A	N/A	N/A			
1	В	1.00	Vidth of staircases			544,744,645			
1	D	a	Upper floor	1.5 m	1.6 m & 1.5 m	MR			
ı	-	b	Basement	N/A	N/A	N/A			
ŀ	C		rotection of exits		Tqu — il				
ı		a	Fire check door	N/A	N/A	N/A			
ı		b		N/A	N/A	N/A			
	D	to	o. of continuous staircases terrace	2 no.	2 no.	MR MR			
l	E	W	idth of corridor	1.5 m					
	F	D	oor size	1.0 mtr.	1.0 mtr.	MR			
	Co	mpa	artmentation:		. News	Larval			
Г	A	Fi	re check door	NA	NA	NA			
	В	Se	aling of electrical shafts	N/A	N/A	N/A			
	C	Fi	re rating of shaft door	N/A	N/A	N/A			
	D		ater curtain	N/A	N/A	N/A			
	E	E Fire dampers		N/A	N/A	N/A			
	Sm	oke	Management System:		*				
	A	- Common	sement	N/A	N/A	N/A			
_ 1	1			N/A	N/A	N/A			

@#

p /13

Bapu Public School at Delhi Gandhi	Smarak Nidhi, Patparganj, Delhi-110091
Fire Extinguisher	Smarak Mani, Paiparganj, Delhi-110091

	A	Total numbers	03 nos.	07 nos.	MR		
	B	Types	CO <sub>2</sub> & ABC	CO <sub>2</sub> & ABC	MR		
	C	ISI marking	ISI Marked	ISI Marked	MR		
6	First-Aid-Hose Reel:						
	A	Total numbers of each floor	N/A	N/A	N/A		
	В	Length of hose reel hose	N/A	N/A	N/A		
	C	Nozzle diameter	N/A	N/A	· N/A		
7							
	A	Type of detectors	N/A	N/A	N/A		
	B	Location of main panel	N/A	N/A	N/A		
	C	Location of repeater panel	N/A	N/A	N/A		
	D	Alternate source of power	N/A	N/A	N/A		
	E	Hooters	N/A	N/A	N/A		
3	Mo	OEFA:	N/A	N/A	N/A		
9		blic Address System:	N/A	N/A	N/A		
0	Au	tomatic Sprinkler System:	TE SERVE	-2017 1 2007 T			
	A	Basement	N/A	N/A	N/A		
	В	Upper floor	N/A	N/A	N/A		
	C	Sprinkler above false ceiling	N/A	N/A	N/A		
1	Internal Hydrants:						
	A	Size of riser/down-comer	N/A	N/A	N/A		
	В	Number of hydrants per floor	N/A	N/A	N/A		
1	C	Hose box	N/A	N/A	N/A		
2	Yard Hydrants:						
	A	Total number of hydrants	N/A	N/A	N/A		
1	В	Hose box	N/A	N/A	N/A		
3	1245 II.	ARSEL A PARTY	A 1/2/	Treation	7 7		
+	Pumping Arrangements:  Ground level						
+	A	Discharge of main pump	N/A	N/A	N/A		
-	B	Head of main pump	N/A	N/A	N/A		
ŀ		Number of main pumps	N/A	N/A	N/A		
-	C	Jockey pump out put	N/A	N/A	N/A		
-	D		N/A	N/A	N/A		
-	E F	Jockey pump head Standby pump out put	N/A	N/A	N/A		
			N/A	N/A	N/A		
_	G	Standby pump head Auto starting /manual	N/A	N/A	N/A		
	H	stopping	tor A				
-	I	Pump house access	N/A	N/A	N/A		
	Terrace Level						
_	A	Discharge of pump	N/A	N/A	N/A		
	В	Head of the pump	N/A	N/A	N/A		
-	C	Power supply	N/A	N/A	N/A		
_	D	Auto starting of pump	N/A	N/A	N/A		

## Bapu Public School at Delhi Gandhi Smarak Nidhi, Patparganj, Delhi-110091

14	Captive Water Storage for Fire Fighting:						
	A	Underground tank capacity	N/A	N/A	N/A		
	B	Draw-off connection	N/A	N/A	N/A		
	C	Fire service inlet	N/A	N/A	N/A		
	D	Access to tank	N/A	N/A	N/A		
34	E	Overhead tank capacity	N/A	N/A	N/A		
15	Exit Signage:		N/A	N/A	N/A		
16	Provision of Lifts:						
	A	Pressurization of lift shaft	N/A	N/A	N/A		
	В	Pressurization of lift lobby	N/A	N/A	N/A		
	C	Communication in lift car	N/A	N/A	N/A		
9	D	Firemen's grounding switch	N/A	N/A	N/A		
	E	Lift signage	N/A	N/A	N/A		
17	Sta	andby Power Supply:	N/A	N/A	N/A		
18	Refuge Area:						
	A	Total area	N/A	N/A	N/A		
	В	Location	N/A	N/A	N/A		
19	Fire Control Room:						
	A	Detector system panel	N/A	N/A	N/A		
	В	Flow switch panel	N/A	N/A	N/A		
	C	PA system panel	N/A	N/A	N/A		
	D	Battery backup	N/A	N/A	N/A		
	E	Building floor plans	N/A	N/A	N/A		
20		ecial Fire Protection systems for otection of special Risks, if any:	N/A	N/A	N/A		

The fire protection system was randomly checked and tested and was found functional at the time of inspection.

Keeping in view of the deemed compliance of minimum standards on fire prevention and fire safety measures as required under the Rules the Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/NDZ/2022/161 dated 11/02/2022 Renewal under rule 35(6) of the Delhi Fire Rules 2010 is recommended.

No file is pending with me before disposal of this case.

Signature of the Inspecting Officer Name Yashwant Singh Meena

11 3 2025

Designation ADO (L.N)

D.QÆD

2.3.25

-125

Director Mon K

porter

P.T.0