

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE

NEW DELHI-110 001

No.F.6/DFS/MS/School/2025/SZ/ 875

Dated: 09/07/2025

FIRE SAFETY CERTIFICATE

Certified that the **Cambridge Foundation School** at Rajouri Garden Extension, New Delhi-110027, comprised of ground plus three upper floors (with partial basement under administrative block segregated from school building having separate entrance) was issued FSC by this department vide letter No. F.6/DFS/MS/School/2022/SZ/808 dated 29.07.2022. The school building was re-inspected by the officer concerned of this department on dated 28.06.2025 in the presence of Sh. Mr. J. Venkatesan (Principal) and found that school building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises (**Except Admin. Block & MP Hall**) is fit for occupancy class "**Educational Building**" with effect from 09/07/2025 for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 09/07/2025 at New Delhi by.

(**Atul Garg**)
 Director
 Delhi Fire Service
 09/07/2025

Copy to: -

1. The Executive Engineer (Bldg.), MCD, Civic Centre, New Delhi:- for information regarding use of basement.
2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.
3. The Principal, Cambridge Foundation School at Rajouri Garden Extension, New Delhi-110027.

Conditions for the validity of fire safety certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. Basement shall be used as per the building bye laws.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Cambridge Foundation School, Rajouri Garden Extension, New Delhi- 110027.
2. Building comprised of : G+3upper floors with partial basement under administrative block segregated from school building having separate entrance.
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/School/2022/SZ/808 dated 29.07.2022
6. Fire Safety directives letter No : Nil
7. Date of inspection : 28.06.2025
8. Name of Inspecting Officer : A.D.O. R.K.Yadav
9. Name and designation of officers
From the building side : Mr. J. Venkateshan (Principal)
10. Year of Construction : 1977
11. Applicant's letter No. : Form 'J' dated 13.06.2025

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	Accessible 06 mtrs 4.5 mtrs N/A	12 mtrs 3.8, 3.4, 3.4mtrs N/A	MR MR, old case N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> Upper Floors Basements 	02 No's N/A	04 No's N/A	MR N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> Upper Floor Basements 	1.50 m N/A	3x1.50 & 1.47m N/A	MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> Fire check door Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	2 Nos.	Provided	MR
	e. Width of Corridor	1.50 m	2.35m	MR
	f. Door Size	1.0 m in CR 1.50 m in MP hall	1.0m in Class rooms & 1.85, 1.50 & 1.0 m in MP Hall	MR, students are less than 45 in each classroom
3.	Compartmentation			
	<ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> Basements Upper floors 	Required Required	Exhaust fans are provided Natural ventilation	MR MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	20 no.'s ABC/CO ₂ /WCO ₂ type ISI marked	Provided Provided ISI marked	MR MR MR
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	02 no.'s 30 mtrs 5 mm	Provided Provided Provided	MR MR MR

7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Upper Floor (M.P Hall stage)	Required	Provided	MR
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	100 mm	N/A
	• Number of hydrants per floor	N/A	Two	N/A
	• Hose Box	N/A	Two	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM	450 LPM & 180 LPM	MR
	➤ Head of the pump	30 mtrs	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltrs	10,000 ltrs.	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
		No Lift		
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A

N/23

17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found not functional at the time of inspection.

Keeping in view of the above compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter No. F.6/DFS/MS/School/2022/SZ/808 dated 29.07.2022, renewal under Rule 37 of the Delhi Fire Service Rules 2010 is recommended.

R. K. Yadav
02/7/2026
Signature of Inspecting Officer
Name:-R.K. Yadav
Designation: - ADO (JKP)

D.O. (SW)

R. K. Yadav
4/7/25

C.R.S.

4/7/2025

Director

10/7/25

10/7/25

FT letter is put up for sign. please
R. K. Yadav
8/7/2026