



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

No. F.6/DFS/MS/School/2025/NDZ/ 163

Dated: 17/02/2025

FIRE SAFETY CERTIFICATE

Certified that Canterbury Model Public School is running ground floor, first floor & second floors located at V-290, Vijay Park, Maujpur, Delhi-110053, comprised of ground plus three upper floors only, owned/occupied Canterbury Model Public School was issued FSC vide letter No. F.6/DFS/MS/School/2021/NDZ/1082 dated 28/12/2021. The premises was re-inspected by the officer concerned of this department on dated 06/02/2025 in the presence of Mr. Sh. Neeraj Gupta, Manager and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with Circular No. 262-362 dated 17/01/2005 issued by the Director of Education and that the building/premises is fit for occupancy class 'Educational (Group-B)' (ground to 2nd floor) with effect from 17/02/2025 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on.....17/02/2025.....at New Delhi by

(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

To:-

The Manager,
Canterbury Model Public School at V-Vijay Park, Maujpur, Delhi-110053

Copy to:-

The Dy. Director of Education
B-Block Yamuna Vihar, Delhi-110053

Conditions for the validity of Fire Safety Certificate

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : Canterbury Model Public School, V-290
Vijay Park, Maujpur, Delhi-110053
2. Building is comprised of : Ground Plus three upper floors
(School is running on ground plus two upper floors)
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/School/2021/NDZ/1082
Dated 28/12/2021
6. Fire Safety direction letter No : Circular 262-362
Dated: 17/01/2005 issued by DoE
7. Date of Inspection : 06/02/2025
8. Name of the Inspecting officers : ADO Deepak Kumar
9. Name and designation of Officer
from the building side : Sh. Neeraj Gupta
10. Year of Construction : 2000
11. Applicant's letter No : Nil Dated- 18/12/2024

Sr. No	Minimum Standards on fire prevention and fire safety U/R33	Circular Requirement	Provided at Site	Remarks MR/NMR
01	Access to building.			
	• Road width	06 mtr.	12mtr.	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	• Upper Floor	01 no.	02 nos.	MR
	• Basement	N/A	N/A.	N/A
	B. Width of Staircases			
	• Upper Floor	1.50mtr.	1.36 mtr& 0.94 mtr.	MR
	• Basement	N/A	N/A.	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	01 nos.	01 nos.	MR
	e. Width of Corridor	1.50 mtr.	1.50 mtr.	MR
	f. Door Size	01 mtr.	01 mtr.	MR
03	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05.	Fire Extinguishers.			
	• Total numbers	06 nos.	08 nos.	MR
	• Types	ABC /CO ₂	ABC /CO ₂	MR
	• IS marking	ISI marked	ISI marked	MR

24

06	First-aid-Hose Reels.			
	• Total numbers on each floor	01 nos.	01 nos.	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	Required	NP	MR (accepted earlier)
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level	N/A	N/A	N/A
	• Discharge of main Pump	N/A	N/A	N/A
	• Head of Main Pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump Head	N/A	N/A	N/A
	• Auto Starting /Manual stopping	N/A	N/A	N/A
	• Pump House Access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	220 Lpm	220 Lpm	MR
	• Head of the Pump	40 mtr.	40 mtr.	MR
	• Power supply	Required	Provided	MR
	• Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	5000 ltr.	5000 ltr.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A

N/12

17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

Note:- Undertaking has submitted by the school management that we are not used 3rd floor for school and any purpose. 3rd floor is closed.

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Circular 262-362 dated 17/01/2005 issued by Director of Education. The FSC issued vide letter no. F.6/DFS/MS/School/2021/NDZ/1082 Dated 28/12/2021 renewal under rule 35 of the Delhi Fire Service Rules, 2010 is recommended.

Deepak
Signature of the Inspecting Officer
Name :- Deepak Kumar
Designation :- A.D.O (Shd)

1. on 13/02/25

DO(ED)

Deepak
07/10/2025

Dy. C.F.O. (NDZ)

Kirp
13/02/25

C.F.O.
13/02/2025

Director
13/02/25

Asst. Secy

Sir, F.T. letter is put up for your kind signature pl.

Director
13/02/25

Deepak
13/02/2025