



No. F6/DFS/MS/NDZ/2025/ 119

Dated: 12/03/2025

**FIRE SAFETY CERTIFICATE**

Certified that **Children homes located at Dilshad Garden, Delhi - 110094**, comprised of **Basement, Ground plus two Upper floors** owned/occupied by **Children homes for girls** have complied with the fire prevention and Fire Safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and verified by the officer concerned of this department on 27/02/2025 in the presence of Mr. Manmohan Meena (J.E.) & Mrs. Nirmala (Care taker) and found that the building/premises is fit for occupancy class **"Institutional Building"** (Group C) **Basement, Ground plus two upper floors** with effect from 12/03/2025 for period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rule 2010, printed below

Issued on 12/03/2025 at New Delhi by.

(ATUL GARG)  
DIRECTOR

o/c DELHI FIRE SERVICE

**Copy to: -**

1. The Dy. Director of Education, Municipal Corporation of Delhi, 419 Udyog Sadan, Patparganj Industrial Area, Delhi – 110092.
2. The Chief Architect, DMRC, Metro Bhawan, Barakhamba Lane, Connaught Place, New Delhi- 110001.
3. The Manager Children homes for girls located at Dilshad Garden, Delhi – 110094,

**Conditions for the validity of Fire Safety Certificate**

1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
2. All the means of escape shall be kept free of all the type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. The time of inspection basement is being used for pump room only.
5. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
6. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.
7. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).



## INSPECTION REPORT

1	Name & address of the building	Children Home at Dilshad Garden Delhi-110094.		
2	Building is comprised of	Basement, Ground plus two upper floors only		
3	Type of occupancy	Institutional Building, Group 'C'		
4	Type of case	New Case		
5	Details of previous FSC	Nil		
6	Fire safety directives letter no.	F6/DFS/MS/BP/2024/332 dated 01/10/2024 & Noting at N/10.		
7	Date of inspection	27/02/2025		
8	Name of the inspecting officers	Ashok Kumar Jaiswal (DO/East) & Yashwant Singh Meena ADO (Laxmi Nagar)		
9	Name of the designation of officer from the building side	Mr. Manmohan Meena (J.E.) & Mrs. Nirmala (Care taker)		
10	Year of construction	2024		
11	Applicant's letter no.	Outdoor Dairy No. 11004 dated 03/01/2025		
S.No	Minimum standard of fire prevention and fire safety U/R 33	NBC / UBBL & Noting at N/10	Provided at site	Remarks MR/NMR
1	<b>Access to Building:</b>			
	A Road width	6.0 mtrs.	15 mtrs.	MR
	B Gate width	6.0 mtrs.	6.0 mtrs.	MR
	C Width of internal road	N/A	N/A	N/A
2	<b>Number, Width, Type and Arrangement of Exits:</b>			
	A Number of staircases			
	a Upper floor	02 nos.	02 nos.	MR
	b Basement (Pump house only)	01 no.	01 no.	MR
	B Width of staircases			
	a Upper floor	2 mtr. & 1.5 mtr.	2 mtr. & 1.5 mtr.	MR
	b Basement	2 mtr.	2.40 mtr.	MR
	C Protection of exits			
	a Fire check door	Required	Provided	MR
	b Pressurization	Required	Provided	MR
	D No. of continuous staircases to terrace	02 nos.	02 nos.	MR
	E Width of corridor	02 mtrs.	02 mtrs.	MR
	F Door size	1.2 mtr.	1.2 mtr.	MR
3	<b>Compartmentation:</b>			
	A Fire check door	Required	Provided	MR
	B Sealing of electrical shafts	Required	Provided	MR
	C Fire rating of shaft door	Required	Provided	MR
	D Water curtain	N/A	N/A	N/A
	E Fire dampers	Required	Provided	MR
4	<b>Smoke Management System:</b>			
	A Basement	Required	Natural	MR
	B Upper floor	Required	Natural	MR

W A



<b>5. Fire Extinguisher:</b>				
A	Total numbers	16 nos.	16 nos.	MR
B	Types	CO <sub>2</sub> & ABC	CO <sub>2</sub> & ABC	MR
C	ISI marking	ISI Marked	Provided	MR
<b>6 First-Aid-Hose Reel:</b>				
A	Total numbers of each floor	01 no.	01 no.	MR
B	Length of hose reel hose	30 meters.	30 meters.	MR
C	Nozzle diameter	05 mm	05 mm	MR
<b>7 Automatic Fire Detection and Alarming System:</b>				
A	Type of detectors	Smoke/Heat	Provided	MR
B	Location of main panel	Required	Provided	MR
C	Location of repeater panel	Required	Provided	MR
D	Alternate source of power	Required	Provided	MR
E	Hooters	Required	Provided	MR
8	MOEFA:	Required	Provided	MR
9	Public Address System:	Required	Provided	MR
<b>10 Automatic Sprinkler System:</b>				
A	Basement	N/A	N/A	N/A
B	Upper floor	N/A	N/A	N/A
C	Sprinkler above false ceiling	N/A	N/A	N/A
<b>11 Internal Hydrants:</b>				
A	Size of riser/down-comer	100 mm	100 mm	MR
B	Number of hydrants per floor	02 nos.	02 nos.	MR
C	Hose box	02 nos.	02 nos.	MR
<b>12 Yard Hydrants:</b>				
A	Total number of hydrants	06 nos.	06 nos.	MR
B	Hose box	06 nos.	06 nos.	MR
<b>13 Pumping Arrangements:</b>				
1	<b>Ground level</b>			
A	Discharge of main pump	2280 LPM	2280 LPM	MR
B	Head of main pump	70 mtrs	70 mtrs	MR
C	Number of main pumps	02 nos	02 nos	MR
D	Jockey pump out put	180 LPM	180 LPM	MR
E	Jockey pump head	70 mtrs	70 mtrs	MR
F	Standby pump out put	2280 LPM	2280 LPM	MR
G	Standby pump head	70 mtrs.	70 mtrs.	MR
H	Auto starting /manual stopping	Required	Provided	MR
2	<b>Terrace Level</b>			
A	Discharge of pump	N/A	450 LPM	MR
B	Head of the pump	N/A	40 M	MR
C	Power supply	N/A	Provided	MR
D	Auto starting of pump	N/A	Provided	MR



14	<b>Captive Water Storage for Fire Fighting:</b>			
A	Underground tank capacity	1,00,000 liters	1,00,000 liters	MR
B	Draw-off connection	Required	Provided	MR
C	Fire service inlet	Required	Provided	MR
D	Access to tank	Required	Provided	MR
E	Overhead tank capacity	5,000 liter.	25,000 liter.	MR
15	<b>Exit Signage:</b>			
		Required	Provided	MR
16	<b>Provision of Lifts:</b>			
A	Pressurization of lift shaft	N/A	N/A	N/A
B	Pressurization of lift lobby	N/A	N/A	N/A
C	Communication in lift car	N/A	N/A	N/A
D	Firemen's grounding switch	N/A	N/A	N/A
E	Lift signage	N/A	N/A	N/A
17	<b>Standby Power Supply:</b>			
		Required	Provided	MR
18	<b>Refuge Area:</b>			
A	Total area	N/A	N/A	N/A
B	Location	N/A	N/A	N/A
19	<b>Fire Control Room:</b>			
A	Detector system panel	N/A	N/A	N/A
B	Flow switch panel	N/A	N/A	N/A
C	PA system panel	N/A	N/A	N/A
D	Battery backup	N/A	N/A	N/A
E	Building floor plans	N/A	N/A	N/A
20	<b>Special Fire Protection systems for protection of special Risks, if any: LT &amp; HT Panels</b>			
		Required	Provided	MR

The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspections. The earlier shortcomings issued vide letter no. F6/DFS/MS/NDZ/2024/700 dated 31/12/2024 by this department has been rectified by the management.

Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Signature of the Inspecting Officer  
Name : Yaswant Singh Meena  
Designation: ADO /Laxmi Nagar

Signature of the Inspecting Officer  
Name: Ashok Kumar Jaiswal  
Designation: Divisional Office/ East

Dy. C.F.O. (NDZ)

Kirp  
03/04/25

C.F.O.  
K. Singh  
4/3/2025

Director  
10/3/25

Off. Secy

10/3/25

ADO/L.N.  
P.T.O