

C/72


**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE**  
**NEW DELHI- 110 001.**

No. F.6/DFS/MS/CNG/2025/SZ/ 447

Dated: 22/08/2025

**FIRE SAFETY CERTIFICATE**

Certified that the **CNG Dispensing Station at Jail Road, Opp. Tihar Jail, Hari Nagar, New Delhi**, comprised of ground floor only and offices at ground floor plus one upper floor, owned/occupied by Indraprastha Gas Limited, was issued NOC by this department vide letter no. F.6/DFS/MS/ CNG/2022/SZ/329 dated 26.07.2022. The premises was re-inspected by the officer concerned of this department on dated 07.07.2025 in the presence of Sh. Sanchit Sehrawat (Dy. Manager F & S) and found that CNG Dispensing station Jail road have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the **premises (CNG Dispensing Station) is fit for occupancy class Group "J" "Hazardous Building"** w.e.f. 22/08/2025 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed below.  
Issued on 22/08/2025 at New Delhi.

  
21/08/2025  
(Virendra Singh)  
Chief Fire Officer  
99

Copy to:-

1. The Vice-President (F&S), Indraprastha Gas Limited, IGL Bhawan, Plot No.-4, Community Centre, Sector-9, R.K.Puram, New Delhi-110022.
2. The Manager, CNG Station at Jail Road, Opp. Tihar Jail, Hari Nagar, New Delhi

**Conditions for the validity of fire safety certificate: -**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

**INSPECTION REPORT**

1. Name & address of the building : CNG Dispensing Station at Jail Road, Opp. Tihar Jail, Hari Nagar, New Delhi.
2. Building comprised of : CNG dispensing station is at Ground floor only & offices are at ground plus one upper floor
3. Type of Occupancy : Group "J" Hazardous
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/ CNG/2022/SZ/329 dated 26.07.2022
6. Fire Safety directives letter No : F.5/(3A)/DFS/2006/CNG/418 dated 02.11.2006
7. Date of inspection : 17.07.2025
8. Name of Inspecting Officer : A.D.O. R.K. Yadav
9. Name and designation of officers  
From the building side : Sh. Sanchit Sehrawat (Dy. Manager F & S)
10. Year of Construction : 2006
11. Applicant's letter No. : IGL/F&S/2025/15/72/1 dated 30.06.2025

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NFPA/CCOE/OISD etc. requirements	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>Road width</li> <li>Gate width</li> <li>Width of internal road</li> </ul>	09 m NA NA	Provided Directly accessible from road NA	MR NA NA
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>Upper Floors</li> <li>Basements</li> </ul>	NA NA	NA NA	NA NA
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>Upper Floor</li> <li>Basements</li> </ul>	NA NA	NA NA	NA NA
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>Fire check door</li> <li>Pressurization</li> </ul>	NA NA	NA NA	NA NA
	d. No. of continuous staircases to terrace	NA	NA	NA
	e. Width of Corridor	NA	NA	NA
	f. Door Size	NA	NA	NA
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>Fire check door</li> <li>Sealing of electrical shafts</li> <li>Fire Rating of shaft door</li> <li>Water Curtain</li> <li>Fire Dampers</li> </ul>	NA NA NA NA NA	NA NA NA NA NA	NA NA NA NA NA
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>Basements</li> <li>Upper floors</li> </ul>	NA NA	NA NA	NA NA
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>Total numbers</li> <li>Types</li> <li>IS marking</li> </ul>	24 no.'s DCP & CO <sub>2</sub> ISI	Provided Provided Provided	MR MR MR
6.	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> <li>Length of hose reel hose</li> <li>Nozzle diameter</li> </ul>	NA NA NA	NA NA NA	NA NA NA

7.	<b>Automatic fire detection and alarming system</b>			
	• Gas and flame detectors	Required	Provided	MR
	• Location of Main Panel	NA	Office at GF	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	Required	Provided	MR
	• Hooters' Location	NA	At station	NA
8.	MOEFA	Required	Provided	MR
9.	Public Address System	NA	NA	NA
10.	<b>Automatic Sprinkler System</b>			
	• Basement	NA	NA	NA
	• Ground Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11.	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	NA	NA	NA
	• Number of hydrants per floor	NA	NA	NA
	• Hose Box	NA	NA	NA
12.	<b>Yard Hydrants</b>			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13.	<b>Pumping Arrangements</b>			
	• Ground Level	NA	NA	NA
	➤ Discharge of main Pump	NA	NA	NA
	➤ Head of Main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey Pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Starting/Manual Stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	NA	NA	NA
	➤ Head of the pump	NA	NA	NA
	➤ Power Supply	NA	NA	NA
	➤ Auto Starting of pump	NA	NA	NA
14.	<b>Captive Water Storage for fire fighting</b>			
	• Underground tank capacity	NA	NA	NA
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	NA	NA	NA
15.	Exit Signage.	NA	NA	NA
16.	<b>Provision of Lifts.</b>			
	• Pressurization of Lift Shaft	NA	NA	NA
	• Pressurization of Lift lobby	NA	NA	NA
	• Communication In lift Car	NA	NA	NA
	• Fireman's Grounding Switch	NA	NA	NA
	• Lift Signage	NA	NA	NA
17.	Standby power supply	NA	NA	NA

N/B

MR VA A	18.	Refuge Area.			
		Total Area	NA	NA	NA
		Location	NA	NA	NA
	19.	Fire Control Room			
		• Detector System Panel	NA	NA	NA
		• Flow Switch Panel	NA	NA	NA
		• PA System Panel	NA	NA	NA
		• Battery backup	NA	NA	NA
		• Building Floor Plans	NA	NA	NA
	20.	Special Fire Protection System for Protection of special Risks, if any:	CO <sub>2</sub> flooding system in compressor DCP flooding system for roof mounted cascades	Provided Provided	MR MR

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the **Fire Safety Certificate issued vide letter No. F.6/DFS/MS/CNG/2022/SZ/329 dated 26.07.2022 is renewal** under Rule 37 of the Delhi Fire Service Rules 2010 is **recommended**.

**Note:** - Sand buckets are provided in the premises & No smoking boards adequately displayed in English and Hindi. Advance fire water mist cum foam trolley is provided. Two hand held explosive meters are also provided.

*R.K. Yadav*  
Signature of Inspecting Officer  
Name:- R.K. Yadav  
Designation:- ADO (JKP)

DO (SW)

*ful*  
8/8/25

*CFD*  
16/8/2025

Principal Director

*CFD to S...*  
18/8/25

ADO (JKP)  
FT letter a put up for sign Mease  
21/8/2025

*CFD*  
21/8/2025

MS