## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

No. F6/DFS/MS/School/NDZ/2025/ 1313

Dated: 13/11/2025

## FIRE SAFETY CERTIFICATE

Certified that the DAV Public School located at Plot No. 3, Pocket 06, Jasola Vihar, Delhi - 110025, building comprised of Basement, Ground plus two upper floors was granted Fire Safety Certification by this department vide letter No. F6/DFS/MS/School/SZ/2021/1142 dated 14/10/2022. The School building was reinspected by the Assistant Divisional Officer (M. Road) from this department on 30.10.2025 in presence of Dr. V. K Barthwal (Principal) and found that all the said school have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the school is fit for occupancy class Group - B "Educational Building" with effect from 13 / 11 /2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

13]11 2025 at New Delhi by.

(A.K. Malik) Dy. Chief Fire Officer Delhi Fire Service

Copy to: -

- 1. The Principal, DAV Public School located at Plot No. 3, Pocket 06, Jasola Vihar, Delhi 110025.
- 2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, Delhi.

## Conditions for the validity of Fire Safety Certificate

- 1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
- 2. All the means of escape shall be kept free of all the type of obstruction all the time.
- 3. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 4. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 5. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.
- Basement Shall be used as per NBC/UBBL.
- 7. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- 8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.

<del> </del>			INSP	ECTION R	EPOR			
1	Na	me	& address of the building					
2	Bu	iild	ing is comprised of	Basement, Ground plus two upper floors				
3	Type of occupancy			Educational Building				
4	Ту	pe	of case	Renewal Case				
5	De	tai	ls of previous FSC	F6/DFS/MS/School/SZ/2021/1142 dated 14/10/20				
6	Fi	re s	afety directives letter no.	F6/DFS/MS/BP.2004/1214 dated 07/06/2004				
7	_		of inspection	30/10/2025				
8	_	_	of the inspecting officers	Yashwant Singh Meena, ADO/Mathura Road				
9	Na	me	of the designation of or from the building side		Dr. V. K Barthwal (Principal)			
10	_	_	of construction	2004	2004			
11					arv No	. 6660 dated 03/10/202	5	
S.No	Applicant's letter no.  Minimum standard of fire prevention and fire safety U/R  33		Requirement per direct	nt as	Provided at site	Remark MR/NM R		
1	Access to Building:							
	A	R	oad width	6.0 mete	rs.	12 meters.	MR	
	В	72	ate width	4.50 mete	ers.	4.50 meters.	MR	
	C		Vidth of internal road	N/A		N/A	N/A	
2	23	77.	ber, Width, Type and Arra	N INCOME.	Exits:	ATT THE REAL PROPERTY.		
4			Jumber of staircases	ingement of		Here was a line of		
	A	16607		04 ====		04 nos.	MR	
			Upper floor	04 nos			Editor I	
	P IN I	b	Basement	07 nos.	41.14	07 nos.	MR	
1	В	V	Vidth of staircases	Alapha Miller		remanalise to Sight		
		a	Upper floor	1.50 mete each.	ers	1.50 meters each.	MR	
		b	Basement	1.50 mete	ers	1.50 meters	MR	
			131	each.	20	each.		
	C	P	rotection of exits	NIM I		num from danger to - 1 (-)		
		a	Fire check door	N/A		N/A	N/A	
	D		Pressurization o. of continuous staircases	N/A		N/A	N/A	
	וען		terrace	02 nos.	0	02 nos.	MR	
	E		idth of corridor	1.50 mete	rs.	2.0 meters.	MR	
	F	D	oor size	1.0 mete		1.0 meter.	41, 13, 3	
3	Co	mp	partmentation:	V Moto	,	1.0 meter.	MR	
	A		re check door	Post	o.d	HOME ALL DESCRIPTIONS OF THE PERSON OF THE P		
	В	-	ealing of electrical shafts	Requir		Provided	MR	
į,	C		re rating of shaft door	N/A		N/A	N/A	
	D	W	ater curtain	N/A		N/A	N/A	
	E Fire dampers			N/A		N/A	N/A	
4	Smoke Management System:			N/A N/A			N/A	
-	45					л т	1 1 1 1	
ŀ	B	A Basement  B Upper floor		Mechanical / Natural N/A	an ough two open courts and		MR	
				TA/W	1	N/A	A CONTRACTOR OF THE PARTY OF TH	

12W N/28

5.		e Extinguisher:	22 nos.	22 nos.	MR				
	A	Total numbers	CO <sub>2</sub> & ABC	CO <sub>2</sub> & ABC	MR				
	В	Types	ISI Marked	Provided	MR				
	C	ISI marking	1SI Marked	Flovided	1411				
6	Fi	rst-Aid-Hose Reel:	04	MR					
	A	Total numbers of each floor	04 nos.	04 nos. 30 mtr.	MR				
	B	Length of hose reel hose	30 mtr.	05 mm	MR				
	C	Nozzle diameter	05 mm	V3 IIIII	IVIIC				
7	Automatic Fire Detection and Alarming System:								
	A	Type of detectors	N/A	N/A	N/A				
	B	Location of main panel	N/A	N/A N/A	N/A N/A				
	C	Location of repeater panel	N/A		= 21122				
	D	Alternate source of power	N/A	N/A	N/A				
	E	Hooters	N/A	N/A	N/A				
8	1000000	OEFA:	Required	Provided	MR				
9		blic Address System:	N/A	Provided	MR				
10	Automatic Sprinkler System:								
	A	Basement	Required	Provided	MR				
	В	Upper floor	N/A	N/A	N/A				
	C	Sprinkler above false ceiling	N/A	N/A	N/A				
11	Internal Hydrants:								
	A	Size of riser/down-comer	100 mm	100 mm	MR				
	В	Number of hydrants per floor	02 nos.	02 nos.	MR				
	C	Hose box	02 nos.	02 nos.	MR				
12	Yard Hydrants:								
	A	Total number of hydrants	N/A	N/A	N/A				
	В	Hose box	N/A	N/A	N/A				
13	-	mping Arrangements:	1-5	TWIN SHEET	14/71				
1	Ground level								
•	A	Discharge of main pump	N/A	N/A	DT/A				
	B	Head of main pump	N/A	10-100 TUEN	N/A				
	C	Number of main pumps		N/A	N/A				
	D	Jockey pump out put	N/A	N/A	N/A				
	E		N/A	N/A	N/A				
	F	Jockey pump head Standby pump out put	N/A	N/A	N/A				
	G		N/A	N/A	N/A				
	H	Standby pump head	N/A	N/A	N/A				
	4	Auto starting /manual stopping	N/A	N/A	N/A				
2	I	Pump house access	N/A	N/A	N/A				
2		race Level		ra all area serve					
	A	Discharge of pump	900 LPM & 180 LPM (Jockey Pump)	900 LPM & 180 LPM (Jockey Pump)	MR				
	B	Head of the pump	40 m	40 m	MR				
	C	Power supply	Required	Provided	MR				
	D	Auto starting of pump	Required	Provided	MR				

0

14	Captive Water Storage for Fire Fighting:								
	A	Underground tank capacity	50,000 liters.	50,000 liters.	MR				
	В	Draw-off connection	N/A	N/A N/A	N/A N/A				
	C	Fire service inlet	N/A						
	D Access to tank		N/A	N/A	N/A				
	E	Overhead tank capacity	20,000 liters.	20,000 liters.	MR				
15	Exit Signage:		Required	Provided	MR				
16	Provision of Lifts:								
10	A	Pressurization of lift shaft	N/A	N/A	N/A				
	_	Pressurization of lift lobby	N/A	N/A	N/A				
	B	Communication in lift car	N/A	N/A	N/A				
	C	Firemen's grounding switch	N/A	N/A	N/A				
	D		N/A	N/A	N/A				
18	E	Lift signage	N/A	N/A	N/A				
17	Standby Power Supply.								
18	Re	fuge Area:	NI/A	N/A	N/A				
	A	Total area	N/A	N/A	N/A				
de 7	10.00	Location	N/A	19/11					
19	Fir	e Control Room:	1 324 ( ]	N/A	N/A				
	A	Detector system panel	N/A		N/A				
	В	Flow switch panel	N/A	N/A	N/A				
	C	PA system panel	N/A	N/A	N/A				
	D	Battery backup	N/A	N/A	N/A				
	E	Building floor plans	N/A	N/A	N/A				
20	Sp	ecial Fire Protection systems for otection of special Risks, if any:	N/A	N/A					

The fire protection system was randomly checked and tested and was found functional at the time of inspection.

Keeping In view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. F6/DFS/MS/School/SZ/2021/1142 dated 14/10/2022, renewal under Rule 37 of the Delhi Fire

Service rules 2010, is recommended to be renewed.

Signature of the Inspecting Officer
Name: - Yashwant Singh Meena
Designation: - ADO/Mathura Road

D.O/SOUTH

131/190

WIND WALK

invital bruge.

My. CFO to Se

(F2(52)