



246
THE NEW REPORT 41 102

FORM 'H': FORM FOR ISSUING FIRE SAFETY CERTIFICATE

[See sub-rule (1) of rule 35]

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

No.F6/DFS/MS/School/2025/NDZ/ 1386

Dated: 09/12/2025

FIRE SAFETY CERTIFICATE

Certified that the Dr. Sampurnanand Govt. Sarvodaya Kanya Vidyalaya located at Yamuna Vihar, Delhi-110053, comprised of ground plus one upper floor (two blocks) and ground plus two upper floors (two blocks) owned/occupied by Dr. Sampurnanand Govt. Sarvodaya Kanya Vidyalaya. The premises was inspected by the officer concerned of this department on 19/11/2025 in the presence of Dr. Seema Sharma, (Principal) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have complied with rule 33 of Delhi Fire Service Rules 2010 and that the premises is fit for occupancy class "Educational" **Group B** with effect from 09/12/2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rules, 2010 & also conditions printed below.

Issued on.....09/12/2025.....at New Delhi by.

8/12/25

(Dr. S. K. TOMAR)

DY. CHIEF FIRE OFFICER
DELHI FIRE SERVICE

o/c D.

To,

1. The Dy. Director, B-1, Yamuna Vihar, Delhi-110053
2. Dr. Sampurnanand Govt. Sarvodaya Kanya Vidyalaya at Yamuna Vihar, Delhi-110053

Conditions for the validity of Fire Safety Certificate

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Dr. Sampurnand Govt. Sarvodaya Kanya Vidyalaya
Yamuna Vihar, Delhi-110053
2. Building is comprised of : G+1, G+1, G+2, G+2
3. Type of Occupancy : Educational
4. Type of Case : New Case
5. Details of Previous NOC letter : Nil
6. Fire Safety direction letter No : NBC Part-IV & DOE circular 2011
7. Date of Inspection : 19/11/2025
8. Name of the Inspecting officers : Deepak Kumar, ADO (Tahirpur)
9. Name and designation of Officer
from the building side : Dr. Seema Sharma, (Principal)
10. Year of Construction : 1978 & 2020
11. Applicant's letter No. : email :- 1104018@doe.delhi.gov.in 10/11/2025


	Minimum Standards on fire prevention and fire safety U/R33	NBC Part-IV & DOE circular 2011 Requirement	Provided at Site	Remarks MR/NMR
01	Access to building.			
	• Road width	06 m	06 m	MR
	• Gate width	4.5 m	4.5 m	MR
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	• Upper Floor (G+1) x 02	02 +02 nos.	03 nos. + 02 nos.	MR
		02 (old bldg.) & 02 (new bldg.)	03 (old bldg.) & 02 (new bldg.)	MR
	• Upper Floor (G+2) x 02			
	B. Width of Staircases			
	Upper Floor (G+1) x 02	1.50m / less than 1.50m an additional 0.75m	(1.40, 1.40, 1.50 m) (1.50 & 1.50 m)	MR
	• Upper Floor (G+2) old bldg.	1.50m / less than 1.50m an additional 0.75m	(1.30, 1.30, 02m)	MR
	• Upper Floor (G+2) new bldg.	1.50 mtr	1.70 & 1.50 m	MR
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	02 nos.	03 nos.	MR
	e. Width of Corridor	1.50 mtr.	1.50 mtr	MR
	f. Door Size	01 mtr.	01mtr.	MR
03	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05.	Fire Extinguishers.			
	• Total numbers	50 nos.	60 nos.	MR
	• Types	ABC /CO ₂	ABC /CO ₂	MR
	• IS marking	ISI marked	ISI marked	MR

06	First-aid-Hose Reels.			
	• Total numbers on each floor	02 nos. (G+2) 02 nos. (G+2)	02 nos. (G+2) 02 nos. (G+2)	MR
	• Length of hose reel hose	30 m	30 m	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level	N/A	N/A	N/A
	• Discharge of main Pump	N/A	N/A	N/A
	• Head of Main Pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump Head	N/A	N/A	N/A
	• Auto Starting /Manual stopping	N/A	N/A	N/A
	• Pump House Access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 lpm x 02	450 lpm x 02	MR
	• Head of the Pump	40 m	40 m	MR
	• Power supply	Required	Provided	MR
	• Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	20,000ltrs	20,000 ltrs	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A

17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection. The shortcomings communicated earlier vide letter no. F.6/DFS/MS/School/2023/NDZ/122 dated 16/03/2023 have been rectified now.


Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety measures as required under DFS Rules 2010. It is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.


 Signature of the Inspecting Officer
 Name : - Deepak Kumar
 Designation: - A.D.O (Tahirpur)

DO(ED)


 Principal Director

Dy. Cfo (FSMA)


 01/12/2023


 Dy. Cfo (NDZ)

My. Cfo



02/12/23



 Dy. Cfo (NDZ)


 31/12/23

ABO CPO/SW Sir, FT. letter is put up for your kind signature pl.

Dy. Cfo (NDZ)


 31/12/23


 05/12/2023

MS