

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE

NEW DELHI-110 001.

No. F.6/DFS/MS/School/2025/SZ/326

Dated: 02/04/2025

FIRE SAFETY CERTIFICATE

Certified that the Govt. Co-Ed. Sr. Sec. School at Mitraon, New Delhi-110043, comprised of ground plus one upper floor, having total 23 rooms (including class rooms, offices & store rooms etc.) owned/occupied by Govt. of NCT of Delhi, was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/School/SZ/2022/190 dated 18.02.2022. The school building was re- inspected by the officer concerned of this department on dated 25.03.2025 in the presence of Sh. Devender Singh (HOS), and found that the school management have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises (**ground and first floor only**) is fit for occupancy class "**Educational Building**" w.e.f. 02/04/2025 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 02/04/2025 at New Delhi by.

(Atul Garg)
 Director
 Delhi Fire Service

Copy to: -

1. The HOS, Govt. Co-Ed. Sr. Sec. School at Mitraon, New Delhi-110043.
2. Director of Education, GNCT of NCT of Delhi, Old Secretariat, New Delhi- 110054.

Conditions for the validity of fire safety certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Govt. Co-Ed. Sr. Sec. School, Mitraon, New Delhi-110043
 2. Building comprised of : ground plus one upper floor
 3. Type of Occupancy : Educational
 4. Type of Case : Renewal
 5. Details of Previous NOC : F.6/DFS/MS/School/SZ/2022/190 dated 18.02.2022
 6. Fire Safety directives letter No : N/A
 7. Date of inspection : 25.03.2025
 8. Name of Inspecting Officer : A.D.O. R.K. Yadav
 9. Name and designation of officers
 From the building side : Sh. Devender Singh (HOS)
 10. Year of Construction : 2013
 11. Applicant's letter No. : Form 'J' dated 25.02.2025

| S. No. | Minimum Standards on fire prevention and fire safety U/R 33 | Requirement as per FSC dt. 18.02.2022 | Provided at site | Remarks MR/NMR |
|--------|------------------------------------------------------------------------------------------------------------------|---------------------------------------|------------------------------|---------------------------|
| 1. | Access to building | | | |
| | <ul style="list-style-type: none"> Road width Gate width Width of internal road | Accessible 06 mtrs 4.5 mtrs N/A | Provided 3.5 mtrs N/A | MR MR, old case N/A |
| 2. | Number, Width, Type & Arrangement of Exits | | | |
| | a. Number of staircases | | | |
| | • Upper Floors | 02 no.'s | 03 no.'s | MR |
| | • Basements | N/A | N/A | N/A |
| | b. Width of staircases | | | |
| | • Upper Floor | 1.50 m | 1.62, 1.62 & 1.64 m | MR |
| | • Basements | N/A | N/A | N/A |
| | c. Protection of exits | | | |
| | • Fire check door | N/A | N/A | N/A |
| | • Pressurization | N/A | N/A | N/A |
| | d. No. of continuous staircases to terrace | N/A | N/A | N/A |
| | e. Width of Corridor | 1.5m | 2.15 m | MR |
| | f. Class Room Door Size | 1.0 m | 1.0 m (double door) | MR |
| 3. | Compartmentation | | | |
| | • Fire check door | N/A | N/A | N/A |
| | • Sealing of electrical shafts | N/A | N/A | N/A |
| | • Fire Rating of shaft door | N/A | N/A | N/A |
| | • Water Curtain | N/A | N/A | N/A |
| | • Fire Dampers | N/A | N/A | N/A |
| 4. | Smoke Management System | | | |
| | • Basements | N/A | N/A | N/A |
| | • Upper floors | Required | Natural Ventilation provided | MR |
| 5. | Fire Extinguishers | | | |
| | • Total numbers | 10 No's | Provided | MR |
| | • Types | ABC/CO ₂ type | Provided | MR |
| | • IS marking | ISI marked | ISI marked | MR |
| 6. | First-Aid Hose Reels | | | |
| | • Total numbers on each floor | N/A | N/A | N/A |
| | • Length of hose reel hose | N/A | N/A | N/A |
| | • Nozzle diameter | N/A | N/A | N/A |

N/15


| | | | | |
|-----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|-----|-----|
| 7. | Automatic fire detection and alarming system | | | |
| | <ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 8. | MOEFA | N/A | N/A | N/A |
| 9. | Public Address System | N/A | N/A | N/A |
| 10. | Automatic Sprinkler System | | | |
| | <ul style="list-style-type: none"> Basement Ground Floor Sprinkler above false ceiling | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 11. | Internal Hydrants | | | |
| | <ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 12. | Yard Hydrants | | | |
| | <ul style="list-style-type: none"> Total number of hydrants Hose Box | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 13. | Pumping Arrangements | | | |
| | <ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 14. | Captive Water Storage for fire fighting | | | |
| | <ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank Overhead Tank capacity | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 15. | Exit Signage. | N/A | N/A | N/A |
| 16. | Provision of Lifts. | | | |
| | | (No Lift) | | |
| | <ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |

17/16

| | | | | |
|-----|-------------------------------------------------------------------------|-----|-----|-----|
| | Standby power supply | N/A | N/A | N/A |
| 18. | Refuge Area. | | | |
| | ➤ Total Area | N/A | N/A | N/A |
| | ➤ Location | N/A | N/A | N/A |
| 19. | Fire Control Room | | | |
| | • Detector System Panel | N/A | N/A | N/A |
| | • Flow Switch Panel | N/A | N/A | N/A |
| | • PA System Panel | N/A | N/A | N/A |
| | • Battery backup | N/A | N/A | N/A |
| | • Building Floor Plans | N/A | N/A | N/A |
| 20. | Special Fire Protection System for Protection of special Risks, if any: | N/A | N/A | N/A |


The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter No. F.6/DFS/MS/School/SZ/2022/190 dated 18.02.2022, renewal under rule, 37 of the Delhi Fire Service Rules, 2010 is recommended.


 Signature of Inspecting Officer
 Name: - R.K. Yadav
 Designation: - ADO (JKP)

D.O. (South West)


 27/3/25

cfo / 
 22/07/2025

Director 