



e-53



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE**  
**NEW DELHI- 110 001**

No.F6/DFS/MS/School/2025/NDZ/133

Dated: 11/02/2025

**FIRE SAFETY CERTIFICATE**

Certified that the Govt. Girls Secondary School located at Welcome Colony, Delhi-110053, comprised of ground plus three upper floors (two separate blocks) & ground plus one upper floor, owned/occupied by Govt. Girls Secondary School was issued FSC vide letter No. F.6/DFS/MS/School/2022/NDZ/350 dated 31/03/22. The school building was re-inspected by the officer concerned of this department on 30/01/2025 in the presence of Mrs. Krishna Nagar (Principal) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with rule 33 of Delhi Fire Service Rules 2010 and that the building is fit for occupancy class "Educational" (Group-B) with effect from 11 / 02 /2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rules, 2010.

Issued on.....11/02/2025.....at New Delhi by.

  
**ATUL GARG)**  
**DIRECTOR**  
**DELHI FIRE SERVICE**

To,

The Principal,  
Govt. Girls Secondary School at Welcome Colony, Delhi-110053

Copy:-

The Dy. Director of Education,  
B-Block, Yamuna Vihar, Delhi-110053

**Conditions for the validity of Fire Safety Certificate**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.



### INSPECTION REPORT

1. Name & address of the building : Govt. Girls Sec. School, Welcome Colony, Delhi-110053
2. Building is comprised of : G+3, Two Separate Blocks (New Building) & G+1 floor (old Building block)
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/School/2022/NDZ/350 dt 31/03/22
6. Fire Safety directive letter No. : NBC Part – IV & DoE Circular 01/03/2011
7. Date of Inspection : 30/01/2025
8. Name of the Inspecting officers : ADO (Shd) Deepak Kumar
9. Name and designation of Officer from the building side : Mrs. Krishna Nagar, Principal
10. Year of Construction : 1998 & 2017
11. Applicant's letter No : GGSS/WC/2024 Dated- 09/12/2024

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	NBC Part IV Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building			
	• Road width	06m	06m	MR
	• Gate width	4.50 m	4.50 m	MR
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper floor (G+3)	02 nos. 01 in each block	02 nos. 01 in each block	MR
	• Upper floor (G+1)	01 no.	02 nos.	MR
	• Basement	N/A	N/A	N/A
	B. Width of Staircases			
	• Upper floor (G+3)	1.50 mtr	1.82 mtr	MR
	• Upper floor (G+1)	1.50 mtr	1.60 mtr & 1.13 mtr	MR
	• Basement	N/A	N/A	N/A
	c. Protection of Exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	01 no. in each block	01 no. in each block	MR
	e. Width of Corridor	1.50 mtr in each block	1.76 mtr (G+3) 1.50 mtr (G+1)	MR
	f. Door Size	01m	1.08 mtr & 01 mtr	MR
03	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05.	Fire Extinguishers			
	• Total numbers	24 nos.	28 nos.	MR
	• Types	ABC /CO <sub>2</sub>	ABC /CO <sub>2</sub>	MR
	• IS marking	ISI marked	ISI marked	MR

24

06	First-Aid-Hose Reels.			
	Total numbers on each floor	01 no. in each block	01 in each block	MR
	• Length of hose reel hose	30 m	30 m	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level (G+3)			
	• Discharge of pump	450 lpm each block	450 lpm each block	MR
	• Head of the pump	40 M	40 M	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
	•			
	•			
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity (G+3)	10,000 ltrs each block	10,000 ltrs each block	MR
15	Exit Signage.	Required	Provided	MR



16	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17	Standby Power Supply			
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if Any:			

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety required under the rule. The FSC issued vide letter No. F.6/DFS/MS/School/2022/NDZ/350 dated 31/03/22 renewal under rule 37 of the Delhi Fire Service Rule, 2010 is recommended.

*Deepak* 31/03/2025  
 Signature of the Inspecting Officer  
 Name :- Deepak Kumar  
 Designation :- A.D.O (Shd)

~~DO/ED~~ *Deepak* 04/02/2025  
 By: C.F.O (NDZ) - On leave.

C.F.O / *Deepak* 4/2/2025  
 Director / *Deepak* 6/2/25

Director / *Deepak* 10/2/2025

*Deepak*  
 Sir, F.S. letter is put up for your kind signature pl.  
*Deepak* 10/02/2025