

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI – 110 001

No. F.6/DFS/MS/Residential/SZ/2026/102

Dated: 02.06.2026

FIRE SAFETY CERTIFICATE

Certified that the **Residential Towers, Total -08 Nos (T-13 to T20), Type VI, Package 9B, GPRA Colony at Sarojini Nagar, New Delhi** comprised of 02 Basement, Gr. + 12 Upper Floors have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of this department on **23/05/2026** in the presence of Sh. Miland Kulshrestha, Project Manager, NBCC and found that the said Towers is fit for occupancy class **"Group-A (Residential)"** with effect from **02.06.2026** for a period of five years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010.

Issued on 02.06.2026 at New Delhi by.


(A.K. Malik)

Chief Fire Officer

Copy to:-

1. The Chief Architect, NDMC, Palika Kendra, New Delhi: to kindly ensure the deviation in construction if any.
2. The Executive Engineer, (Bldg.), NDMC, Palika Kendra, New Delhi-110002.
3. Sh. Pushpendra Dwivedi, GM (Engg.), NBCC (India) Ltd. Redevelopment of Sarojini Nagar, New Delhi-110023.

Conditions for the validity of fire safety certificate:

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction, electrical installation, set back area, structural stability, lifts etc. shall be verified by the concerned authority. Basement shall be used as per BBL concerned.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in Form 'K' provided in the First Schedule of Delhi Fire Service Rules, 2010. The form is available on www.dfs.delhigovt.nic.in.
7. The means of escape exits, staircase passage way, etc. shall be kept unobstructed/unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub-rule (1) of Rule 37] along with a copy of this Certificate, six months prior to its expiry.
9. The work for installation of few fire check doors is under progress and will be completed within one month as per undertaking dated **23.05.2026** submitted by GM (Eng.) NBCC. The compliance of the same shall be obtained from this department after completion of work, failing this, the present FSC shall be treated as null and void.

H/2

INSPECTION REPORT

1. Name & address of the building : 08 Residential Towers, (T -13 to T-20) Type – VI, Packaging 9B GPRA Colony at Sarojini Nagar, New Delhi.
2. Type of Occupancy : Group-A "Residential" said towers comprised of 02 B + Gr. + 12 upper floor
2. Type of Case : New
3. Details of Previous NOC : N/A
4. Fire Safety directives letter No : F6/DFS/MS/BP/2020/44 dated 05/02/2020
5. Date of inspection : 23/05/2026
6. Name of Inspecting Officer : Sh. Vinay Kumar , ADO (SJ) & Ravinder Singh , DO (SD)
7. Name and designation of officers From the building side : Sh. Miland Kulshrestha , Project manager , NBCC
8. Year of Construction : 2026
9. Applicant's letter No. : Latter no. NBCC/RBG/Redev-1/2026/515 dated 11/05/2026 &

S. No.	Minimum Standards on fire prevention and fire safety U/R 33 (in each tower)	BBL/NBC Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	- Road width - Gate width - Width of internal road	06 m 06 m 06 m	Provided Provided Provided	MR MR MR
2.	Number, Width, Type & Arrangement of Residential Blocks (in each tower)			
	a. Number of staircases			
	Upper Floors	02 in each tower (01 fire tower)	Provided	MR
	Basements	16 + 2 Ramp	Provided	MR
	b. Width of staircases			
	Upper Floor	1.50 m	Provided	MR
	Basements	1.50 m & 6.0 m(ramp)	Provided & ramp 6.0 m each	MR
	c. Protection of exits			
	- Fire check door - Pressurization /naturally ventilated	Required	Partially Provided	MR*
		Required	Provided	MR
	d. No. of continuous staircases to terrace	02 Nos	Provided	MR
	e. Width of Corridor	-NA-	-NA-	-NA-
	f. Door Size	1.5m	Provided	MR
3.	Compartmentation			
	- Fire check door - Sealing of electrical shafts - Fire Rating of shaft door - Water Curtain - Fire Dampers	Required	Partially Provided	MR*
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		-NA-	-NA-	-NA-
4.	Smoke Management System			
	Basements	Required	Provided	MR
	Upper floors	Required	Natural Ventilation	MR
5.	Fire Extinguishers			
	- Total numbers - Types - IS marking	240 Nos.	Provided	MR
		ABC/ W. CO ₂ /CO ₂	ABC/ W. CO ₂ /CO ₂	MR
		ISI Marked	Provided	MR
6.	First-Aid Hose Reels			
	- Total numbers on each floor per tower - Length of hose reel hose - Nozzle diameter	01 nos each floor per tower	Provided	MR
		30m	30m	MR
		5mm	5mm	MR
7.	Automatic fire detection and alarming system			
	- Type of detectors - Location of Main Panel - Location of Repeater Panel	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-

	• Alternate source of power • Hooters' Location	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement • Ground & Upper Floors • Sprinkler above false ceiling	Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
11.	Internal Hydrants			
	• Size of riser/down-comer • Number of hydrants per Tower per floors • Hose Box	100mm	100 mm	MR
		01 nos	Provided	MR
		01 nos	Provided	MR
12.	Yard Hydrants			
	• Total number of hydrants • Hose Box	13nos	Provided	MR
		13nos	Provided	MR
13.	Pumping Arrangements			
	• Ground Level	[Common Pump Room having 02 set of pump at complex separately)		
	➤ Discharge of main Pump	Hydrant & Sprinkler (H&S): 2850 LPM (each) Water Curtain (WC): 1620 LPM	Hydrant & Sprinkler (H&S): 2850LPM (each) Water Curtain (WC): 2 of 1620 LPM	MR
	➤ Head of Main pump	(H&S):90m (each) (WC): 45m	Provided	MR
	➤ Number of main pumps ➤ Jockey Pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Starting/Manual Stopping ➤ Pump House Access	02 Nos	Provided	MR
		2 of 180 LPM	Provided	MR
		90m & 60m	Provided	MR
		2850LPM	Provided	MR
		90m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
	• Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
14.	Captive Water Storage for firefighting			
	• Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity	4,00,000 Ltrs	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		5,000 Ltrs. At each tower	Provided	MR
15.	Exit Signage	Required	Provided	MR
16.	Provision of Lifts :			
	• Pressurization of Lift Shaft • Pressurization of Lift lobby/ naturally ventilated • Communication In lift Car • Fireman's Grounding Switch • Lift Signage	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total Area	-NA-	-NA-	-NA-

	Location	-NA-	-NA-	-NA-
19.	Fire Control Room			
	• MOEFA System Panel	Required	Provided	MR
	• Flow Switch Panel	-NA-	-NA-	-NA-
	• PA System Panel	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection System for Protection of special Risks, if any:	Required gas tubing system on LT & HT panel	Provided	MR

The fire protection systems provided in the said towers were randomly tested, checked and found functional at the time of inspection. *Further, the applicant has submitted an undertaking dated 23.05.2026, placed on file, wherein it has been stated that the work for installation of few fire check doors is under progress and the same shall be completed within one month and compliance of the same shall be submitted to this offices after completion of work and requested to issue the FSC as the Hon'ble Prime Minister is likely to inaugurate the project shortly . Accordingly, if approved, we may issue the conditional FSC.

Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, if agreed , it is recommended to issue the FSC to said towers with condition under rule 35 of the Delhi Fire Service Rules 2010.Accordingly, DFA is put up for approval and signature please.

Signature of inspecting officer

(Ravinder Singh)
DO/SD

Signature of Inspecting officer

(Vinay Kumar)
ADO/SJ

~~CP (12)~~

~~A.K. MALIK~~
27/5/26
A.K. MALIK

~~Principal Director~~

CFO to Secy.

21/06/26

~~CFO (EZ)~~

~~A.K. MALIK~~
2/6/26

~~A.K. MALIK~~
2/6/26
DO(SJ)
CP/SD

Sis. As approved, FT is put up for review
Perusal and Sep. Please

M.S. cell

2/6/26