



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F.6/DFS/MS/Hospital/2025/SZ/349

Dated: 26 / 06 / 2025

FIRE SAFETY CERTIFICATE

Certified that main 'H' Block located at Safdarjung Hospital complex, Ring Road, New Delhi-110029, comprised of **Ground + 03 upper floors**, was issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/Hospital/2021/SZ/548 dated 02/11/2021. The premise was re-inspected by the officer concerned of this department on 19/06/2025 in the presence of Sh. Karan Singh (Fire Supervisor) and found that the said premises have deemed complied with fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the said building/premises is fit for occupancy class **Group-C, "Institutional Building"** with effect from 26 / 06 / 2025 for a period of **three years** in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS Rules, 2010.

Issued on 26 / 06 / 2025 at New Delhi by

(ATUL GARG)
DIRECTOR
Ph. 011-23414000

Copy to: -

1. The Executive Engineer (Elect), SJHED, Central Public Works Department, Safdarjung Hospital Complex, Ring Road, New Delhi-110029
2. The Medical Superintendent, Safdarjung Hospital, Ring Road, New Delhi-110029

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working conditions at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
5. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, prior to its expiry.
6. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules, 2010. The form is available on www.dfs.delhigovt.nic.in

N-16

INSPECTION REPORT				
1	Name & Address of the Building	'H' Block located at Safdarjung Hospital Complex, Ring Road, New Delhi-110029.		
2	Type of Occupancy	Institutional Building "C" (Hospital)		
3	Building Comprised of	Ground + 03 upper floors		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/Hospital/2021/SZ/548 dated 02/11/2021		
6	Fire Safety Directives Letter No	F6/MS/DFS/85/Hospital/828 dated 23/9/1985		
7	Date of Inspection	19/06/2025		
8	Name of the Inspecting Officers	ADO (SJ)		
9	Name & Designation of Officers from the building side	Sh. Karan Singh (Fire Supervisor)		
10	Year of construction	Around 1965		
11	Applicant letter No.	Outdoor diary No.2178 dated 28/05/2025		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC Requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	6m within the Hospital complex	Provided	MR (Old case)
	• Gate width	NA	NA	NA
	• Width of internal road	NA	NA	NA
2	Number, width, type and arrangements of exits.			
	a. Number of Staircase			
	➤ Upper floors	08 Nos	08 Nos	MR
	➤ Basement floor	NA	NA	NA
	b. Width of Staircase			
	➤ Upper floors	1.40m/0.90m	1.40m, 1.35m & 1.05m x 6 nos.	MR (Old case)
	➤ Basement floor	NA	NA	NA
	c. Protection of exits			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	NA	NA	NA
	d. No. of continuous staircase to terrace	2nos	Provided	MR
	e. Width of corridor	NA	NA	NA
	f. Door size	NA	NA	NA
3	Compartmentation.			
	• Fire check door.	Required	Provided	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	NA	NA	NA
	• Water curtain	NA	NA	NA
	• Fire dampers.	NA	NA	NA
4.	Smoke Management system.			
	• Basement	NA	NA	NA
	• Upper floors	12 ACPH	Natural Ventilation	MR
5.	Fire Extinguishers.			
	• Total numbers	40 Nos	40 Nos	MR
	• Types	ABC/CO ₂ /WCO ₂	ABC & CO ₂	MR
	• ISI Marking	ISI Marked	Provided	MR
6.	First Aid Hose Reels.			
	• Total numbers on each floor.	04 Nos	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR

AK

12-17

7	Automatic Fire Detection and Alarming system.			
	<ul style="list-style-type: none">Type of detectorsLocation of Main PanelLocation of Repeater PanelAlternate source of powerHooter's location	Heat & Smoke	Provided	MR
		Ground Floor	Ground Floor	MR
		NA	NA	NA
		Required	Provided	MR
		All Areas	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none">BasementUpper floorsSprinkler above false ceiling	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11.	Internal Hydrants.			
	<ul style="list-style-type: none">Size of Riser / Down-comerNumber of Hydrant per floorHose box.	100mm	Provided	MR
		04 Nos	Provided	MR
		04 Nos	Provided	MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none">Total number of hydrantsHose box.	08 Nos	Provided	MR
		08 Nos	Provided	MR
13.	Pumping arrangements.	Common fire-fighting system for entire complex		
	<ul style="list-style-type: none">Ground Level			
	<ul style="list-style-type: none">➤ Discharge of main pump.➤ Head of main pump.➤ Number of main pumps.➤ Jockey Pump output.➤ Jockey Pump head.➤ Standby Pump output.➤ Standby Pump head.➤ Auto Starting/Manual Stopping.➤ Pump House Access	2850 LPM	Provided	MR
		90m	Provided	MR
		One	Provided	MR
		220 LPM	Provided	MR
		90m	Provided	MR
		2850 LPM	Provided	MR
		90m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
	<ul style="list-style-type: none">Terrace Level			
	<ul style="list-style-type: none">➤ Discharge of pump.➤ Head of pump.➤ Power supply.➤ Auto starting of pump.	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
14.	Captive water storage for fire-fighting.	Common water storage for entire hospital complex		
	<ul style="list-style-type: none">Underground tank capacity.<ul style="list-style-type: none">➤ Draw-off connection.➤ Fire Service Inlet.➤ Access to tank.Overhead tank capacity.	2,00,000 Ltr.	2,00,000 Ltr.	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		NA	NA	NA
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none">Pressurization of lift shaft.Pressurization of lift lobby.Communication in lift car.Fireman's switch.Lift signage.	NA	NA	NA
		NA	NA	NA
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17	Standby Power Supply	Required	Provided	MR
18.	Refuge Area			
	<ul style="list-style-type: none">Total areaLocation	NA	NA	NA
		NA	NA	NA

[Signature]

N-18

19.	Fire Control Room.			
	• Detector system panel.	Required	Provided	MR
	• Flow switch panel.	NA	NA	NA
	• PA system panel.	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building floor plan	NA	NA	NA
20.	Special Fire Protection System for the Protection of special Risk, if any.	CO ₂ flooding system in electric panel & ABC, CO ₂ fire extinguisher provided for HT/LT/ Transformer		MR

The fire protection systems provided in the building/premises were checked, tested at random and found functional at the time of inspection. The shortcomings communicated vide letter No. F.6/DFS/MS/Hospital/2025/SZ/55 dated 06/02/2025 found complied.

Keeping in view the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the fire safety certificate issued vide letter No. F.6/DFS/MS/Hospital/2021/SZ/548 dated 02/11/2021, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly, DFA letter is put up for approval and signature please.

Signature of the Inspecting Officer
Name: Santosh Kumar
Designation: ADO (SJ)

DO (SD)

CPD on leave
Director

29/06/25

ADP/SJ

Sir, F.T letter is put up for your sig. pl

Director

29/06/25