



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001




No. F6/DFS/MS/2025/WZ/GH/ 491

Dated: 08/09/2025


FIRE SAFETY CERTIFICATE

Certified that the M/s Hostel Check Mate, located at 5, Arakashan Road, Pahar Ganj, New Delhi-110055, comprised of basement + ground + 05 upper floors, but guest house running at ground + 03 upper floors only, Ground floor (04 guest room + reception + lobby), 1st floor (08 guest rooms), 2nd floor to 3rd floor, total-30 guest rooms, has already been issued FSC by this department vide letter No. F.6/DFS/MS/GH/2022/450 dated 29.09.2022. The premises was re-inspected by the officer concerned of this department on 30.07.2025 in the presence of Mr. Kunal Aggarwal and found that the said guest house building having given an affidavit dated 01.10.2019 regarding not to use any floor above 3rd floor has deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises fit for occupancy class Residential (Sub-Division-A-1) for ground + 03 upper floors, total-30 guest rooms only with effect from 08/09/2025 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subjected to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 08/09/2025 at New Delhi by


6/9/2025

(Virendra Singh)
Chief Fire Officer
Delhi Fire Service


28/8

Copy to: -

1. MCD Portal ID-2025071011200 dated 10.07.2025.
2. The Commissioner, MCD, Civic Centre, New Delhi-

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on
8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.

http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/ http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Forms

INSPECTION REPORT

1. Name & address of the building	M/s Hostel Check Mate, located at 5, Arakashan Road, Pahar Ganj, New Delhi-110055.
2. Type of Occupancy	Residential, Sub Division-A-1
3. Comprised of building	Basement + Ground + 05 upper floors
4. Type of Case	Renewal (Guest house running at ground + 03 upper floors) Basement-Storage Ground floor-04 guest rooms + reception + lobby 1 st floor-08 guest rooms 2 nd floor-09 guest rooms 3 rd floor-09 guest rooms & 4 th & terrace floor is sealed not in use as per affidavit dated 01.10.2019. Total-30 guest rooms only
5. Details of Previous NOC	F.6/DFS/MS/GH/2022/450 dated 29.09.2022
6. Fire Safety directives letter No	-NA-
7. Date of inspection	30.07.2025
8. Name of Inspecting Officer	Sh. Ajay Kumar Sharma (ADO Rohini)
9. Name and designation of officers From the building side	Mr. Kunal Aggarwal
10. Year of Construction	1987 on MCD Portal
11. Applicant's letter No.	Online application No.2025071011200 dated 10.07.2025

S. No	Minimum Standards on fire prevention and fire safety U/R 33	Requirement existing	Provided at site	Remarks MR/NMR
1.	Access to building			
	• Road width	-NA-	04m	-NA-
	• Gate width	-NA-	-NA-	-NA-
	• Width of internal road	-NA-	-NA-	-NA-
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	01nos.	01nos.	MR
	• Basements	-NA-	-NA-	-NA-
	b. Width of staircases			
	• Upper Floor	0.80m	0.85m	MR
	• Basements	-NA-	-NA-	-NA-
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	-NA-	-NA-	-NA-
	d. No. of continuous staircases to terrace	01nso.	Provided	MR
	e. Width of Corridor	-NA-	-NA-	-NA-
	f. Door Size	1m	1m	MR
3.	Compartmentation			
	a) Fire check door	-NA-	-NA-	-NA-
	b) Sealing of electrical shafts	-NA-	-NA-	-NA-
	c) Fire Rating of shaft door	-NA-	-NA-	-NA-
	d) Water Curtain	-NA-	-NA-	-NA-
	e) Fire Dampers	-NA-	-NA-	-NA-
4.	Smoke Management System			
	a) Basements	-NA-	-NA-	-NA-
	b) Upper floors	12 a/c per hour	Natural/exhaust	MR
5.	Fire Extinguishers			
	a) Total numbers	15nos.	Provided	MR


	b) Types	ABC/CO2	Provided	MR
	c) IS marking	ISI marked	Provided	MR
6.	First-Aid Hose Reels			
	a) Total numbers on each floor	01nos.	Provided	MR
	b) Length of hose reel hose	30mm	Provided	MR
	c) Nozzle diameter	5m	Provided	MR
7.	Automatic fire detection and alarming system			
	a) Type of detectors	Required	Provided	MR
	b) Location of Main Panel	Ground	Provided	MR
	c) Location of Repeater Panel	-NA-	-NA-	-NA-
	d) Alternate source of power	Required	Provided	MR
	e) Hooters' Location	Ground	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	a) Basement	-NA-	-NA-	-NA-
	b) Ground & Upper Floors	-NA-	-NA-	-NA-
	c) Sprinkler above false ceiling	-NA-	-NA-	-NA-
11.	Internal Hydrants			
	a) Size of riser/down-comer	-NA-	-NA-	-NA-
	b) Number of hydrants per floor	-NA-	-NA-	-NA-
	c) Hose Box	-NA-	-NA-	-NA-
12.	Yard Hydrants			
	a) Total number of hydrants	-NA-	-NA-	-NA-
	b) Hose Box	-NA-	-NA-	-NA-
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	-NA-	-NA-	-NA-
	➤ Head of Main pump	-NA-	-NA-	-NA-
	➤ Number of main pumps	-NA-	-NA-	-NA-
	➤ Jockey Pump out put	-NA-	-NA-	-NA-
	➤ Jockey pump head	-NA-	-NA-	-NA-
	➤ Standby Pump out put	-NA-	-NA-	-NA-
	➤ Standby Pump Head	-NA-	-NA-	-NA-
	➤ Auto Starting/Manual Stopping	-NA-	-NA-	-NA-
	➤ Pump House Access	-NA-	-NA-	-NA-
	Terrace level			
	➤ Discharge of pump	450lpm	450lpm	MR
	➤ Head of the pump	30m	30m	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	-NA-	-NA-	-NA-
	➤ Draw-off connection	-NA-	-NA-	-NA-
	➤ Fire service inlet	-NA-	-NA-	-NA-
	➤ Access to tank	-NA-	-NA-	-NA-
	• Overhead Tank capacity	10,000ltr	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			

N/52

MR	a) Pressurization of Lift Shaft	-NA-	-NA-	-NA-
MR	b) Pressurization of Lift lobby	-NA-	-NA-	-NA-
MR	c) Communication In lift Car	-NA-	-NA-	-NA-
MR	d) Fireman's Grounding Switch	-NA-	-NA-	-NA-
MR	e) Lift Signage	-NA-	-NA-	-NA-
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	a) Total Area	-NA-	-NA-	-NA-
	b) Location	-NA-	-NA-	-NA-
19.	Fire Control Room			
	a) Detector System Panel	-NA-	-NA-	-NA-
	b) Flow Switch Panel	-NA-	-NA-	-NA-
	c) PA System Panel	-NA-	-NA-	-NA-
	d) Battery backup	-NA-	-NA-	-NA-
	e) Building Floor Plans	-NA-	-NA-	-NA-
20.	Special Fire Protection System for Protection of special Risks, if any:	-NA-	-NA-	-NA-


Accordingly, the fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.


In view of the deemed compliance of the minimum standards of the fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. **F.6/DFS/MS/GH/2022/450** dated **29.09.2022** is **recommended for renewal** of FSC under rule 37 of the Delhi Fire Service rules 2010.


 Signature of the Inspecting Officer
 Name Ajay Kumar Sharma
 Designation ADO(Rohini)

DO (CD)




28/9/25



Dy. CFO (ADO2) 28/9/25


C.F.O.
11/10/2025


Principal Director

Why did it take
20 days for
inspection?


CFO/ 28/9/25
Clarby above

14/10/2025


21/10
21/10
Dy CFO (ADO2)
DO (CD)