

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001



No F 6/DFS/MS/GH/2025/SZ/ 149

Dated 20 03 2045

FIRE SAFETY CERTIFICATE

Certified that M/s Hotel Westend located at 174, Kh. No. 408, Road No. 4, Village Mahipalpur, Delhi-110037 is comprised of Basement, Ground plus three upper floors have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of this department on 11.03.2025 in the presence of Sh. Kushal Kumar and that the building/ premises is fit for occupancy "Residential Building" Group A of Sub Division A-1 having 28 Guest Rooms (GF-04 Rooms, 1st Floor-08 Rooms, 2nd Floor-08 Rooms & 3rd Floor-08 Rooms) with effect from 2003 2025 and valid up to 31/03/2028 in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010 printed below.

Issued on 20 03 2025 at New Delhi by

(Atul Garg) Director Ph- 011-23414000

Copy to:-

- The Joint Commissioner of Police, Licensing Unit, 1st Floor, Police Station, Defence Colony, New Delhi.
- 2 MHA Portal ID No. 2025022202262 dated 22/02/2025.

Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 6. The owner/occupier shall apply for renewal of this Fire Safety Certificate through MCD portal (https://www.mcdonline.nic.in) along with a copy of this Certificate, six months prior to its expiry".
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
- 8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.
- 9. The basement shall be used as per BBL.
- 10. Passenger lifts are not installed as seen during inspection & lift shaft is sealed by brick wall at each floor. As and when, the lift will be installed, the owner/ occupier will intimate this department otherwise FSC will be null & void.

INSPECTION REPORT

Name & address of the building: M/s Hotel Westend located at 174, Kh. No. 408, Raod No. 4, Village

Mahipalpur, Delhi- 110037.

: Residential (Lodging House) Type of Occupancy 2. Building Comprised of

: Basement (Parking), Ground (4 Guest Rooms), First Floor (8 Guest Rooms),

Second Floor (8 Guest Rooms) & Third Floor (8 Guest Rooms)

4. Type of Case5. Details of Previous NOC New Case Nil

6. Fire Safety directives letter No UBBL/ NBC Part- IV 7. Date of inspection 11/03/2025

8. Name of Inspecting Officer R.K.Sinha, ADO (BW)

9. Name and designation of officers

from the building side Sh. Kushal Kumar 10. Year of Construction 1980 as per MCD portal

11. Applicant's letter No. MCD Portal ID No. 2025022202262 dated 22/02/2025

0.	Minimum Standards on fire prevention and fire safety U/R 33	UBBL/ NBC Part I requirements	V Provided at site	Remarks			
	Access to building requirements MR/NMR						
	Road width	9 m	Provided	MR			
	Gate width	5 m	Directly Accessible from road	MR			
	Width of internal road	NA	*NA	NA			
2.	Number, Width, Type & Arrangement of Exits						
	a. Number of staircases						
	Upper Floors	02	Provided	MR			
	Basements	02	02 Staircases & 01 Ramp	MR			
	b. Width of staircases						
	Upper Floor	1.5 m each	Provided	MR			
	Basements	1.5 m each	Staircase- 1.5 m & Ramp- 3 m	MR			
	c. Protection of exits						
	Fire check door	Required	Provided	MR			
	Pressurization	NA	NA	NA			
	d. No. of continuous staircases to terrace	02	02	MR			
	e. Width of Corridor	1.8 m	Provided	MR			
	f. Door Size	l m	Provided	MR			
3.	Compartmentation						
<i>J</i> .	Fire check door	NA	NA	NA			
		NA NA	NA	NA			
	Sealing of electrical shafts	STATE OF THE PARTY	NA NA	NA			
	Fire Rating of shaft door	NA NA	NA NA	NA			
	Water Curtain		NA NA	NA			
	Fire Dampers						
4.	Smoke Management System Required Provided						
	Basements	Required	Provided	MR MR			
	Upper floors	Required	Provided	11315			
5.	Fire Extinguishers	10 Nos.	Provided	MR			
	Total numbers	ABC/Co2 Type	Provided	MR			
	Types	Required	Provided	MR			
	IS marking Required						
6.	First-Aid Hose Reels	01	Provided	MR			
	Total numbers on each floor	30 m	Provided	MR			
	Length of hose reel hose	5 mm	Provided	MR			
	Nozzle diameter						
7.		CO	Provided	MR			
	Type of detectors	Ground Floor	Provided	MR			
	Location of Main Panel	Each Floor	Provided	MR			
	Location of Repeater Panel	Required	Provided	MR			
	Alternate source of power	All Floor	Provided	MR			
	Hooters' Location	All Floor					

-1	_	u
P	•	7

		W-9) (D			
8.	MOEFA	Required	Provided	MR 3			
9.	Public Address System	NA	NA	NA			
10.	Automatic Sprinkler System						
100	Basement	Required	Provided	MR MR			
	Upper Floors	Required	Provided	NA NA			
	Sprinkler above false ceiling	NA	NA	IVA			
	Internal Hydrants						
11.	Size of riser/down-comer	100 mm	Provided	MR			
	Number of hydrants per floor	01	Provided	MR			
	Hose Box	01	Provided	MR			
12.	Vard Hydrants						
12.	Total number of hydrants	NA	NA	NA			
	Hose Box	NA	NA	NA			
13.	Pumping Arrangements						
10.	Ground Level		•				
	Discharge of main Pump	NA	NA	NA NA			
		NA	NA	NA			
	Head of Main pump	311	NA	NA			
	Number of main pumps	NA		NA			
	Jockey Pump out put	NA	NA NA	NA NA			
	Jockey pump head	NA	NA NA	NA NA			
	Standby Pump out put	NA	NA NA	NA			
	Standby Pump Head	NA	NA NA	NA			
	Auto Starting/Manual Stopping	NA	NA	NA			
		NA	NA	INA			
	Power Supply						
	Toward lavel						
	Terrace level	000 lam	Provided	MR			
	Discharge of pump	900 lpm 40 m	Provided	MR			
	Head of the pump	40 III	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.				
		Required	Provided	MR			
	Power Supply	Required	Provided	MR			
4	Auto Starting of pump						
4.		NA NA	NA	NA			
	Underground tank capacity	NA NA	NA	NA			
	Draw-off connection	NA NA	NA	NA			
	Fire service inlet	Required	Provided	MR			
	Access to tank	The second secon	Provided	MR			
	Overhead Tank capacity	15,000 ltrs	Provided	MR			
5.	Exit Signage.	Required	Tiovided				
	I is in under installation and sealed by brick wall						
6.	110VISION OF EIRES.						
	Pressurization of Lift Shaft	NA	NA	NA			
		NA	NA	NA			
	Pressurization of Lift lobby	NA NA	NA	NA			
	Communication In lift Car	NA NA	NA	NA			
	Fireman's Grounding Switch		NA NA	NA			
İ	Lift Signage	NA	20781	MR			
7.	Standby power supply	Required	Provided	11115			
3.	Refuge Area.						
		NA	NA	NA			
	Total Area	NA NA	NA	NA			
	Location	Not Required	50000				
9.	The Control Room						
	D. C. C. D. J.	NA NA	NA	NA			
1	Detector System Panel Flow Switch Panel	NA NA	NA	NA			
-		NA NA	NA	NA			
	PA System Panel	NA NA	NA	NA			
	Battery backup		NA NA	NA			
- 1	Building Floor Plans	NA	IVA	S=0×20			

ABC Type fire Provided MR

protection of special Risks, if any:

HT/LT Panel

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of satisfactory compliance of the minimum standards of fire prevention and fire safety measures as required under rules, it is recommended to grant Fire Safety Certificate under Rule 35 of the Delhi Fire Service Rules, 2010.

Signature of Inspecting Officer Name: Rajeev Kumar Sinha Designation: ADO/B.W.

Do (south) Mulinsplus

Cholinas)

Director Director Proposed for Sen place

Director Director Director Proposed for Sen place

Director Director Director Director Proposed for Sen place

Director Director

V Mardey 20/03/25

B