



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001



No. F.6/DFS/MS/Metro/2025/SZ/568

Dated: 22/10/2025

FIRE SAFETY CERTIFICATE

Certified that building of DMRC, Metro Station at Janakpuri West, Line-3, New Delhi, comprised of Ground, Concourse & Platform Level, owned/occupied by Delhi Metro Rail Corporation Limited, was issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/Metro/2022/SZ/561 dated 13/12/2022. The premise was re-inspected by the officer concerned of this department on 13/10/2025 in presence of Mr. Bhrigu Fukan (Fire Manager) and found that the said building/ premises is fit for occupancy class "Assembly Group D-7 (Metro Station)" with effect from 22/10/2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 22/10/2025 at New Delhi by


(A.K. Malik)
Dy. Chief Fire Officer (SZ)
Delhi Fire Service

Copy to: -

1. Sh. Rajesh Agarwal (GM/E&M), Delhi Metro Rail Corporation Limited, Metro Bhawan, 13, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working conditions at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. Any deviation with regard to construction, ventilation, occupancy, electric installation etc., may be got verified from concerned authorities.
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, prior to its expiry".
7. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules, 2010. The form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1.	Name & address of the building	DMRC Metro Station, Janakpuri West, Line-3		
2.	Type of Occupancy	Assembly (D-7)		
3.	Building Comprised of	Ground, Concourse & Platform Level		
4.	Type of Case	Renewal		
5.	Details of previous NOC No.	F6/DFS/MS/Metro/2022/SZ/561 dated 13/12/2022		
6.	Fire Safety directives Letter No.	F6/MS/DFS/BP/2004/3130 dt. 27/12/2004		
7.	Date of inspection	13/10/2025		
8.	Name of the Inspecting Officer	ADO (JKP)		
9.	Name and designation of Officer from the building side	Mr. Bhriгу Fukan (Fire Manager)		
10.	Year of Construction	2006		
11.	Applicant's letter No. DMRC/O&M/Fire/NOC/L-3/2025/09/10 dated 18/09/2025			
S. No.	Minimum standards on fire prevention and fire safety U/R 33	Old NOC Requirement	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	Accessible	18 mtr	MR
	• Gate width	5 mtr.	Open to road	MR
	• Width of internal road	N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	04 Nos	04 Nos	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases			
	• Upper floors	2.0 m	2.0 m (04 No's) GF to PF level	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No of continuous staircase to terrace	N/A	N/A	N/A
	e. Width of Corridor	2.0 m	4.0 m	MR
	f. Door size	1.0 m	Provided	MR
3.	Compartmentation			
	• Fire check door	Required 01 Hrs.	Provided	MR
	• Sealing of electrical shafts	Required 02 Hrs.	Sealed	MR
	• Fire Rating of shaft door	N/A	Provided	MR
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke Managements System			
	• Basement.	N/A	N/A	N/A
	• Upper floors.	Required	Natural Ventilation	MR
5.	Fire Extinguishers			
	• Total numbers	30 No's	35 Nos	MR
	• Types	ABC/CO ₂	CO ₂ & W.CO ₂	MR
	• ISI marking	ISI marked	ISI marked	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	06 Nos at PF level & 02 Nos at GF & Concourse level	06 Nos at PF level & 02 Nos at GF & Concourse level	MR
	• Length of hose reel hose	45 mtr.	45 mtr	MR
	• Nozzle diameter	6.5 mm	6.5 mm	MR

N-18


7.	Automatic fire detection and alarming system.			
	• Type of detector	Heat / Smoke	Provided	MR
	• Location of Main Panel	N/A	Ground floor	MR
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooters' Location	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basements	N/A	N/A	N/A
	• Upper floor	Required	Provided	MR
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	Required	150/100 mm	MR
	• Number of hydrants per floor	Required	04 Nos at PF level, 02 Nos at GF & CC	MR
	• Hose Box	Required	04 Nos at PF level, 02 Nos at GF & CC	MR
12.	Yard Hydrants			
	• Total number of hydrants	Required	Provided	MR
	• Hose Box	Required	Provided	MR
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main pump	1800 LPM	1800 LPM	MR
	➤ Head of main pump	40 mtr	56 mtr	MR
	➤ Number of main pumps	01 No	01 No	MR
	➤ Jockey pump out put	180 LPM	180 LPM	MR
	➤ Jockey pump head	40 mtr	56 mtr	MR
	➤ Standby Pump out put	1800 LPM	1800 LPM	MR
	➤ Standby Pump Head	40 mtr	56 mtr	MR
	➤ Auto Starting/Manual stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	• Terrace level			
	➤ Discharge of pump	N/A	N/A	N/A
	➤ Head of the pump	N/A	N/A	N/A
	➤ Power supply	N/A	N/A	N/A
	➤ Auto starting of pump	N/A	N/A	N/A
14.	Captive water storage for firefighting			
	• Underground tank capacity	50,000 ltr	Provided	MR
	➤ Draw of connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	Required	Provided	MR
15.	Exit signage	Required	Provided	MR
16.	Provision of lifts			
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	MR
17.	Standby Power Supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A

19.	Fire Control Room			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special fire protection systems for protection of special risks, if any;	Required	Automatic CO ₂ flooding system in LT Panel & Manual CO ₂ flooding system in HT panel.	MR

The fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety as required under the rules, the fire safety certificate issued vide letter No. F6/DFS/MS/Metro/2022/SZ/561 dated 13/12/2022, **renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.**

Accordingly, DFA is put up for approval and signature please.


14.10.25
Signature of the Inspecting Officer
Name: Santosh Kumar
Designation: ADO (JKP)

DO (SW)


15/10/25

RAJINDER ATWAL


Dy. CFO (SZ)


15/10/25
Principal Director

Dy. CFO to Sd/-

Dy. CFO (SZ)


16/10/25
A.K. MALIK


17/10/25
ADO (JKP)


ADO (JKP)