

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI – 110001

No F 6 / DFS / MS / 2025/ School/WZ/ 788

FIRE SAFETY CERTIFICATE

Issued on 16 06 2025 at New Delhi, by

Director
Delhi Fire Service

Copy to:-

1. The Director, Education, Govt. of NCT of Delhi, Old Secretariat, Delhi.

2. The Principal, Janta Model School located at I-1, Main Market, Shakur Pur Colony, Delhi-110034.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.

2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.

3. The trained fire fighting staff should be available round the clock.

4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.

5. This certificate cannot be treated in any case for regularizations of unauthorized construction.

6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in

N-22

INSPECTION REPORT Name & address of the building: Janta Model School located at I-1, Main Market, Shakur Pur Colony, Type of Occupancy Educational Building Comprised of 3. Ground + Three upper floors 4. Type of Case 5. Details of Previous NOC Renewal F6/DFS/MS/WZ/2019/1354 Dated- 28/06/2019 6. Fire Safety directives letter No : DOE Circular Dated 17/01/2005 7. Date of inspection 06/06/2025 8. Name of Inspecting Officer R.K.Sinha, ADO (BW) 9. Name and designation of officers From the building side Sh. M.P.S. Chauhan (Manager) 10. Year of Construction 11. Applicant's letter No. JMP/2025-05/134 dated 23/05/2025 S. Minimum Standards on fire DOE/ Inspection prevention and fire safety U/R 33 Provided at site Remarks No. Report dated MR/NMR 17/06/2019 1. Access to building Road width MR(old case) Accessible Accessible to small fire unit Gate width MR Accessible On Road Width of internal road NA NA NA Number, Width, Type & Arrangement of Exits 2. a. Number of staircases MR 02 Jpper Floors 02 NA NA NA Basements b. Width of staircases MR (old case) 0.94 m & 1.22 m 1.50 m each Upper Floor NA NA Basements c. Protection of exits NA NA NA Fire check door NA NA NA Pressurization MR d. No. of continuous staircases to Provided 01 terrace NA NA NA Width of Corridor MR (old case) 1 m & 0.91 m 1 m Door Size Compartmentation 3. NA NA NA Fire check door NA NA NA Sealing of electrical shafts NA NA NA Fire Rating of shaft door NA NA NA Water Curtain NA NA NA Fire Dampers Smoke Management System NA NA NA Basements MR Naturally Ventilated Required Upper floors Fire Extinguishers MR Provided 10 Nos. Total numbers MR Provided ABC/ Co2 Type Types MR Provided Required IS marking First-Aid Hose Reels 6. MR Provided 01 Total numbers on each floor MR Provided 30 m Length of hose reel hose MR Provided 5 mm Nozzle diameter Automatic fire detection and alarming system 7. NA NA Type of detectors NA NA NA NA Location of Main Panel NA NA · NA Location of Repeater Panel NA NA NA Alternate source of power

		N14	NA	NA		
	Hooters' Location	NA	Provided	MR		
		Required	Provided	MR		
3.).	MOEFA Public Address System	Required	Hove			
0.	Automatic Sprinkler System					
10,		NA	NA	NA NA		
	Basement	NA	NA	NA NA		
	Ground Floor	NA	NA	1. Ps		
	Sprinkler above false ceiling					
11.	Internal Hydrants					
	Size of riser/down-comer	100 mm	Provided	MR MR		
	Number of hydrants per floor	01	Provided	MR		
	Hose Box	Required	Provided			
12.	Yard Hydrants					
	•	Required	Provided	MR		
	Total number of hydrants	Required	Provided	MR		
_	Hose Box	Required	· K	-		
13.	Pumping Arrangements					
	Ground Level			NA		
	 Discharge of main Pump 	NA	NA NA	NA NA		
	> Head of Main pump	NA	NA	INA		
		NA	NA	NA		
	Number of main pumpsJockey Pump out put	NA NA	NA	NA		
	> Jockey Pump out put > Jockey pump head	NA NA	NA	NA		
	> Standby Pump out put	NA	NA	NA		
	> Standby Pump Head	NA	NA	NA		
	> Auto Starting/Manual Stopping	NA	NA	NA		
	> Pump House Access	NA	NA	NA		
1.4	Terrace level					
	Discharge of pump	450 lpm & 220 lpm	Provided	MR		
	➤ Head of the pump	40 m	Provided	MR		
	Power Supply	Required	Provided	MR		
	> Auto Starting of pump	Required	Provided	MR		
14.	Captive Water Storage for fire fighting					
	Underground tank capacity	NA	NA	NA		
	Draw-off connection	NA	NA	NA		
	➤ Fire service inlet	NA	NA	NA		
	Access to tank	NA	NA	NA		
	Overhead Tank capacity Frid Si	5,000 ltrs	Provided	MR		
13,	Exit Signage.	Required	Provided	MR		
16.	Provision of Lifts.					
	Pressurization of Lift Shaft	NA	NA	NA		
	Pressurization of Lift lobby	NA NA	NA NA			
	Communication In lift Car	NA NA	NA NA	NA NA		
	Fireman's Grounding Switch	NA NA		NA		
			NA	NA		
17.	Lift Signage Standby power supply	NA	NA	, NA		
18.		NA	NA	NA		
10.	Refuge Area.					
	> Total Area	NIA I				
	> Location	NA NA	NA NA	NA		
		INA	NA	NA		

W

	Detector System Panel					
	Flow Switch Panel	NA	NA	NA		
	PA System Panel	NA	NA	NA		
		NA	NA	NA		
	Battery backup	NA	NA	NA		
	Building Floor Plans	NA	· NA	NA		
0.	Special Fire Protection System for Protection of special Risks, if any:	NA	NA NA	NA NA		

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. The management had rectified the shortcomings issued vide letter no. F6/DFS/MS/School/WZ/2023/204 dated 26/04/2023.

Note: Tin shed seen at the terrace has been removed (Photographs enclosed).

Keeping in view of deemed compliance of the minimum standards of fire prevention and fire safety measures as required under DOE Circular dated 17/01/2005, it is recommended to renew the fire safety certificate issued vide letter no. F6/DFS/MS/WZ/2019/1354 dated 28/06/2019 under rule 37 of the Delhi Fire Service Rules, 2010.

> Signature of Inspecting Officer Name: Rajeev Kumar Sinha Designation: ADO/B.W.

lotte to pop to see plan