

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE

NEW DELHI- 110001

No. F.6/DFS/MS/EH/2025/SZ/218

Dated: 02/06/2025

FIRE SAFETY CERTIFICATE

Certified that the **M/s Jubilant foodworks Ltd. (Domino's Pizza)** at Shop No. 1, Plot No. 22B, Pusa Road, Bara Bazaar, Rajender Nagar, New Delhi- 110060, running at ground floor only in a building comprised of basement, stilt, ground plus three upper floors, **owned/occupied by M/s Jubilant foodworks Ltd. (Domino's Pizza)**, was issued FSC by this department vide Letter No. F.6/DFS/MS/EH/SZ/2022/201 dated 13.07.2022. The Restaurant building was re-inspected by the officer concerned of this department on dated 21.05.2025 in the presence of Manager, and found that the restaurant have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the restaurant building/premises (**ground floor only**) is fit for occupancy class **Group "D" Assembly Building** w.e.f. 02/06/2025 and valid up-to three years, accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed below.

Issued on 02/06/2025 at New Delhi.



Virendra Singh
Chief Fire Officer
Delhi Fire Service

Online application Id 2025050207719 dated 03.05.2025

Copy to: - The Executive Engineer (Building), MCD, Civic Centre, Minto Road, New Delhi.
: -for information regarding use of basement.

Conditions for validity of Fire Safety Certificate:-

1. **This FSC is valid only for ground floor.**
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
3. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
4. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
5. The trained staff should be available round the clock.
6. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
7. Basement strictly shall be kept vacant as seen during inspection/used as per BBL.
8. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
9. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
10. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building: M/s Jubilant Foodworks Ltd. (Domino's Pizza) at Shop No. 1, Plot No. 22B, Pusa Road, Bara Bazar, Rajender Nagar, New Delhi- 110060.
2. Building is comprised of : Basement, stilt, ground plus three upper floors
3. Type of Occupancy : Group D (Assembly) Restaurant running at ground floor only
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/EH/SZ/2022/201 dated 13.07.2022
6. Fire Safety directives letter No : N/A
7. Date of inspection : 21.05.2025
8. Name of Inspecting Officers : A.D.O. R.K. Yadav (JKP)
9. Name and designation of officers
From the building side : Manager
10. Year of Construction : Before- 2017
11. Applicant's letter No. : MHA Portal ID 2025050207719 dated 03.05.2025

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements As per Old FSC	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	06 m N/A N/A	Provided Directly Assessable N/A	M/R N/A N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> Upper Floors Basements 	02 no's N/A	02 no's Other Property	MR N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> Upper Floor Basements 	1.50 m each N/A	3.40, 1.70 m (iron made from stilt to GF) 1.40 m (stilt to terrace) N/A	Restt. Running at GF only N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> Fire check door Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	N/A	N/A	N/A
	e. Width of Corridor	01 No's	Provided	MR
	f. Door Size	N/A	N/A	N/A
		1.50 m each	1.80 & 1.60 m	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> Basements Upper floors 	N/A 12 ACPH	N/A Exhaust Fan Provided	N/A MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers in restaurant Types IS marking 	06 no.'s ABC/CO ₂ ISI marked	Provided Provided Provided	M/R M/R M/R
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers at each floor Length of hose reel hose Nozzle diameter 	1 Nos. 30 mtrs 5 mm	Provided Provided Provided	M/R M/R M/R

7.	Automatic fire detection and alarming system in restaurant			
	<ul style="list-style-type: none"> Type of detectors Smoke/Heat Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
8.	MOEFA	Required	Provided	M/R
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper floors/Restaurant Sprinkler above false ceiling 	Required	Provided	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants Hose Box 	100 mm	100 mm	MR
		01	01	MR
		01	01	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	N/A	N/A	N/A
		N/A	N/A	N/A
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping Pump House Access 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
	<ul style="list-style-type: none"> Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	450 LPM	450 LPM	M/R
		40 m	40 m	M/R
		Required	Provided	M/R
		Required	Provided	M/R
14.	Captive Water Storage for fire-fighting			
	<ul style="list-style-type: none"> Underground tank capacity Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		20,000 ltrs	20,000 ltrs	MR
15.	Exit Signage.	Required	Provided	M/R
16.	Provision of Lifts			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17.	Standby power supply	Required	Provided	M/R

Refuge Area.			
N/A	➤ Total Area	N/A	N/A
	➤ Location	N/A	N/A
N/A	Fire Control Room		
N/A	<ul style="list-style-type: none"> Detector System Panel Flow Switch Panel PA System Panel Battery backup Building Floor Plans 	N/A	N/A
N/A		N/A	N/A
N/A		N/A	N/A
N/A		N/A	N/A
N/A		N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter No. F.6/DFS/MS/EH/SZ/2022/201 dated 13.07.2022, renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Signature of the Inspecting Officer
Name- R.K. Yadav
Designation- ADO (JKP)

DO (SD)

Qal

28/5/25

CTD 11 Aug
29/5/2025

DO (CO)

Qal

30/5

Adm (fup)

FT letter is put up for sign please

Qal

30/5/2025

DIRECTOR

11/6/2025

MS Cell

U Noida
03/6/25