



FIRE SAFETY CERTIFICATE

Certified that the Kerala Education Society Sr. Sec. School located at Pocket A-3, Mayur Vihar-III, Delhi-110096 comprised of Ground + 03 upper floors only, owned / occupied by Kerala Education Society Sr. Sec. School, was issued FSC vide letter No. F6/DFS/MS/School/NDZ/2022/591 dated 30/05/2022. The School building have complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and re-inspected by the officer concerned of this department on 24/12/2024 in presence of Mr. Latha Nandkumar (HOS) & Mr. Satheesh Chandran S (Manager) of the school and that the school building is fit for occupancy class "Educational Building" for Ground + 03 upper floors only with effect from 06/01/2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 06/01/2025 at New Delhi by.

(ATUL GARG)
DIRECTOR

o/c DELHI FIRE SERVICE

Copy to:-

1. The Dy. Director of Education, D-Block, Anand Vihar, Delhi.
2. The Principal, Kerala Education Society Sr. Sec. School, Pocket A-3, Mayur Vihar-III, Delhi-110096

Conditions for the validity of Fire Safety Certificate

1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
2. All the means of escape shall be kept free of all the type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT


1	Name & address of the building	Kerala Education Society Sr. Sec. School, Pocket A-3, Mayur Vihar-III, Delhi-110096.		
2	Building is comprised of	Ground + Three Upper Floors		
3	Type of occupancy	Educational Building		
4	Type of case	Renewal		
5	Details of previous FSC	F6/DFS/MS/School/NDZ/2022/591 dated 30/05/2022		
6	Fire safety directives letter no.	F.6/DFS/MS/BP/2002/1963 dated 16/10/2002		
7	Date of inspection	24/12/2024		
8	Name of the inspecting officers	Yashwant Singh Meena ADO, Laxmi Nagar		
9	Name of the designation of officer from the building side	Mr. Latha Nandkumar (HOS) & Mr. Satheesh Chandran S (Manager)		
10	Year of construction	2005 & 2015		
11	Applicant's letter no.	Outdoor diary no. 10359 dated 16/12/2024		
S.No	Minimum standard of fire prevention and fire safety U/R 33	Circular Requirement	Provided at site	Remarks MR/NMR
1	Access to Building:			
	A Road width	6.0 meters.	24 meters.	MR
	B Gate width	5.0 meters.	5.0 meters.	MR
	C Width of internal road	N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits:			
	A Number of staircases			
	a Upper floor	02 no.	02 no.	MR
	b Basement	N/A	N/A	N/A
	B Width of staircases			
	a Upper floor	1.5 meters.	02 mtrs.	MR
	b Basement	N/A	N/A	N/A
	C Protection of exits			
	a Fire check door	N/A	N/A	N/A
	b Pressurization	N/A	N/A	N/A
	D No. of continuous staircases to terrace	01 no.	02 no.	MR
	E Width of corridor	1.5 mtrs.	2.0 mtrs.	MR
	F Door size	1.0 mtr.	1.0 mtr.	MR
3	Compartmentation:			
	A Fire check door	N/A	N/A	N/A
	B Sealing of electrical shafts	Required	Provided	MR
	C Fire rating of shaft door	N/A	N/A	N/A
	D Water curtain	N/A	N/A	N/A
	E Fire dampers	N/A	N/A	N/A
4	Smoke Management System:			
	A Basement	N/A	N/A	N/A
	B Upper floor	N/A	N/A	N/A

5. Fire Extinguisher:				
A	Total numbers	12 nos.	15 nos.	MR
B	Types	CO ₂ & ABC	CO ₂ & ABC	MR
C	ISI marking	ISI Marked	Provided	MR
6 First-Aid-Hose Reel:				
A	Total numbers of each floor	02 no.	02 no.	MR
B	Length of hose reel hose	30 mtr.	30 mtr.	MR
C	Nozzle diameter	05 mm	05 mm	MR
7 Automatic Fire Detection and Alarming System:				
A	Type of detectors	N/A	N/A	N/A
B	Location of main panel	N/A	N/A	N/A
C	Location of repeater panel	N/A	N/A	N/A
D	Alternate source of power	N/A	N/A	N/A
E	Hooters	N/A	N/A	N/A
8	MOEFA:	N/A	Provided	MR
9	Public Address System:	Required	Provided	MR
10 Automatic Sprinkler System:				
A	Basement	N/A	N/A	N/A
B	Upper floor	N/A	N/A	N/A
C	Sprinkler above false ceiling	N/A	N/A	N/A
11 Internal Hydrants:				
A	Size of riser/down-comer	100 mm	Provided	MR
B	Number of hydrants per floor	1 no.	Provided	MR
C	Hose box	1 no.	Provided	MR
12 Yard Hydrants:				
A	Total number of hydrants	N/A	N/A	N/A
B	Hose box	N/A	N/A	N/A
13 Pumping Arrangements:				
1	Ground level			
A	Discharge of main pump	N/A	N/A	N/A
B	Head of main pump	N/A	N/A	N/A
C	Number of main pumps	N/A	N/A	N/A
D	Jockey pump out put	N/A	N/A	N/A
E	Jockey pump head	N/A	N/A	N/A
F	Standby pump out put	N/A	N/A	N/A
G	Standby pump head	N/A	N/A	N/A
H	Auto starting /manual stopping	N/A	N/A	N/A
I	Pump house access	N/A	N/A	N/A
2	Terrace Level			
A	Discharge of pump	450 LPM	Provided	MR
B	Head of the pump	40 m	Provided	MR
C	Power supply	Required	Provided	MR
D	Auto starting of pump	Required	Provided	MR

14	Captive Water Storage for Fire Fighting:			
	A	Underground tank capacity	N/A	N/A
	B	Draw-off connection	Required	Provided
	C	Fire service inlet	Required	Provided
	D	Access to tank	Required	Provided
	E	Overhead tank capacity	10,000 liters.	20,000 liters.
15	Exit Signage:		Required	Provided
16	Provision of Lifts:			
	A	Pressurization of lift shaft	N/A	N/A
	B	Pressurization of lift lobby	N/A	N/A
	C	Communication in lift car	N/A	N/A
	D	Firemen's grounding switch	N/A	N/A
	E	Lift signage	N/A	N/A
17	Standby Power Supply:			
18	Refuge Area:			
	A	Total area	N/A	N/A
	B	Location	N/A	N/A
19	Fire Control Room:			
	A	Detector system panel	N/A	N/A
	B	Flow switch panel	N/A	N/A
	C	PA system panel	N/A	N/A
	D	Battery backup	N/A	N/A
	E	Building floor plans	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:		N/A	N/A

The fire protection system was randomly checked and tested and was found functional at the time of inspection.

Keeping In view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules of Directorate of Education the FSC issued vide letter no. F6/DFS/MS/School/NDZ/2022/591 dated 30/05/2022, renewal under Rule 35 of the Delhi Fire Service rules 2010, is recommended to be renewed.



 Signature of the Inspecting Officer
 Name: - Yashwant Singh Meena
 Designation: - ADO (Laxmi Nagar)

D.O/EAST


 27-12-2024

By C.F.O. (NDZ)


 30/12/24

C.F.O.

 30/12/2024

Director (Laxmi Nagar)

 31/12/24


 P.S.O.