

C44



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001**

No. F6/DFS/MS/2025/School/ 139

Dated: 11/02/2025

**FIRE SAFETY CERTIFICATE**

Certified that the Little Star Convent School located at Khasra No. 56/1/10, Parasram Enclave, Burari, Delhi-110084 comprised of Ground & first floor owned/ occupied by Little Star Convent School was issued Fire Safety Certificated by this department vide letter no. F6/DFS/MS/School/2021/WZ/1068 dated: 24.12.2021. The premises was inspected by the officer concerned of this department on 28.01.2025 in presence of Mr. S.K. Tyagi (Manager) and observed that all the fire safety arrangements as provided in the premises found in good working condition. The premises have deemed complied with requirements of circular issued by Director of Education vide letter no 3298-3398 dated 01.03.2011 and the building/ premise is fit for occupancy class "Group B Educational (School)" with effect from ....11/02/2025 for a period of three years, subject to compliance of the conditions mentioned below:

Issued on .....11/02/2025 at New Delhi by.

(Atul Garg)  
 Director  
 Ph:-011-23414000  
 dc

Copy to :-

1. The Deputy Director of Education, GNCT of Delhi, Zone-VII, District North Lucknow Road, Timarpur, Delhi - 110054.
2. The Manager, Little Star Convent School located at Parasram Enclave, Burari, Delhi-110084.

**Conditions for the validity of Fire Safety Certificate:**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
5. The owner / occupier shall submit a declaration every year in Form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doi/fire/FIRE/Home/Forms>.
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

**INSPECTION REPORT**

1. Name & address of the building : Little Star Convent School located at Khasra No. 56/1/10, Parasram Enclave, Burari, Delhi-110084
2. Composition of building : Ground & first floor only
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/School/2021/WZ/1068 dated: 24.12.2021
6. Fire Safety directives letter No : Director of Education Circular dated 01.03.2011
7. Date of inspection : 28.01.2025
8. Name of the Inspecting Officers : ADO (RN)
9. Name and designation of officers from the building side : Mr. S.K. Tyagi (Manager)
10. Year of Construction : 2002/ 2013
11. Applicant's letter No. : Letter No. LSS/2025/246 dated 10.01.2025


	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per Rule 35 (6)	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	6m	6m	MR
	• Gate width	NA	4.5m	NA
	• Width of internal road	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	02	03	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.50m & 1.08m each	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	NA	NA	NA
	e. Width of Corridor	NA	NA	NA
	f. Door Size	01m	01m	MR
3	<b>Compartmentation.</b>			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	<b>Smoke Management System.</b>			
	• Basements	NA	NA	NA
	• Upper floors	Required	Natural Ventilated	MR
5	<b>Fire Extinguishers</b>			
	• Total numbers	08nos	12nos	MR
	• Types	ABC/CO2	ABC—8, Co2-4	MR
	• ISI marking	ISI Marked	Yes	MR

M/24				
6	<b>First-Aid Hose Reels.</b>			
	• Total numbers on each floor	NA	NA	NA
	• Length of hose reel hose	NA	NA	NA
	• Nozzle diameter	NA	NA	NA
7	<b>Automatic fire detection and alarming system.</b>			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	<b>MOEFA</b>			
9	<b>Public Address System.</b>			
10	<b>Automatic Sprinkler System.</b>			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	NA	NA	NA
	• Number of hydrants per floor	NA	NA	NA
	• Hose Box	NA	NA	NA
12	<b>Yard Hydrants.</b>			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13	<b>Pumping Arrangements.</b>			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	NA	N/A	NA
	➤ Head of the pump	NA	N/A	NA
➤ Power Supply	N/A	N/A	N/A	
➤ Auto Starting of pump	N/A	P	N/A	
14	<b>Captive Water Storage for fire fighting.</b>			
	• Underground tank capacity	NA	NA	NA


	<ul style="list-style-type: none"> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	NA	NA	NA
15	<b>Exit Signage.</b>	N/A	N/A	N/A
16	<b>Provision of Lifts.</b>			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	<b>Standby power supply</b>	N/A	N/A	N/A
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in director of education Circular dated 01.03.2011, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. F6/DFS/MS/School/2021/WZ/1068 dated: 24.12.2021.

  
 Signature of the Inspecting Officer  
 Name :- C.L. Meena  
 Designation:- ADO/RN

DO (NW)

  
 01/01/2025  
 Dy. CO (WZ) - MR  
 cfo / Singh  
 6/21/2025  
 Director / MS

DCFO / MS  
 Dated: 6/21/2025

ADY RN

conf - P.T.O.