



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F.6/DFS/MS/School/2026/EZ/ 123

Dated: 07/08/2026

FIRE SAFETY CERTIFICATE

Certified that the **Little Star Public School** running at ground and first floor in a building comprised of ground plus two upper floors at Mata Wali Gali, New Chauhan Pur, Karawal Nagar Road, Delhi-110094, owned/occupied by Little Star Public School, was issued FSC by this department vide letter No. F.6/DFS/MS/School/2023/NDZ/419 dated 19/06/2023. The premise was re-inspected by the officer concerned of this department on 23/07/2026 in the presence of Sh. Ram Kishan Singh Chauhan and found that the said premises have complied with the fire prevention and fire safety requirements in accordance with the Circular No. 262-362 dated 17.01.2005 issued by Director of Education, Govt. of NCT of Delhi and that the said building (school at ground & first floor only) is fit for occupancy class "Educational" (Group B) with effect from 07/08/2026 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 07/08/2026 at New Delhi by


4/8/26

(Dr. S.K. Tomar)
Chief Fire Officer
Delhi Fire Service



Copy to: -

1. The Dy. Director of Education, Government of NCT of Delhi, B-Block, Yamuna Vihar, Delhi-110053
2. The Principal, Little Star Public School at Mata Wali Gali, New Chauhan Pur, Karawal Nagar Road, Delhi-110094

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working conditions at all time as seen during inspection.
3. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of fire-fighting system.
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, prior to its expiry.
7. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1.	Name & address of the building	Little Star Public School at Mata Wali Gali, New Chauhan Pur, Karawal Nagar Road, Delhi-110094		
2.	Type of Occupancy	Educational, Group 'B-1'		
3.	Building Comprised of	Ground plus 02 upper floors but school is running at ground & 1 st floor only, 2 nd floor not in use as per affidavit dated 25.07.2026		
4.	Type of Case	Renewal		
5.	Details of previous FSC No.	F6/DFS/MS/School/2023/NDZ/419 Dt. <u>dated</u> 19/06/2023		
6.	Fire safety directives letter No.	DOE Circular No. 262-362 dated 17.01.2005		
7.	Date of inspection	23/07/2026		
8.	Name of the Inspecting Officer	ADO (Gokalpur)		
9.	Name and designation of Officer from the building side	Sh. Ram Kishan Singh Chauhan		
10.	Year of Construction	1996		
11.	Applicant's letter No./Online Appn.	No. 52026071604505		
S. No.	Minimum standards on fire prevention and fire safety U/R 33	Old FSC Requirement	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	6.0 mtr	Provided	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	02 Nos	02 Nos	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases			
	• Upper floors	1.50 mtr	1.0m & 1.04m	MR (Old case)
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No of continuous staircase to terrace	02 Nos	Provided	MR
	e. Width of Corridor	1.50 mtr	Provided	MR
	f. Door Size	1.0 mtr	Provided	MR
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke Managements System			
	• Basement.	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	11 Nos	Provided	MR
	• Types	ABC & CO ₂	Provided	MR
	• ISI marking	ISI marked	Provided	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	01 No.	01 No.	MR
	• Length of hose reel hose	30 mtr	30 mtr	MR
	• Nozzle diameter	5 mm	5 mm	MR

pk

7.	Automatic fire detection and alarming system.			
	• Type of detector	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	Required	Provided	MR
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	• Basements	N/A	N/A	N/A
	• Upper floors.	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	100 mm	Provided	MR
	• Number of hydrants.	01 No.	Provided	MR
	• Hose Box	01 No.	Provided	MR
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main pump	N/A	N/A	N/A
	➤ Head of main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	180 LPM	180 LPM	MR
	➤ Jockey pump head	40 m	40 m	MR
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Staring/Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM	450 LPM	MR
	➤ Head of the pump	40 m	40 m	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	Captive water storage for firefighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw of connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	5,000 ltrs	5,000 ltrs	MR
15.	Exit signage	Required	Provided	MR
16.	Provision of lifts			
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	N/A	N/A	N/A
	➤ Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge area			
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A

N-17


19.	Fire Control Room			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of Special Risks, if any;	N/A	N/A	N/A

Note: The school building is comprised of ground plus two upper floors but school is running at ground and first floor only and that an affidavit has been submitted by the school management regarding not to use second floor for school activities. If agreed, we may renew FSC for ground and first floor only.


The fire protection systems provided in the building/premises were checked, tested at random and **found functional at the time of inspection.**

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety as required under DOE Circular dated 17.01.2005, the fire safety certificate issued vide letter No. F.6/DFS/MS/School/2023/NDZ/419 dated 19/06/2023, **renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.**

Accordingly, **DFA is put up for approval** and signature please.


27.07.26
Signature of the Inspecting Officer
Name: Santosh Kumar
Designation: ADO (Gokalpur)

DO (ED)



28/07/26

CFO (East Zone)


11/8/26

Principal Director

CFO to issue


31/8/26

CFO (East Zone)



31/8/26

ADO/GP

Sir, F.T. letter is put up for your sig. pl

CFO (HIS)

Pl. do correct marking


4/8/26

ADO/GP 


4/8/26

P.T.O