



## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE NEW DELHI- 110 001

No.F6/DFS/MS/School/2025/NDZ/ 955

Dated: 07/08/2025

## **FIRE SAFETY CERTIFICATE**

Certified that the Lovely Public Sr. Sec. Public School located at Priyadarshani Vihar, Near Bank Enclave, Delhi- 110092, comprised of Ground plus three upper floor & a separate multipurpose hall cum sports court on ground floor owned/occupied by Lovely Public Sr. Sec. Public School was issued FSC vide letter No. F.6/DFS/MS/School/2022/NDZ/357 dated 04/04/2022. The school building was re-inspected by the officers concerned of this department on 22/07/2025 in the presence of Sh. Vipin Sharma and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with rule 33 of Delhi Fire Service Rules 2010 and that the building is fit for occupancy class "Educational" (Group-B) with effect from <u>07/08/2025</u> for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rules, 2010.

Issued on 0708 2025 at New Delhi by.

(VIRENDRA SINGH) CHIEF FIRE OFFICER

To,

- 1. The Principal, Lovely Public Sr. Sec. Public School at Priyadarshani Vihar, Near Bank Enclave, Delhi- 110092
- 2. The Dy. Director of Education (Land & Estate), Lucknow Road ,Delhi-110054

## Conditions for the validity of Fire Safety Certificate

1. All the means of escape shall be kept free of all type of obstruction all the time.

2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.

3. All the firefighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.

4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.

5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.

6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on <a href="https://www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>

7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form `J` [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

1. Name & address of the building

: Lovely Public Sr. Sec. Public School,

Priyadarshani Vihar, Near Bank Enclave, Delhi- 92,

2. Building is comprised of

: Ground plus three upper floor & a separate

multipurpose hall cum sports court on ground floor.

3. Type of Occupancy

: Educational

4. Type of Case

: Renewal

5. Details of Previous NOC letter

: F.6/DFS/MS/School/2022/NDZ/357 dated 04/04/2022

6. Fire Safety direction letter No

: NBC Part-IV

7. Date of Inspection

: 22/07/2025

8. Name of the Inspecting officers

: Deepak Kumar, ADO (Shd.) & A. K. Jaiswal, DO(ED)

9. Name and designation of Officer

from the building side

: Mr. Vipin Sharma

10. Year of Construction

: 1966

11. Applicant's letter No

: lpspioneersun@gmail.com dated 27/06/2025

Sr. No.	Minimum Standards on fire prevention and fire safety U/R33	Requirement as per NBC	Provided at Site	Remarks MR/NMR			
01	Access to building						
	Road width	06 mtr.	20 mtr.	MR			
	Gate width	4.50 mtr	07 mtr	MR			
	<ul> <li>Width of internal road</li> </ul>	N/A	N/A	N/A			
02	Number, Width, Type and Arrangement of Exits						
	a. Number of Staircases						
	Upper Floor	03 nos.	03 nos.	MR			
	Basement	N/A	N/A	N/A			
	B. Width of Staircases						
	Upper Floor	1.50 mtr.	1.50 mtr each	MR			
		N/A	N/A	N/A			
	<ul> <li>Basement</li> </ul>						
	c. Protection of exits	N/A	N/A	N/A			
	<ul> <li>Fire check door</li> </ul>	N/A	N/A	N/A			
	Pressurization	02 nos.	02 nos.	MR			
	d. No. of continuous staircases						
	to terrace	1.50 mtr. 1.50 mtr.		MR			
•	e. Width of Corridor	01 mtr. & 01 mtr. & 1.50 mtr		MR			
-	f. Door Size	1.50 mtr hall					
03	Compartmentation.						
	Fire check door	N/A	N/A	N/A			
	<ul> <li>Sealing of electrical shafts</li> </ul>	N/A	N/A	N/A			
	<ul> <li>Fire rating of shaft door</li> </ul>	N/A	N/A	N/A			
	Water curtain	N/A	N/A	N/A			
	Fire Dampers	N/A	/N/A	N/A			
04	Smoke Management System.						
	Basement	N/A	N/A	N/A			
	<ul> <li>Upper floor</li> </ul>	N/A	N/A	N/A			

2/19.

05.	Fire Extinguishers						
	Total numbers						
	Types	14 nos.	20 nos.	MF			
	IS marking	ABC /CO <sub>2</sub>	ABC /CO <sub>2</sub>	MF			
06	First-aid-Hose Reels.	ISI marked	ISI marked	MF			
	Total numbers on each floor 02 nos 02 nos						
	<ul> <li>Length of hose reel hose</li> </ul>	02 nos 30 m	02 nos	MR			
	Nozzle diameter	7 N. (1.50 T. (1.51 T	30 m	MR			
07	Automatic fire detection and alarming s	05 mm ystem.	05 mm	MR			
P	Type of detectors						
	Location of main panel	N/A	N/A	N/A			
	Location of repeater panel	N/A	N/A	N/A			
	Alternate source of power	N/A	N/A	N/A			
	Hooter's	57.45.45.47.18.45.4	N/A	N/A			
	location	N/A	N/A	N/A			
80	MOEFA	N/A	Provided	N/A			
09	Public address System.	N/A	Provided	N/A			
10	Automatic Sprinkler System.		, iovided	IV/A			
	Basement	N/A	N/A	N/A			
	<ul> <li>upper floor</li> </ul>	N/A	N/A	N/A			
	sprinkler above false ceiling	N/A	N/A				
11	Internal Hydrants						
	size of riser/down-comer	N/A	N/A	N/A			
	Number of hydrants per floor	N/A	N/A	N/A			
	Hose Box	N/A	N/A	N/A			
12	Yard Hydrants.						
	Total number of hydrants	N/A	N/A	N/A			
-	Hose Box	N/A	N/A	N/A			
13	Pumping Arrangements.						
	Ground Level	N/A	N/A	N/A			
	Discharge of main Pump	N/A	N/A	N/A			
	Head of Main Pump	N/A	N/A	N/A			
	Number of main pumps	N/A	N/A	N/A			
	Jockey pump out put	N/A	N/A	N/A			
	Jockey pump head	N/A	N/A	N/A			
	Standby pump out put	N/A	N/A	N/A			
	Standby pump Head	N/A	N/A	N/A			
	Auto Starting /Manual stopping	N/A	N/A	N/A			
	> Pump House Access	N/A	N/A	N/A			
	Terrace Level	IN/A	IN/A	. 4.4			
		900 LPM	900 LPM	MR			
	and the second second	40 M	40 M	MR			
		- 15(15) 0(5)-1	Provided	MR			
		Required	Provided	MR			
	Auto Starting of pump	Required	Tiovidod	9058E 3			

14	Captive Water Store of for Fire Fighting	N/A	N/A	N/A			
	Captive Water Storage for Fire Fighting.	N/A	N/A	N/A			
	Underground tank capacity     Draw-off connection	N/A	N/A	N/A			
	Braw-on connection	N/A	N/A	N/A			
firm.	The service linet	N/A	N/A	N/A			
	7 100003 to tallix	10,000 ltr	10,000 ltr	MR			
15	Overhead Tank capacity  Evit Signage	Required	Provided	MR			
16	Exit Signage.	Required					
10	Provision of Lifts.						
	Pressurization of Lift Shaft	N/A	N/A	N/A			
	Pressurization of Lift lobby	N/A	N/A	N/A			
	Communication in lift car	N/A	N/A	N/A			
	Firemen's grounding switch	N/A	N/A	N/A			
	Lift Signage	N/A	N/A	N/A			
17	Standby power supply	N/A	N/A	N/A			
18	Refuge Area.						
	Kelage Alea.			T \$1/4			
	Total area	N/A	N/A	N/A			
	Location	N/A	N/A	N/A			
19	Fire Control Room						
	Detector system panel	N/A	N/A	N/A			
	Flow switch panel	N/A	N/A	N/A			
	PA system panel	N/A	N/A	N/A			
	Battery backup	N/A	N/A	N/A			
	Building Floor Plans	N/A	N/A	N/A			
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A			

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety required under the Rules. The FSC issued vide letter No. F.6/DFS/MS/School/2022/NDZ/357 dated 04/04/2022 renewal under rule 37 of the Delhi Fire Service Rule, 2010 is recommended.

Signature of the Inspecting Officer

Name

:- Deepak Kumar

Designation :- A.D.O (Shd)

Signature of the inspection Officer

Name

:- A.K. Jaiswal

Designation :- D.O (ED)

Principal Director

OFO

Bay

ADD (SOD)

- 1 phip