



No. F.6/DFS/MS/School/2025/SZ

.Dated: 19/08/2025

FIRE SAFETY CERTIFICATE

Issued on 19/08/2025 at New Delhi by.

(Virendra Singh) Chief Fire Officer

Copy to: -

- 1. The Executive Engineer (Bldg.), MCD, Civic Centre, New Delhi:- for information regarding use of basement.
- 2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.
- 3. The Manager, Mamta Modern Sr. Sec. School at H-Block, VikasPuri, New Delhi- 110018.

Conditions for the validity of fire safety certificate: -

- All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
- 3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. The trained staff should be available round the clock.
- 5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
- 7. Basement shall be used as per the building bye laws. Presently basement used for storage only.
- 8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
- The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.



INSPECTION REPORT

1. Name & address of the building

: Mamta Modern Sr. Sec. School, H-Block, VikasPuri, New Delhi-18.

2. Building comprised of

: Basement (storage), Ground plus two upper floors

3. Type of Occupancy

Educational

4. Type of Case

: Renewal

5. Details of Previous NOC

: F.6/DFS/MS/School/2022/SZ/1680 dated 22.06.2022

6. Fire Safety directives letter No

: N/A

7. Date of inspection

: 24.07.2025

8. Name of Inspecting Officer

: A.D.O. R.K. Yadav

9. Name and designation of officers

Samuel and Aller

From the building side

: Sh. Manoj Sharma (Manager)

S. No.	11. Applicant's letter No. Minimum Standards on fire	: MMS/198 dated 10.	Provided at site	Remarks		
5. 140.	prevention and fire safety U/R 33	Requirements		MR/NMR		
1.	Access to building					
	Road width	Accessible	09mtrs	M/R		
	Gate width	4.5 mtrs	3.9 mtrs.	M/R, old cas N/A		
	Width of internal road	N/A	N/A	N/A		
2.	Number, Width, Type & Arrangement of Exits					
	a. Number of staircases					
	 Upper Floors 	03 No's	03 No's	M/R		
	Basements	05 No's	05 No's	M/R		
	b. Width of staircases			1		
	Upper Floor	Old Case	1.25m each	M/R, old case		
	Basements	Old Case	3.20m, 1.97 m, 1.36 m, 1.33 m& 1.0 m	M/R, old case		
	c. Protection of exits			1 16		
	Fire check door	Required	Provided	M/R		
	Pressurization	N/A	N/A	N/A		
	d. No. of continuous staircases to	Required	Two provided	M/R, old case		
	terrace	1.50 m	2.30 m	M/R		
	e. Width of Corridor					
	f. Door Size	1.0 m.	1.12m X 2.10m	M/R, old case		
3.	Compartmentation	1 11 11 11 11				
	Fire check door	N/A	N/A	N/A		
	 Sealing of electrical shafts 	N/A	N/A	N/A		
	 Fire Rating of shaft door 	N/A	N/A	N/A		
	Water Curtain	N/A	N/A	N/A		
	Fire Dampers	N/A	N/A	N/A		
4.	Smoke Management System					
	Basements	Required	Provided	M/R		
	Upper floors	12 a/c per hour	Natural ventilation	M/R		
5.	Fire Extinguishers			4 85		
	Total numbers	06no's at each floor	Provided	M/R		
	• Types	ABC/CO ₂ type	Provided	M/R		
	IS marking	ISI marked	ISI marked	M/R		
6.	First-Aid Hose Reels					
··	m I weekers on each floor	Three	Provided	M/R		
	Length of hose reel hose	30 mtrs	Provided	M/R		
	T I ALL OF BOCO FOOI DOVE	A STORY - MARKET THE	Provided	M/R		

N/26

7.	Automatic fire detection and alarming	z system		N/A
	Type of detectors	N/A	N/A	N/A N/A
	Location of Main Panel	N/A	N/A	
	Location of Repeater Panel	98-00-2-R	N/A	N/A
	Alternate source of power	N/A N/A	N/A	N/A
	Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	Provided	N/A
10.	Automatic Sprinkler System	N/A	Plovided	
	Basement	Required	Provided	M/R
	Ground Floor	N/A	N/A	N/A
	 Sprinkler above false ceiling 	N/A	N/A	N/A
11.	Internal Hydrants	15 ACC 45		
	Size of riser/down-comer	N/A	100	14/D
	Number of hydrants per floor	N/A N/A	100 mm	M/R
	Hose Box	N/A	One	M/R M/R
12.	Yard Hydrants	IVA	One	M/K
	Total number of hydrants			
	Hose Box	N/A	One	M/R
13.	Pumping Arrangements	N/A	One	M/R
	Ground Level			
	Discharge of main PumpHead of Main pump	N/A	N/A	N/A
	Number of main pumps	N/A	N/A	
	> Jockey Pump out put	N/A	N/A	N/A
	> Jockey pump head	N/A	N/A	N/A
	Standby Pump out put	N/A	N/A	N/A
	Standby Pump Head	N/A		N/A
	Auto Starting/Manual	N/A	N/A	N/A
	Stopping	N/A	N/A N/A	N/A
	> Pump House Access		IV/A	N/A
	Terrace level	N/A	N/A	27/4
	Discharge of pump			N/A
	➤ Head of the pump	450LPM, 180 LPM	Provided	Market
	Power Supply	30 mtrs	Provided	M/R (old case
	➤ Auto Starting of pump	Required	Provided	M/R M/R
ļ.		Required	Provided	M/R M/R
*	Captive Water Storage for fire fighting	g		
	Underground tank capacity	N/A	N/A	
	> Draw-off connection	N/A	N/A	N/A
	Fire service inlet	N/A	Provided	N/A
	> Access to tank	N/A	N/A	N/A
	Overhead Tank capacity	10,000 ltrs	Provided	N/A M/R (old case)
	Exit Signage.	Required	Provided	M/R
,	Provision of Lifts.		SCHOOL CONTRACT	IVI/K
			No Lift	
	Pressurization of Lift Shaft	N/A	N/A	N/A
	 Pressurization of Lift lobby 	N/A	N/A	N/A
	 Communication In lift Car 	N/A	N/A	N/A
	 Fireman's Grounding Switch 	N/A	N/A	N/A
	Lift Signage	N/A	N/A	N/A
		No.		#2.80TF TO

N/27

N/A	N/A	N/A		
N/A	N/A	N/A		
N/A	N/A	N/A		
Fire Control Room				
N/A	N/A	N/A		
N/A	N/A	N/A		
N/A	N/A	N/A		
N/A	N/A	N/A		
N/A	N/A	N/A		
N/A	N/A	N/A		
֡֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜	N/A N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A		

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Note: - As per undertaking given by school management (placed at C-45) that the school building comprised of basement, ground plus two upper floors and school running at ground plus two upper floors only. Basement of the building is being used only for storage purpose and no other activities are conducted in the basement area.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number F.6/DFS/MS/School/2022/SZ/1680 dated 22.06.2022 renewal under Rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Signature of Inspecting Officer

Name: - R.K. Yadav Designation: - ADO (JKP)

D.O. (South West)

28/7/2S

Cho

•				
Standb	y power supply	N/A	N/A	N/A
Refuge	Area.		- 1	
	N/A	N/A	N/A	
AA	Total Area Location	N/A	N/A	N/A
Fire Co	ontrol Room	27/4	N/A	N/A
Fire C	Detector System Panel	N/A		N/A
•	Delector System	N/A	N/A	3336.01
•	Flow Switch Panel	N/A	N/A	N/A
•	PA System Panel		N/A	N/A
. 2	Battery backup	N/A	3000	N/A
	Building Floor Plans	N/A	N/A	IN/F
•			N/A	N/A
	G 4 60H	N/A	IVA	
Special	Fire Protection System for ion of special Risks, if any:			

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Note: - As per undertaking given by school management (placed at C-45) that the school building comprised of basement, ground plus two upper floors and school running at ground plus two upper floors only. Basement of the building is being used only for storage purpose and no other activities are conducted in the basement area.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter No. F.6/DFS/MS/School/2022/SZ/1680 dated 22.06.2022, is recommended to be renewed under Rule 37, of the Delhi Fire Service Rules 2010.

Signature of Inspecting Officer

Name: - R.K. Yadav Designation: - ADO (JKP)

D.O. (South West)

<u>বৃধ্</u>ধম

Cto | 1/mg 2025

Principal Director

Cfo to

11/00

AS ADO (SKP)