

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**

No.F.6 DFS/MS/School/2025/SZ/ 1082

Dated: 02/09/2025

FIRE SAFETY CERTIFICATE

Certified that the **Manava Bharti India International School** located at Panchsheel Park, (South) New Delhi 110017 comprised of Ground plus One Upper Floors (**Part portion**) owner occupied by Manava Bharti India International School was issued Fire Safety Certificate by this department vide letter no. F6/DFS/MS/School/2022/SZ/701 dated 23/06/2022. The said premises was re-inspected by officer concerned of this department on 25/08/2025 in presence of Ms. Pragya Paliwal (Principal) and found that the said school building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that the building is fit for occupancy class "**Educational Building Group - B**" with effect from 02/09/2025 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules 2010.

Issued on 02/09/2025 at New Delhi by


(VIRENDRA SINGH)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE

Copy to: -

1. The Principal, Manava Bharti India International School located at Panchsheel Park, (South) New Delhi 110017
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."
7. This FSC is valid only for the part portion of the building, due to undergoing maintenance work. The building area under maintenance shall be strictly cordoned. No students shall be allowed in this area, until all maintenance is fully completed.

INSPECTION REPORT

1	Name & Address of the Building	Manava Bharti India International School, located at Panchsheel Park, (South) New Delhi 110017.		
2	Type of Occupancy	Educational, Group-B (School)		
3	Building Comprised of	Ground plus One upper floor		
4	Type of Case	Renewal for Part portion of the building		
5	Details of Previous NOC	F6/DFS/MS/School/2022/SZ/701 dated 23/06/2022		
6	Fire Safety Directives Letter No	F.16//Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011		
7	Date of Inspection	25-08-2025		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar ADO (BCP)		
9	Name & Designation of Officers from the building side	Ms. Pragya Paliwal (Principal)		
10	Year of construction	1976		
11	Applicant letter No.	MBS/ND/25-26/181 dated 07-08-2025		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	Required	06 mtr	MR
		-NA-	5 mtr	-NA-
		-NA-	-NA-	-NA-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	Required	06 mtr	MR
	➤ Basement floor.	-NA-	-NA-	-NA-
	b) Width of Staircase			
	➤ Upper floors	1.5m	1.50, 1.50, 1.42, 1.42, 1.30 & 1.22 mtr	MR
	➤ Basement floor	-NA-	-NA-	-NA-
	c) Protection of exits			
	➤ Fire check door	-NA-	-NA-	-NA-
	➤ Pressurization	-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	Required	Provided	MR
	e) Width of corridor	-NA-	-NA-	-NA-
	f) Door size	1m	Provided	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> Fire check door. Sealing of electrical shafts. Fire rating of shaft door. Water curtain Fire dampers. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
4.	Smoke Management system.			
	<ul style="list-style-type: none"> Basement Upper floors 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
5.	Fire Extinguishers.			
	<ul style="list-style-type: none"> Total numbers Types ISI Marking 	Required	25 Nos	MR
		ABC / CO2	ABC & Co2	MR
		ISI mark	Provided	MR
6.	First Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor. Length of hose-reel hose. Nozzle Diameter 	-NA-	01nos	-NA-
		-NA-	30m	-NA-
		-NA-	5mm	-NA-

7	Automatic fire detection & alarming system.			
	• Type of detectors	-NA-	-NA-	-NA-
	• Location of Main Panel	-NA-	-NA-	-NA-
	• Location of Repeater Panel	-NA-	-NA-	-NA-
	• Alternate source of power	-NA-	-NA-	-NA-
	• Hooter's location	-NA-	-NA-	-NA-
8.	MOEFA	-NA-	-NA-	-NA-
9.	Public Address System	-NA-	-NA-	-NA-
10.	Automatic Sprinkler System	-NA-	-NA-	-NA-
	• Basement	-NA-	-NA-	-NA-
	• Upper floors	-NA-	-NA-	-NA-
	• Sprinkler above false ceiling	-NA-	-NA-	-NA-
11.	Internal Hydrants.			
	• Size of Riser/Down-comer	-NA-	100mm	-NA-
	• Number of Hydrant per floor	-NA-	01	-NA-
	• Hose box.	-NA-	01	-NA-
12.	Yard Hydrants.			
	• Total number of hydrants.	-NA-	-NA-	-NA-
	• Hose box.	-NA-	-NA-	-NA-
13.	Pumping arrangements.			
	• Ground Level			
	➤ Discharge of main pump.	-NA-	-NA-	-NA-
	➤ Head of main pump.	-NA-	-NA-	-NA-
	➤ Number of main pumps.	-NA-	-NA-	-NA-
	➤ Jockey Pump output.	-NA-	-NA-	-NA-
	➤ Jockey Pump head.	-NA-	-NA-	-NA-
	➤ Standby Pump output.	-NA-	-NA-	-NA-
	➤ Standby Pump head.	-NA-	-NA-	-NA-
	➤ Auto Starting/Manual Stopping.	-NA-	-NA-	-NA-
	➤ Pump house access.	-NA-	-NA-	-NA-
	• Terrace Level			
	➤ Discharge of pump.	-NA-	450 LPM	-NA-
	➤ Head of pump.	-NA-	40m	-NA-
	➤ Power supply.	-NA-	Provided	-NA-
	➤ Auto starting of pump.	-NA-	Provided	-NA-
14.	Captive water storage for fire fighting.			
	• Underground tank capacity.	-NA-	-NA-	-NA-
	➤ Draw-off connection.	-NA-	-NA-	-NA-
	➤ Fire Service Inlet.	-NA-	-NA-	-NA-
	➤ Access to tank.	-NA-	-NA-	-NA-
	• Overhead tank capacity.	2,500 ltrs	5,000 ltrs	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	• Pressurization of lift shaft.	-NA-	-NA-	-NA-
	• Pressurization of lift lobby.	-NA-	-NA-	-NA-
	• Communication in lift car.	-NA-	-NA-	-NA-
	• Fireman's switch.	-NA-	-NA-	-NA-
	• Lift signage.	-NA-	-NA-	-NA-
17.	Standby Power Supply	-NA-	-NA-	-NA-
18.	Refuge Area			
	• Total area	-NA-	-NA-	-NA-
	• Location	-NA-	-NA-	-NA-


n/15

19.	Fire Control Room.			
	• Detector system panel.	-NA-	-NA-	-NA-
	• Flow switch panel.	-NA-	-NA-	-NA-
	• PA system panel.	-NA-	-NA-	-NA-
	• Battery backup.	-NA-	-NA-	-NA-
	• Building floor plan.	-NA-	-NA-	-NA-
20.	Special Fire Protection System for the Protection of special Risk, if any.	-NA-	-NA-	-NA-

The fire protection system provided in the building were randomly checked and found functional at the time of inspection. The part portion of the building is under maintenance. The school management has requested for part FSC until the maintenance work is fully completed. The lay out plan and undertaking in this effect is endorsed at C/126 & C/127.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/School/2022/SZ/701 dated 23/06/2022, **renewal** under rule 37 (7) of the Delhi Fire Service rules, 2010 is **recommended** for part portion of school building.

Accordingly, DFA is put up for approval and signature please.


 Signature of the Inspecting Officer
 Name: Sh. Rajesh Kumar
 Design: ADO (BCP)

DO (SD)


25/8/25


27/8/2025

Principal Director


CF to ...


28/8/25


CFD

ADD / as per


21/8/25

F.T. letter is put up for your signature P/


11/9/2025


2/9/2025

MS