

21

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.

No. F.6/DFS/MS/School/2025/SZ/ 544

Dated: 24/04/2025

FIRE SAFETY CERTIFICATE

Certified that the **Mata Savitri Devi Sanjeevani Public School**, K- 32 to 38, Peepal Chowk, Mohan Garden, Uttam Nagar, New Delhi-110059, running at ground plus two upper floors in a building comprised of ground plus three upper floors, owned/occupied by Mata Savitri Devi Sanjeevani Public School, was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/School/2023/SZ/138 dated 27.02.2023 (for G+3 floors). The school building was re-inspected by the officer concerned of this department on dated 09.04.2025 in the presence of Sh. Rakesh Kumar Malla (Chairman), and found that the school building have deemed complied with fire prevention and fire safety requirements in accordance with the Rules 33 of the Delhi Fire Service Rules 2010, and that the building/ premises (**ground plus two upper floors**) is fit for occupancy class B "**Educational Building**" with effect from 24/04/25 for a period of three years in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on 24/04/2025 at New Delhi.

(Atul Garg)

Director

Delhi Fire Service

Copy to: -

1. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi – 110054.
2. The Chairman, Mata Savitri Devi Sanjeevani Public School, K- 32 to 38, Peepal Chowk, Mohan Garden, Uttam Nagar, New Delhi-110059.

Conditions for validity of fire safety certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Mata Savitri Devi Sanjeevani Public School, K/F-2/(32 to 38)
Peepal Chowk, Mohan Garden, Uttam Nagar, New Delhi- 110059
2. Building comprised of : G+3 upper floors. But school running at ground plus two upper floors only.
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/School/2023/SZ/138 dated 27.02.2023 (for G+3 floors)
6. Fire Safety directives letter No : N/A
7. Date of inspection : 09.04.2025
8. Name of Inspecting Officer : A.D.O. R.K. Yadav
9. Name and designation of officers : Sh. Rakesh Kumar Malla (Chairman)
10. Year of Construction : Before 2008
11. Applicant's letter No. : Nil dated 06.02.2025

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per NBC/BBBL	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	Accessible 06 m 4.5 m N/A	06 m 4.5 m N/A	M/R M/R N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> Upper Floors Basements 	04 No.'s N/A	04 No.'s N/A	M/R N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> Upper Floor Basements 	1.50 & .75 m N/A	.92 m (GF to SF) 1.30, 1.30 & .90 m (GF to TF) N/A	M/R N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> Fire check door Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	Required	Provided	M/R
	e. Width of Corridor	1.50 m	1.50 m	M/R
	f. Door Size	1.0 m	1.0 m	M/R
3.	Compartmentation			
	<ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> Basements Upper floors 	N/A Required	N/A Natural ventilation provided	N/A M/R
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	10 no's ABC/CO ₂ type ISI marked	Provided Provided Provided	MR MR MR
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	02 no.'s/ floor 30 m 5 mm	Provided Provided Provided	MR MR MR


7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM & 180 LPM	Provided	MR
	➤ Head of the pump	30 m	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
		No Lift		
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A

N/20

	Standby power supply	N/A	N/A	N/A
18.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A


The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter No. F.6/DFS/MS/School/2023/SZ/138 dated 27.02.2023 (for G+3 floors), renewal under rule, 37 of the Delhi Fire Service Rules, 2010 is recommended.


 Signature of Inspecting Officer
 Name: - R.K. Yadav
 Designation: - ADO (JKP)


DO (South West)


 16/4/25

C.F.O. / 
 21/4/2025
 Director

FT letter is put up for sign please

DIRECTOR 



 22/4/2025