



C 28

TFA

C 29

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110 001

No. F6/DFS/MS/School/2026/NDZ/ 120

Dated: 03/08/2026

FIRE SAFETY CERTIFICATE

Certified that the Mayo International School located at P.S-5, I.P Extension, Patparganj, Delhi 110092, comprised of Ground plus 03 upper floors only owned/occupied by the Mayo International School was issued FSC vide letter No. F.6/DFS/MS/Schol/NDZ/2023/532 dt 04/08/2023. The premises was re-inspected by the officer concerned of this department on 15/07/2026 in the presence Sh. Pintu Yadav, Caretaker and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with fire prevention and fire safety requirements in accordance with the circular no. 262-362 dated 17/01/2005 issued by the Director of Education and that the building is fit for occupancy class "Educational" (Group-B) with effect from 03/08/2026 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rules, 2010 & also conditions printed below.

Issued on.....03/08/2026.....at New Delhi by.


1/8/26
(Dr. S. K. TOMAR)

CHIEF FIRE OFFICER
DELHI FIRE OFFICER

01/08/26

To,

1. The Joint Director of Education, (Land & Estate) Directorate of Education, Lucknow Road, Delhi-110054
2. The Principal, Mayo International School located at P.S-5, I.P Extension, Patparganj, Delhi 110092

Conditions for the validity of Fire Safety Certificate:-

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the firefighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Mayo International School located at P.S-5, I.P Extension, Patparganj, Delhi-110092
2. Building is comprised of :: Ground + 03 upper floors only
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/Schol/NDZ/2023/532 dt 04/08/2023
6. Fire Safety directive letter No. : Old requirements
7. Date of Inspection : 15/07/2026
8. Name of the Inspecting officers : Deepak Kumar, ADO (Shahdara)
9. Name and designation of Officer from the building side : Mr. Pintu Yadav, Caretaker
10. Year of Construction : 2003-04
11. Applicant's letter No : 52026062203868 dated 30/06/2026

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	Old Circular Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building.			
	• Road width	06 mtr.	24 mtr.	MR
	• Gate width	4.5 mtr	4.5 mtr	MR
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	• Upper floor	02 nos.	02 nos.	MR
	• Basement	N/A	N/A	N/A
	B. Width of Staircases			
	• Upper floor	1.50 mtr	1.50 mtr each	MR
	• Basement	N/A	N/A	N/A
	c. Protection of Exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	01 nos.	01 nos.	MR
	e. Width of Corridor	1.50 mtr.	1.50 mtr.	MR
	f. Door Size	1.0 mtr.	1.0 mtr.	MR
03	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05.	Fire Extinguishers.			
	• Total numbers	08 nos.	08 nos.	MR
	• Types	ABC /CO ₂	ABC /CO ₂	MR
	• IS marking	ISI marked	Provided	MR

06	First-Aid-Hose Reels.			
	• Total numbers on each floor	01 No.	01 No.	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	Provided	N/A
08	MOEFA	N/A	Provided	N/A
09	Public Address System.			
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	100 mm	100 mm	MR
	• Number of hydrants per floor	01 No.	01 No.	MR
	• Hose box	01 No.	01 No.	MR
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting/manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 Lpm.	450 Lpm.	MR
	• Head of the pump	40 mtrs.	40 mtrs.	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	20,000 ltrs	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	5,000 ltrs.	10,000 ltrs.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A

N/12

17	Standby Power Supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if any:			

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Circular no. 262-362 dated 17/01/2005 issued by DOE. The FSC issued vide letter no. F.6/DFS/MS/School/NDZ/2023/532 dt 04/08/2023 renewal under rule 35 of the Delhi Fire Service Rule, 2010 is recommended.

Deepak
15/07/2026
Signature of the Inspecting Officer
Name :-Deepak Kumar
Designation :-ADO (Shahdara)

DO (ED)
[Signature]
15/07/26

CFO (East Zone)
[Signature]
16/7/26

Principal Director
CFO to issue.
[Signature]
24/7/26

CFO (ED)
[Signature]
24/7/26

ADO/SHAH
~~for f.s. letter is put up for your R2~~
~~Signature pl.~~

Deepak
29/07/2026
P.T.O