

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELIII HEADQUARTERS: DELIII FIRE SERVICE: NEW DELIII- 110001



No. F6/DFS/MS/School/NDZ/2025/199

Dated: 63 /03/2025

FIRE SAFETY CERTIFICATE

Certified that the MCD Primary Co-ed School at Pocket B-5, Mayur Vihar, Phase-III, Delhi-110096, building comprised ground plus one upper floor owned/occupied MCD Primary Co-ed School was issued Fire Safety Certificate vide letter No. F6/DFS/MS/School/NDZ/2022/214 dated 25/02/2022. The School building was re-inspected by the officer concerned of this department on 19.02.2025 in presence of Mrs. Sangeeta (HOS) and observed that all the fire prevention and fire safety requirements in the premises found in good working condition. The premises have therefore deemed complied with the Fire Prevention and Fire Safety requirements in accordance with Circular No. F16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by Director of Education and that the building is fit for occupancy class (Group - B) "Educational Building" for ground plus one upper floor. with effect from 23/03/2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010. Subject to conditions printed below.

Issued on 03/03/2025 at New Delhi by.

DIRECTOR

O DELHI FIRE SERVICE

Copy to:-

- 1. The Director of Education, MCD 419, Udyog Sadan, Patparganj Industrial Area, Delhi 110092.
- 2. The Principal, MCD Primary Co-ed School at Pocket B-5, Mayur Vihar, Phase-III, Delhi-110096.

Conditions for the validity of Fire Safety Certificate

- 1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry
- 2. All the means of escape shall be kept free of all the type of obstruction all the time.
- 3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 4. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 5. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
- 6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- 7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.

F/4

	-	None	CTT 011				
	1		CTION REPOR	I			
1	Name & address of the building		MCD Primary Co-ed School at Pocket B-5, Mayu				
	_		Vihar, Phase-III, Delhi-110096.				
2		uilding is comprised of	Ground plus one upper floor				
3	-	pe of occupancy	Educational Building				
4	Ty	pe of case	Renewal				
5	D	etails of previous FSC	F6/DFS/MS/School/NDZ/2022/214 dated				
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		25/02/2022.				
6	Fire safety directives letter no.		F.16/Estate/CC/Fire Safety/2011/3298 to 3398				
			dated 01/03/2011				
7	Da	ate of inspection	tion 19.02.2025				
8	N	ame of the inspecting officers	Yashwant Singh	Yashwant Singh Meena ADO/ Laxmi Nagar			
9	_	ame of the designation of	Mrs. Sangeeta (HOS)				
5.1	officer from the building side						
10	-	ear of construction	2017				
11	Aı	oplicant's letter no.	Email dated 07/0	Email dated 07/02/2025			
	t '	Minimum standard of fire	Circular Provided at Remar				
S.No	Prevention and fire safety U/R		Requirement	site	MR/NMR		
		33	9				
1	A	ccess to Building:					
	A	Road width	6.0 mtrs.	10 mtrs.	MR		
	В	Gate width	N/A	N/A	N/A		
	C	Width of internal road	N/A	N/A	N/A		
2	Number, Width, Type and Arrangement of Exits:						
	A	Number of staircases					
		a Upper floor	02 no.	03 nos.	MR		
		c Basement	N/A	N/A	N/A		
	В	Width of staircases					
		a Upper floor	1.5 mtrs	1.50 meters each	MR		
		b Basement	N/A	N/A	N/A		
	C	Protection of exits	16 1 11 11				
		a Fire check door	N/A	N/A	N/A		
		b Pressurization	N/A	N/A	N/A MR		
	D	No. of continuous staircases	02 no.	02 no.	IVIK		
	E	to terrace Width of corridor	1.5 mtrs.	1.5 mtrs.	MR		
	F	Door size	1.0 mtr.	1.0 mtr.	MR		
3		mpartmentation:			**		
-	A	Fire check door	NA	NA	NA		
	B	Sealing of electrical shafts	N/A	N/A	N/A		
ŀ	$\tilde{\mathbf{c}}$	Fire rating of shaft door	N/A	N/A	N/A		
	D	Water curtain	N/A	N/A	N/A		
İ	E	Fire dampers	N/A	N/A	N/A		
1	Sm	oke Management System:					
	A	Basement	N/A	N/A	N/A		
ľ	В	Upper floor	N/A	N/A	N/A		



_	1771	ID // / 1	A 10 A	8014				
5.	Fire Extinguisher:							
	A	Total numbers	06 nos.	06 nos.	MR			
	В	Types	CO ₂ & ABC	CO ₂ & ABC	MR			
	C	ISI marking	ISI Marked	Provided	MR			
6	First-Aid-Hose Reel:							
	A	Total numbers of each floor	N/A	N/A	N/A			
	B	Length of hose reel hose	N/A	N/A	N/A			
	C	Nozzle diameter	N/A	N/A	N/A			
7	Automatic Fire Detection and Alarming System:							
	A	Type of detectors	N/A	N/A	N/A			
	B	Location of main panel	N/A	N/A	N/A			
	C	Location of repeater panel	N/A	N/A	N/A			
	D	Alternate source of power	N/A	N/A	N/A			
	E	Hooters	N/A	N/A	N/A			
8	M	OEFA:	N/A	N/A	N/A			
9	Pu	blic Address System:	N/A	N/A	N/A			
10		tomatic Sprinkler System:	17		1			
	A	Basement	N/A	N/A	N/A			
	В	Upper floor	N/A	N/A	N/A			
	C	Sprinkler above false ceiling	N/A	N/A	N/A			
11	Internal Hydrants:							
	A	Size of riser/down-comer	N/A	N/A	N/A			
	В	Number of hydrants per floor	N/A	N/A	N/A			
	C	Hose box	N/A	N/A	N/A			
12	Yard Hydrants:							
	A	Total number of hydrants	N/A	N/A	N/A			
	В	Hose box	N/A	N/A	N/A			
13	Pu	mping Arrangements:						
1	Ground level							
	A	Discharge of main pump	N/A	N/A	N/A			
	В	Head of main pump	N/A	N/A	N/A			
	C	Number of main pumps	N/A	N/A	N/A			
	D	Jockey pump out put	N/A	N/A	N/A			
	E	Jockey pump head	N/A	N/A	N/A			
	F	Standby pump out put	N/A	N/A	N/A			
	G	Standby pump head	N/A	N/A	N/A			
	H	Auto starting /manual stopping	N/A	N/A	N/A			
	I	Pump house access	N/A	N/A	N/A			
2	Terrace Level							
	A	Discharge of pump	N/A	N/A	N/A			
	В	Head of the pump	N/A	N/A	N/A			
Á	C	Power supply	N/A	N/A	N/A			
	D	Auto starting of pump	N/A	N/A	N/A			

MCD Primary Co-ed School at Pocket B-5, Mayur Vihar, Phase-III, Delhi-110096

14	Captive Water Storage for Fire Fighting:						
	A	Underground tank capacity	N/A	N/A	N/A		
-	В	Draw-off connection	N/A	N/A	N/A		
	Ç	Fire service inlet	N/A	N/A	N/A		
L	D	Access to tank	N/A	N/A	N/A		
	E	Overhead tank capacity	N/A	N/A	N/A		
15	Ex	it Signage:	N/A	N/A	N/A		
16	Provision of Lifts:						
	A	Pressurization of lift shaft	N/A	N/A	N/A		
- [В	Pressurization of lift lobby	N/A	N/A	N/A		
	C	Communication in lift car	N/A	N/A	N/A		
	D	Firemen's grounding switch	N/A	N/A	N/A		
Ī	E	Lift signage	N/A	N/A	N/A		
17	Sta	andby Power Supply:	N/A	N/A	N/A		
18	Refuge Area:						
	A	Total area	N/A	N/A	N/A		
Ī	В	Location	N/A	N/A	N/A		
19	Fire Control Room:						
	A	Detector system panel	N/A	N/A	N/A		
	В	Flow switch panel	N/A	N/A	N/A		
	C	PA system panel	N/A	N/A	N/A		
1	D	Battery backup	N/A	N/A	N/A		
Ì	E	Building floor plans	N/A	N/A	N/A		
20	Special Fire Protection systems for protection of special Risks, if any:				N/A		

The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspections.

In view of the deemed compliance of minimum standards on fire prevention and fire safety measures as required under the Rules the Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/NDZ/2022/214 dated 25/02/2022, renewal under Rule 35 of the Delhi Fire Service rules 2010, is recommended.

No file is pending with me before disposal of this case.

Signature of the Inspecting Officer

Name: - Yashwant Singh Meena

Designation: - ADO/Laxmi Nagar

v. crohbzi

2402hz

25 41 2025

Dineeto/V

Byth

D. J.0