

C40

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.

No. F.6/DFS/MS/School/2025/SZ/1412

Dated: 24/12/2025

FIRE SAFETY CERTIFICATE

Certified that the Modern Convent School located at Sector- 4, Dwarka, New Delhi- 110078, comprised of basement (storage), ground floor plus four upper floors, was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/SZ/2023/School/76 dated 08.02.2023. The school building was re- inspected by the officer concerned of this department on dated 10.12.2025 in the presence of Ms. Sheetal Maan (Principal), and found that the school building have complied the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the building/premises (Basement, ground plus four upper floors) is fit for occupancy class "Educational Building" w.e.f. 24/12/2025 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on 24/12/2025 at New Delhi by.


22/12/25

(A. K. Malik)

Dy. Chief Fire Officer
South Zone

94/-

Copy to: -

1. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.
2. The Principal, Modern Convent School located at Sector- 4, Dwarka, New Delhi- 110078.
3. The Executive Engineer (Bldg.), MCD, Civic Centre, New Delhi.

: - for information regarding use of basement.

Conditions for the validity of fire safety certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. Basement shall be used as per the BBL/UBBL. Presently basement used for storage only.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Modern Convent School at Sec. 4, Dwarka, New Delhi- 78.
2. Building comprised of : Basement, Ground plus four upper floors.
3. Type of Occupancy : Educational (school running at G-4 upper floors only)
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/SZ/2023/School/76 dated 08.02.2023
6. Fire Safety directives letter No : F.6/DFS/MS/BP/2004/2201 dated 20.09.2004 (for B+G+3UFs) & F.6/DFS/MS/BP/2019/17 dated 26.02.2019 (for B+G+4UFs)
7. Date of inspection : 10.12.2025
8. Name of Inspecting Officer : A.D.O. R.K. Yadav (DWK)
9. Name and designation of officers :
From the building side : Dr. Sheetal Mann (Principal)
10. Year of Construction : 2019-20
11. Applicant's letter No. : Form 'J' dated 10.11.2025

Sr. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per FSC dated 08.02.2023	Provided at site	Remarks MR/NMR
1.	Access to building			
	- Road width - Gate width - Width of internal road	Accessible 06 m 6.0 m 6.0 m	Provided Provided Provided	M/R MR MR
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	- Upper Floors - Basements	02 No's 02 No's	06 No's 02 No's	M/R M/R
	b. Width of staircases			
	- Upper Floor - Basements	1.50 m each 1.50 m each	1.86, 1.66, 1.79, 1.37 & 1.50 m x 2 1.50 m each	MR MR
	c. Protection of exits			
	- Fire check door - Pressurization	Required N/A	Provided N/A	MR N/A
	d. No. of continuous staircases to terrace			
		Required	Provided	M/R
		1.50 m	Provided	M/R
	e. Width of Corridor			
	f. Door Size	1.0 m & 1.20 m at 4 th floor	Provided	M/R
3.	Compartmentation			
	- Fire check door - Sealing of electrical shafts - Fire Rating of shaft door - Water Curtain - Fire Dampers	Required N/A N/A N/A N/A	Provided N/A N/A N/A N/A	MR N/A N/A N/A N/A
4.	Smoke Management System			
	- Basements - Upper floors	10 ACPH 12 ACPH	Provided Natural ventilation	MR M/R
5.	Fire Extinguishers			
	- Total numbers - Types - IS marking	45 no's ABC/CO ₂ type ISI marked	Provided Provided Provided	M/R M/R M/R
6.	First-Aid Hose Ree			
	- Total numbers at each floor - Length of hose reel hose - Nozzle diameter	02 nos. 30 M 5 mm	Provided Provided Provided	M/R M/R M/R

N/17

7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	Required	Provided	MR
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	100 mm	100 mm	MR
	• Number of hydrants per floor	02	02	MR
	• Hose Box	Required	Provided	MR
12.	Yard Hydrants			
	• Total number of hydrants	Required	Provided	MR
	• Hose Box	Required	Provided	MR
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	2280 LPM	Provided	MR
	➤ Head of Main pump	88 m	Provided	MR
	➤ Number of main pumps	01	Provided	MR
	➤ Jockey Pump out put	180 LPM	Provided	MR
	➤ Jockey pump head	40 m	Provided	MR
	➤ Standby Pump out put	2280 LPM	Provided	MR
	➤ Standby Pump Head	88 m	Provided	MR
	➤ Auto Starting/Manual Stopping	N/A	Provided	MR
	➤ Pump House Access	N/A	Provided	MR
	• Terrace level			
	➤ Discharge of pump	900 LPM	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	2,00,000 ltrs	Provided	MR
	➤ Draw-off connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	25,000 ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
		No Lift		
	• Pressurization of Lift Shaft	N/A	Capsule lift Provided	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	Required	Provided	MR
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR

Standby power supply		Required	DG Set	MR
Refuge Area.				
18.	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19. Fire Control Room				
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter No. F.6/DFS/MS/SZ/2023/School/76 dated 08.02.2023, is **recommended to be renewed** under rule 37, of the Delhi Fire Service Rules, 2010.

Signature of the Inspecting Officer
Name:-R.K. Yadav
Designation: - ADO (DWK)

DO (SW)

[Signature]

15/12/25

RAJINDER ATWAL

Dy. CFS (SZ)

[Signature]

[Signature]
A.K. MALIK

Principal Director

By. CFS to *[Signature]*
18/12/25

By. CFS (SZ)

[Signature]
19/12/25
A.K. MALIK

DO (SW)

[Signature]
19/12

[Signature]