

C/80

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F6/DFS/MS/2025/WZ/ 144

Dated: 26/03/2025

FIRE SAFETY CERTIFICATE

Certified that the **Mother Dairy Fruit & Vegetable** located at Phase-1, Mangolpuri Ind. Area, Delhi-110083, comprised of **admin block-(Basement, Ground + 03 upper floors) Worker Amenity Building, Service block, Godown, Engineering Store, Central Store-(Ground floor)** has already been issued FSC by this department vide letter No. **F.6/DFS/MS/2020/86** dated **30.01.2020**. The premises was re-inspected by the officer concerned of this department on **10.03.2025** in the presence of **Mr. Punit** and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises fit for occupancy class **Industrial/storage** with effect from 26/03/2025 for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subjected to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 26/03/2025 at New Delhi by

(Atul Garg)
DIRECTOR

Ph: 011-23414000

Copy to: -

1. M/s Mother Dairy Fruit & Vegetable located at Phase-1, Mangolpuri Ind. Area, Delhi-110083.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on
8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.

http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/ http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Forms

INSPECTION REPORT

Name & address of the building	Mother Dairy Fruit & Vegetable Phase-1, Mangolpuri Ind. Area, Delhi-110083.
2. Type of Occupancy	Business/Assembly/Storage
3. Type of Case	Renewal
4. Details of Previous NOC	Admin block-(Basement, Ground + 03 upper floors) Worker Amenity Building, Service block, Godown, Engineering Store, Central Store-(Ground floor)
5. Fire Safety directives letter No	F.6/DFS/MS/2020/86 dated 30.01.2020.
6. Date of inspection	F.6/DFS/MS/BP/2019/2780 dated 09.05.2019
7. Name of Inspecting Officer	10.03.2025
8. Name and designation of officers From the building side	Sh. Ajay Kumar Sharma (ADO Rohini)
9. Year of Construction	Mr. Punit
10. Applicant's letter No.	1989
	OD No.12493 dated 14.02.2025.

S. No	Minimum Standards on fire prevention and fire safety U/R 33	BBL/NBC Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	• Road width	Accessible	Accessible	MR
	• Gate width	Accessible	6.0m	MR
	• Width of internal road	-NA-	-NA-	-NA-
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02nos. in admin blk	02nos.	MR
	• Basements	02nos.	02nos.	MR
	b. Width of staircases			
	• Upper Floor	1.25m & 2m	1.25m & 2m	MR
	• Basements	1.25m	1.25m	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	-NA-	-NA-	-NA-
	d. No. of continuous staircases to terrace	02nos.	Provided	MR
	e. Width of Corridor	-NA-	-NA-	-NA-
	f. Door Size	1.5m	1.5m	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	Required	Provided	MR
	• Water Curtain	-NA-	-NA-	-NA-
	• Fire Dampers	-NA-	-NA-	-NA-
4.	Smoke Management System			
	a) Basements	30 a/c per hour	Provided	MR
	b) Upper floors	12 a/c per hour	Provided	MR
5.	Fire Extinguishers			
	• Total numbers	18nos.	Provided	MR
	• Types	ABC/CO2	ABC/CO2	MR
	• IS marking	ISI marked	Yes	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	01nos.	Provided	MR
	• Length of hose reel hose	30mm	Provided	MR

	• Nozzle diameter	5m	Provided	MR
7.	Automatic fire detection and alarming system			
	a) Type of detectors	Required	Provided	MR
	b) Location of Main Panel	Ground floor	Provided	MR
	c) Location of Repeater Panel	Ground floor	Provided	MR
	d) Alternate source of power	Required	Provided	MR
	e) Hooters' Location	Each floor	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	-NA-	-NA-	-NA-
10.	Automatic Sprinkler System			
	• Basement	Required	Provided	MR
	• Ground & Upper Floors	Required	Provided	MR
	• Sprinkler above false ceiling	-NA-	-NA-	-NA-
11.	Internal Hydrants			
	• Size of riser/down-comer	Required	Provided	MR
	• Number of hydrants per floor	01nos.	Provided	MR
	• Hose Box	01nos.	Provided	MR
12.	Yard Hydrants			
	• Total number of hydrants	02nos.	Provided	MR
	• Hose Box	02nos.	Provided	MR
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	2280lpm	Provided	MR
	➤ Head of Main pump	60m	Provided	MR
	➤ Number of main pumps	01nos.	Provided	MR
	➤ Jockey Pump out put	180lpm	Provided	MR
	➤ Jockey pump head	60m	Provided	MR
	➤ Standby Pump out put	2280lpm	Provided	MR
	➤ Standby Pump Head	60m	Provided	MR
	➤ Auto Starting/Manual Stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	Terrace level			
	➤ Discharge of pump	900lpm	900lpm	MR
	➤ Head of the pump	40m	40m	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	1,50,000ltr	1,50,000ltr	MR
	➤ Draw-off connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	20,000ltr	Provided	MR
		Required	Provided	MR
15.	Exit Signage.			
16.	Provision of Lifts.			
	• Pressurization of Lift Shaft	-NA-	-NA-	-NA-
	• Pressurization of Lift lobby	-NA-	-NA-	-NA-
	• Communication In lift Car	-NA-	-NA-	-NA-
	• Fireman's Grounding Switch	-NA-	-NA-	-NA-
	• Lift Signage	-NA-	-NA-	-NA-

N/22

Standby power supply		Required	Provided	MR
Refuge Area.				
➤	Total Area	-NA-	-NA-	-NA-
➤	Location	-NA-	-NA-	-NA-
19.	Fire Control Room			
	• Detector System Panel	-NA-	-NA-	-NA-
	• Flow Switch Panel	-NA-	-NA-	-NA-
	• PA System Panel	-NA-	-NA-	-NA-
	• Battery backup	-NA-	-NA-	-NA-
	• Building Floor Plans	-NA-	-NA-	-NA-
20.	Special Fire Protection System for Protection of special Risks, if any:	-NA-	-NA-	-NA-

Accordingly, the fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part-4, and removal of shortcomings issued vide letter no. **3232 dated 28.12.2022**, the FSC issued vide letter no. **F.6/DFS/MS/2020/86 dated 30.01.2020**, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended

Signature of the Inspecting Officer
 Name **Ajay Kumar Sharma**
 Designation **ADO(Rohini)**

D.B Mukherjee
 DO(NW)

[Signature]
 17/03/2025

[Signature]
 19/3/2025

[Signature]
 19/3/2025

CFO/
[Signature]
 20/3/2025

Director/
[Signature]
 21/3/25

[Signature]

FT letter is put
 up for kinders
 and signature page

[Signature]
 23/3/25

Director/
[Signature]

1062 NW
 19/3/2025