



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001



No F 6/DFS/MS/2025/School/WZ/ 1336

Dated 20/11/2025

FIRE SAFETY CERTIFICATE

Certified that the Nathu Ram Convent School located at Shiv Ram Park, Phase-II, Nilothi More, Nangloi, New Delhi- 110041 is running at Ground and First floor (old block) was issued FSC by this department vide letter No F6 /DFS/MS/School/WZ/2022/133 dated 08.02.2022. The premises was re-inspected by the officer concerned of this department on 28.10.2025 in the presence of Sh. Ravinder Lakra, and observed that all the fire prevention and fire safety arrangements as provided in the premises found in good working condition. The premises have deemed complied with requirements of circular issued by Director of Education letter no 262-362 dated 17.01.2005 and the building/ premise is fit for occupancy Group B Educational with effect from20/11/2025 for a period of three years, subject to compliance of the conditions mentioned below:

Issued on20/11/2025 at New Delhi by


(S.K. Dua)
Dy. Chief Fire Officer
West Zone

Copy to:-

1. The Director of Education, GNCT of Delhi, Old Secretariat, Delhi- 110054.
2. The Principal, Nathu Ram Convent School located at Shiv Ram Park, Phase-II, Nilothi More, Nangloi, New Delhi- 110041.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.
9. New Block of Ground plus three upper floors shall not be used for any kind of school activity.

INSPECTION REPORT

1. Name & address of the building : Nathu Ram Convent Sr. Sec. School located at Shiv Ram Park, Phase- II, Nilothi More, Nangloi, New Delhi- 110041.
2. Type of Occupancy : Educational
3. Building Comprised of : Ground plus First floor.
4. Type of Case : Renewal
5. Details of Previous NOC : F6/DFS/MS/School/WZ/2022/133 dated 08/02/2022
6. Fire Safety directives letter No : DOE circular No. 262-362 dated 17/01/2005
7. Date of inspection : 28/10/2025
8. Name of Inspecting Officer : R.K.Sinha, ADO (Jawala Puri)
9. Name and designation of officers :
From the building side : Sh. Ravinder Lakra
10. Year of Construction : 2006 as per N-9
11. Applicant's letter No. : E Mail ID dated 24/07/2025

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Inspection report dated 27/01/2022	Provided at site	Remarks MR/NMR
1.	Access to building			
	Road width	6 m	Provided	MR
	Gate width	4.5 m	Provided	MR
	Width of internal road	NA	NA	NA
2.	Number, Width, Type & Arrangement of Exits			
	Number of staircases			
	Upper Floors	02	02	MR
	Basements	NA	NA	NA
	Width of staircases			
	Upper Floor	1.5 m each	Provided	MR
	Basements	NA	NA	NA
	Protection of exits			
	Fire check door	NA	NA	NA
	Pressurization	NA	NA	NA
	No. of continuous staircases to terrace	01	Provided	MR
	Width of Corridor	1.5 m	Provided	MR
	Door Size	1 m	Provided	MR
3.	Compartmentation			
	Fire check door	NA	NA	NA
	Sealing of electrical shafts	NA	NA	NA
	Fire Rating of shaft door	NA	NA	NA
	Water Curtain	NA	NA	NA
	Fire Dampers	NA	NA	NA
4.	Smoke Management System			
	Basements	NA	NA	NA
	Upper floors	NA	NA	NA
5.	Fire Extinguishers			
	Total numbers	07	Provided	MR
	Types	ABC / CO2Type	Provided	MR
	IS marking	Required	Provided	MR
6.	First-Aid Hose Reels			
	Total numbers on each floor	01	Provided	MR
	Length of hose reel hose	30 m	Provided	MR
	Nozzle diameter	05 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	Type of detectors	NA	NA	NA
	Location of Main Panel	NA	NA	NA
	Location of Repeater Panel	NA	NA	NA
	Alternate source of power	NA	NA	NA
	Hooters' Location	NA	NA	NA

2. k. sh. h. 8024-20

p. 14

8.	MOEFA	NA	NA	NA
9.	Public Address System	NA	NA	NA
10.	Automatic Sprinkler System			
	Basement	NA	NA	NA
	Ground Floor	NA	NA	NA
	Sprinkler above false ceiling	NA	NA	NA
11.	Internal Hydrants			
	Size of riser/down-comer	NA	NA	NA
	Number of hydrants per floor	NA	NA	NA
	Hose Box	NA	NA	NA
12.	Yard Hydrants			
	Total number of hydrants	NA	NA	NA
	Hose Box	NA	NA	NA
13.	Pumping Arrangements			
	Ground Level			
	Discharge of main Pump	NA	NA	NA
	Head of Main pump	NA	NA	NA
	Number of main pumps	NA	NA	NA
	Jockey Pump out put	NA	NA	NA
	Jockey pump head	NA	NA	NA
	Standby Pump out put	NA	NA	NA
	Standby Pump Head	NA	NA	NA
	Auto Starting/Manual Stopping	NA	NA	NA
	Pump House Access	NA	NA	NA
	Terrace level			
	Discharge of pump	220 lpm	Provided	MR
	Head of the pump	40 m	Provided	MR
	Power Supply	Required	Provided	MR
	Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	Underground tank capacity	NA	NA	NA
	Draw-off connection	NA	NA	NA
	Fire service inlet	NA	NA	NA
	Access to tank	NA	NA	NA
	Overhead Tank capacity	NA	NA	NA
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	Pressurization of Lift Shaft	NA	NA	NA
	Pressurization of Lift lobby	NA	NA	NA
	Communication In lift Car	NA	NA	NA
	Fireman's Grounding Switch	NA	NA	NA
	Lift Signage	NA	NA	NA
17.	Standby power supply	NA	NA	NA
18.	Refuge Area.			
	Total Area	NA	NA	NA
	Location	NA	NA	NA
19.	Fire Control Room			
	Detector System Panel	NA	NA	NA

N-15

	Flow Switch Panel	NA	NA	NA
	PA System Panel	NA	NA	NA
	Battery backup	NA	NA	NA
	Building Floor Plans	NA	NA	NA
20.	Special Fire Protection System for Protection of special Risks, if any:	NA	NA	NA

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of deemed compliance of the minimum standards of fire prevention and fire safety measures as required under DOE circular no. 262-362 dated 17/01/2005, it is **recommended to renew** the Fire Safety Certificate issued vide letter number F6/DFS/MS/School/WZ/2022/133 dated 08/02/2022.

Adg (JWP)
12/11/25

Signature of Inspecting Officer
Name : Rajeev Kumar Sinha
Designation : ADO/Jawala Puri.

~~Do (West)~~ *N*
12/11/25

~~By Cfo/WZ~~ *Kimp*
13/11/25
~~Principal Director~~

By. Cfo to B...
[Signature]
12/11/25

By. Cfo (WZ)
[Signature]
12/11/25

Adg/JWP for F.T letter in prep for Govt
place 1

Adg
Adg (JWP)
20/11/25

~~By Cfo (WZ)~~ *Kimp*
20/11/25
F.P. wing