




No. F6/DFS/MS/School/NDZ/2025/1043

Dated: 21/08/2025

FIRE SAFETY CERTIFICATE

Certified that the New Bal Vikas Vidyalaya located at D - 56B & D - 56 B/1, Gali No. 13, Mandawali Unchepar, Delhi - 110092, building comprised of ground + 3 floors, school running on ground plus one upper floor only, 2nd closed & 3rd two rooms (one security room and one store room) owned/occupied by New Bal Vikas Vidyalaya was issued FSC vide letter No. F6/DFS/MS/2015/School/NDZ/2154 dated 10/12/2015. The school building was re-inspected by the officer concerned of this department on 11/08/2025 in presence of Mr. Vikrant Aneja (Manager) of the school and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with Circular No. 262 - 362 dated 17/01/2005 and the school is fit for occupancy class (Group - B) "Educational Building" for ground plus one upper floor only with effect from 21 / 08/2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS Rules, 2010. Subject to conditions, printed overleaf.

Issued on 21/08/2025 at New Delhi by.


VIRENDRA SINGH
CHIEF FIRE OFFECER
o/c DELHI FIRE SERVICE

Copy to: -

1. The Dy. Director of Education, B - Block, Anand Vihar, Delhi - 110053.
2. The Manager, New Bal Vikas Vidyalaya located at D - 56B & D - 56 B/1, Gali No. 13, Mandawali Unchepar, Delhi - 110092.

Conditions for the validity of Fire Safety Certificate

1. Fire Safety Certificate is valid for ground plus one upper floor only.
2. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry
3. All the means of escape shall be kept free of all the type of obstruction all the time.
4. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
5. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
6. At the time of inspection 2nd closed by owner & 3rd two rooms (one security room and one store room).
7. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.
8. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
9. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1	Name & address of the building	New Bal Vikas Vidyalaya located at D-56 B & D-56 B/1, Gali No.13, Mandawali Unchepar, Delhi-110092.		
2	Building is comprised of	Ground + 3 floors only, school running on ground + 1 upper floor only, 2 nd closed & 3 rd two rooms (one security room and one store room) as per undertaking & affidavit)		
3	Type of occupancy	Educational Building		
4	Type of case	Renewal		
5	Details of previous FSC	F6/DFS/MS/2015/School/NDZ/2154 dated 10/12/2015		
6	Fire safety directives letter no.	Circular No. 262-362 dated 17.01.2005		
7	Date of inspection	11/08/2025		
8	Name of the inspecting officers	Yashwant Singh Meena ADO (L.N)		
9	Name of the designation of officer from the building side	Mr. Vikrant Aneja (Manager)		
10	Year of construction	2004		
11	Applicant's letter no.	Outdoor dairy No. 4435 dated 01/08/2025		
S.No	Minimum standard of fire prevention and fire safety U/R 33	Old Circular Requirement	Provided at site	Remarks MR/NMR
1	Access to Building:			
A	Road width	06 mtrs.	06 mtrs	MR
B	Gate width	N/A	N/A	N/A
C	Width of internal road	N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits:			
A	Number of staircases			
a	Upper floor	01 no	02 nos.	MR
b	Basement	N/A	N/A	N/A
B	Width of staircases			
a	Upper floor	1.50 mtrs	01.20 mtrs. & 0.70 mtrs	MR
b	Basement	N/A	N/A	N/A
C	Protection of exits			
a	Fire check door	N/A	N/A	N/A
b	Pressurization	N/A	N/A	N/A
D	No. of continuous staircases to terrace	01 no.	01 no.	MR
E	Width of corridor	1.50 mtrs.	1.50 mtrs.	MR
F	Door size class room	1.0 mtr.	1.0 mtr.	MR
3	Compartmentation:			
A	Fire check door	NA	NA	NA
B	Sealing of electrical shafts	N/A	N/A	N/A
C	Fire rating of shaft door	N/A	N/A	N/A
D	Water curtain	N/A	N/A	N/A
E	Fire dampers	N/A	N/A	N/A
4	Smoke Management System:			
A	Basement	N/A	N/A	N/A
B	Upper floor	N/A	N/A	N/A

5. Fire Extinguisher:				
A	Total numbers	08 nos.	10 nos.	MR
B	Types	CO ₂ & ABC	CO ₂ & ABC	MR
C	ISI marking	ISI Marked	ISI Marked	MR
6 First-Aid-Hose Reel:				
A	Total numbers of each floor	01 no.	01 no.	MR
B	Length of hose reel hose	30 mtrs	30 mtrs	MR
C	Nozzle diameter	05 mm	05 mm	MR
7 Automatic Fire Detection and Alarming System:				
A	Type of detectors	N/A	N/A	N/A
B	Location of main panel	N/A	N/A	N/A
C	Location of repeater panel	N/A	N/A	N/A
D	Alternate source of power	N/A	N/A	N/A
E	Hooters	N/A	N/A	N/A
8	MOEFA:	N/A	N/A	N/A
9	Public Address System:	N/A	N/A	N/A
10 Automatic Sprinkler System:				
A	Basement	N/A	N/A	N/A
B	Upper floor	N/A	N/A	N/A
C	Sprinkler above false ceiling	N/A	N/A	N/A
11 Internal Hydrants:				
A	Size of riser/down-comer	N/A	N/A	N/A
B	Number of hydrants per floor	N/A	N/A	N/A
C	Hose box	N/A	N/A	N/A
12 Yard Hydrants:				
A	Total number of hydrants	N/A	N/A	N/A
B	Hose box	N/A	N/A	N/A
13 Pumping Arrangements:				
1 Ground level				
A	Discharge of main pump	N/A	N/A	N/A
B	Head of main pump	N/A	N/A	N/A
C	Number of main pumps	N/A	N/A	N/A
D	Jockey pump out put	N/A	N/A	N/A
E	Jockey pump head	N/A	N/A	N/A
F	Standby pump out put	N/A	N/A	N/A
G	Standby pump head	N/A	N/A	N/A
H	Auto starting /manual stopping	N/A	N/A	N/A
I	Pump house access	N/A	N/A	N/A
2 Terrace Level				
A	Discharge of pump	450 LPM	450 LPM	MR
B	Head of the pump	40 mtrs.	40 mtrs.	MR
C	Power supply	Required	Required	MR
D	Auto starting of pump	Required	Required	MR

(3)


*

14	Captive Water Storage for Fire Fighting:			
A	Underground tank capacity	N/A	N/A	N/A
B	Draw-off connection	N/A	N/A	N/A
C	Fire service inlet	N/A	N/A	N/A
D	Access to tank	Required	Provided	MR
E	Overhead tank capacity	10,000 liters	10,000 liters	MR
15	Exit Signage:			
		Required	Provided	MR
16	Provision of Lifts:			
A	Pressurization of lift shaft	N/A	N/A	N/A
B	Pressurization of lift lobby	N/A	N/A	N/A
C	Communication in lift car	N/A	N/A	N/A
D	Firemen's grounding switch	N/A	N/A	N/A
E	Lift signage	N/A	N/A	N/A
17	Standby Power Supply:			
		N/A	N/A	N/A
18	Refuge Area:			
A	Total area	N/A	N/A	N/A
B	Location	N/A	N/A	N/A
19	Fire Control Room:			
A	Detector system panel	N/A	N/A	N/A
B	Flow switch panel	N/A	N/A	N/A
C	PA system panel	N/A	N/A	N/A
D	Battery backup	N/A	N/A	N/A
E	Building floor plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:			
		N/A	N/A	N/A



Note: - At the time of inspection building comprised of ground plus three but school running on ground plus one upper floor only, 2nd closed by owner & 3rd two rooms (one security room and one store room) as per undertaking, affidavit & photos enclosed at C/24, 25 & 26).

The fire protection system was randomly checked and tested and was found functional at the time of inspection. The shortcomings issued by this department vide letter no. F6/DFS/MS/School/2019/NDZ/5632 dated 17/09/2025 has been rectified.

Keeping In view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules of Directorate of Education the FSC issued vide letter no. F6/DFS/MS/2015/School/NDZ/2154 dated 10/12/2015, **renewal under Rule 35 of the Delhi Fire Service rules 2010, is recommended to be renewed.**


 Signature of the Inspecting Officer
 Name : Yashwant Singh Meena
 Designation: ADO (L.N)

D.O/EAST


 Dy CFO / 12/08/2025
 C.F.O.

 16/8/2025

Principal Director

CFO to P.D.

A.D.O.(N)

CFO / 18/08/25