



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001



No. F6/DFS/MS/GH/ECN/2026/ 581

Dated 25/06/2026

FIRE SAFETY CERTIFICATE

Certified that the M/s New King Guest House, located at 15/16, Ram Dwara Road, General Market, Paharganj, New Delhi - 110055 in building comprised of Ground and 04 Upper Floors using Ground Floor - Hall + Reception + 01 Office, 1st Floor - 04 Guest Rooms, 2nd Floor - 04 Guest Rooms, 3rd Floor - 05 Guest Rooms and 4th Floor - Not in use (as per affidavit dated 18.06.2026) was issued FSC by this department vide letter No. F6/DFS/MS/GH/NDZ/2023/02 dated 02/01/2023. Now, the guest house premises was re-inspected by the officer concerned of this department on 17/06/2026 in the presence of Sh. Arun Kumar, Manager and found that the premises have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy "Residential - Group "A" (Guest House) for Ground Floor (Hall + Reception + 01 Office), 1st Floor (04 Guest Rooms), 2nd Floor (04 Guest Rooms) and 3rd Floor (05 Guest Rooms) - Total 13 Guest Rooms with effect from 25/06/2026 for period of Three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules 2010.

Issued 25/06/2026 at New Delhi by.

25/6/26
(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to :-

1. The Commissioner, MCD, Civic Centre, New Delhi.: Online ID - 2026060508197 dated 05/06/2026.
2. The Manager, M/s New King Guest House, 15/16, Ram Dwara Road, General Market, Paharganj, New Delhi - 110055.

Conditions for the validity of Fire Safety Certificate: -

1. This FSC is valid for Guest House up to 3rd Floor Only.
2. All the means of escape shall be kept free of all type of obstruction all the time.
3. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
4. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
5. The trained firefighting staff should be available round the clock.
6. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
7. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
10. Any flammable material for interior decoration is prohibited.

INSPECTION REPORT

1.	Name & address of the building: -	M/s New King Guest House, 15/16, Ram Dwara Road, General Market, Paharganj, New Delhi - 110055.		
2.	Type of occupancy: -	Residential, "Group-A" (Guest House)		
3.	Building Comprised of: -	Ground and 04 Upper Floors Total - 13 Guest Rooms Ground - Hall + Reception + 01 Office 1 st Floor - 04 Guest Rooms 2 nd Floor - 04 Guest Rooms 3 rd Floor - 05 Guest Rooms 4 th Floor - Not in use (as per affidavit dated 18.06.2026)		
4.	Type of case: -	Renewal		
5.	Details of previous FSC: -	F6/DFS/MS/GH/NDZ/2023/02 dated 02/01/2023		
6.	Fire safety directives No.: -	N/A		
7.	Date of inspection: -	17/06/2026		
8.	Name of the inspecting officer: -	Sh. Bhupender Prakash, ADO(ND)		
9.	Name & designation of officer from the building side: -	Sh. Arun Kumar, Manager		
10.	Year of construction: -	1989		
11.	Applicant's letter No: -	MCD Online ID. 2026060508197 dt. 05/06/2026 Old Case		
S. No.	Minimum Standards on fire Prevention and fire safety U/R 33	Requirement/ Existing fire safety arrangements	Provided at site	Remarks MR/NMR
1.	Access to Building			
	• Road width	N/A	2.00 mtr.	N/A
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	Number, Width Type & Arrangement of Exits			
	a. Number of staircases			MR*
	• Upper floors	01 no.	01 no.	N/A
	• Basements	N/A	N/A	
	b. Width of staircase			MR
	• Upper floors	0.80 mtr.	1.08 to 1.10 mtr.	N/A
	• Basements	N/A	N/A	
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	N/A	N/A	N/A
	e. Width of corridor	N/A	N/A	N/A
	f. Door size	1.00 mtr.	1.00 mtr.	MR
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke Management System			
	• Basements	N/A	N/A	N/A
	• Upper floors	Required	Natural Ventilation/ Exhaust Fan	MR
5.	Fire Extinguishers			
	• Total numbers	12 nos.	12 nos.	MR
	• Types	ABC & CO ₂	ABC & CO ₂	MR
	• ISI marking	Required	Provided	MR
6.	First-Aid Hose Reel			

BP

	• Total number of each floor	01 no.	01 no.	
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	05 mm	05 mm	MR
7.	Automatic Fire Detection & Alarming System.			
	• Type of detectors	CO	Provided	MR
	• Location of main panel	Ground Floor	Provided	MR
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooter's Location	Each Floor	Provided	MR
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13.	Pumping Arrangement			
	Ground level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Stand by pump output	N/A	N/A	N/A
	• Stand by pump head	N/A	N/A	N/A
	• Auto starting/Manual stopping	N/A	N/A	N/A
	• Pump House Access	N/A	N/A	N/A
	• Terrace level			
	• Discharge of pump	225 LPM	225 LPM	MR
	• Head of pump	30 mtr.	30 mtr.	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14.	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	Required	Provided	MR
	• Overhead tank capacity	2,500 Ltrs	2,500 Ltrs	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Fireman's switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17.	Stand by Power Supply	Required	Provided	MR
18.	Refuge Area			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A

19.	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plan	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risk, if any:			N/A

*PNF - Provided but Non-Functional, *MR - Meeting Requirement, *NMR - Not Meeting Requirement

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the Rules, if approved, we may renew the FSC issued vide letter No. F6/DFS/MS/GH/NDZ/2023/02 dated 02/01/2023 under the Rule 35(6) of Delhi Fire Service Rules, 2010. The last date of deemed approval is 03/07/2026.

Accordingly, DFA is prepared and put up for kind perusal and signature please.

B. Prakash
20/6/2026
Bhupender Prakash
ADO (ND)

DO (NDD/ODD)

Sunder
22/6/2026

CFO (ECN)

Q. S. G. M. R.
23/6/26

Principal Director

Q. S. G. M. R.
23/6/26

CFO (ECN)

Q. S. G. M. R.
24/6/26

ADO (ND)

As approved F.T. letter is put up for signature please.

B. Prakash
25/6/2026

CFO (ECN)

Q. S. G. M. R.
25/6/26

ms
upload
25/06/26