

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

75
आजादी का
अमृत महोत्सव

C-60

No. F6/DFS/MS/School/WZ/2025/874

Dated:- 09/07/2025

FIRE SAFETY CERTIFICATE

Certified that the Parag Bharti Model School, Located at 81-84, Veena Enclave, Nangloi, New Delhi-110041, comprised of Ground + 02 Upper Floors only, owned/ occupied by Parag Bharti Model School, was issued Fire Safety Certificate by this department Vide Letter No. F6/DFS/MS/School/WZ/2022/730 dated 29/06/2022. The said premise was re-inspected by the officer concerned of this department on 02/07/2025 in the presence of Dr. Balkishan Dabas (Managing Director) and found that the premises/building have deemed complied with the fire prevention and fire safety requirements in accordance with D.O.E. Cr. No. 3298-3398 dated 01/03/2011 and that the school building is fit for occupancy class "Educational Building" Group B" with effect from 09/07/2025 for a period of **three years**, subject to compliance of the conditions, printed below.

Issued on 09/07/2025 at New Delhi by.

(Atul Garg)
Director

Tel. No. 011-23414000

Copy to: -

1. The Director, Directorate of Education, GNCT of Delhi, Old Secretariat Delhi – 110054.
2. The Principal, Parag Bharti Model School, 81-84, Veena Enclave, Nangloi, New Delhi- 110041.

Conditions for validity of Fire Safety Certificate :-

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional if fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupation, electric installation etc. may be got verified from the concerned authorities.
5. The Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction / unauthorized use of land if any.
6. All comments / directions of licensing Department shall always be permitted and followed.
7. The owner /occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37) along with copy of the certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Parag Bharti Model School, Located at 81-84, Veena Enclave, Nangloi, New Delhi-110041
2. Type of Occupancy : Educational (Ground + 02 Upper Floors)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/School/WZ/2022/730 dated 29/06/2022
5. Fire Safety directives letter No : D.O.E. Circular No. 3298-3398 dated 01.03.2022
6. Date of inspection : 02/07/2025
7. Name of the Inspecting Officers : Aman Kumar Lathar, ADO (JWP)
8. Name and designation of officers from the building side : Dr. Balkishan Dabas (Managing Director)
9. Year of Construction : 2006
10. Applicant's letter No. : email dated 28/05/2025

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	D.O.E. Cr. No. 3298-3398 dated 01.03.2011	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06 mts	Provided	MR
	• Gate width	4.5 mts	Provided	MR
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	-----	-----	-----
	• Upper Floors	02	Provided	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases	-----	-----	-----
	• Upper Floors	1.5 mts or less & 0.75 mt.	1.50-1.59 mts, 0.95-1.42 mts	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits	-----	-----	-----
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	02	Provided	MR
	g. Width of Corridor	1.5 mts	1.56-1.88 mts	MR
	h. Door Size	1.0 mt.	Provided	MR
3	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System.			
	• Basements	30 a/c per hour	N/A	N/A
	• Upper floors	12 a/c per hour	N/A	N/A

5	Fire Extinguishers			
	• Total numbers	10 nos.	Provided	MR
	• Types	ABC, CO ₂ type	Provided	MR
	• IS marking	ISI marked	Provided	MR
6	First-Aid Hose Reels.			
	• Total numbers on each floor	02	Provided	MR
	• Length of hose reel hose	30 m	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
7	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8	MOEFA	Required	Provided	MR
9	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements			
	• Ground Level	---	----	-----
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level	----	-----	-----
	➤ Discharge of pump	450 LPM	Provided	MR
	➤ Head of the pump	40 mts	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR

Captive Water Storage for fire fighting				
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 lts	Provided	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.	Not Applicable		
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The Fire protection systems provided in the building were checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety requirements as per D.O.E. Cr. No. 3298-3398 dated 01/03/2011, renewal of Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/WZ/2022/730 dated 29/06/2022 is recommended.

Accordingly, DFA is prepared & put up for approval please.

Aman Kumar Lathar
ADO (JWP)

DCFO (WZ)

3/7

DCFO/710 WZ
Dated 3/7/2022

CF/
4/7/2022

Director
6/7/22

AO/
P. S. R.