



GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI – 110001



No F 6/DFS/MS/2025/School/WZ/708

Dated: 26 / 05 /2025

FIRE SAFETY CERTIFICATE

Certified that the Sanskar public School, Pocket-1, Sector-24, Rohini, Delhi-110085, comprised of basement + ground + 02 upper floors but school is running at ground + 02 upper floor only owned/occupied by Sanskar public School was granted FSC by this department vide letter No. F.6/DFS/MS/School/2017/WZ/1030 dated 14.07.2017. The premises was re-inspected by the officer concerned of this department on 14.05.2025 in the presence of Mr. Mukesh Solanki (Manager) and observed that all the fire prevention and fire safety arrangements as provided in the premises found in good working condition. The premises have deemed complied with requirements of circular issued by Director of Education letter no 3298-3398 dated 01.03.2011and the building/ premise is fit for occupancy Group B Educational for ground + 02 upper floor only with effect from 3605 3035 for a period of three years, subject to compliance of the conditions mentioned below:

Issued on 26 05 2025 at New Delhi

DIRECTOR Ph; 011-23414000

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sect. Delhi - 54.

2. The Principal, Sanskar public School, Pocket-1, Sector-24, Rohini, Delhi-110085.

Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.

3. The trained fire fighting staff should be available round the clock.

4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.

5. This certificate cannot be treated in any case for regularizations of unauthorized construction.

- 6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on
- 8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.

http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/ http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Forms

INSPECTION REPORT

1. Name & address of the building: Sanskar public School, Pocket-1, Sector-24, Rohini, Delhi-110085.

: Educational

 Type of Occupancy
 Comprised of building : Basement + Ground + 02 upper floors

Basement sealed given undertaking by school management 4. Type of Case : Renewal (School running at Gr.+ 02 upper floor only)

5. Details of Previous NOC : F.6/DFS/MS/School/2017/WZ/1030 dated 14.07.2017 for Gr. + 02

6. Fire Safety directives letter No : Circular NO.262-362dated17/01/2005

7. Date of inspection : 14.05.2025

8. Name of Inspecting Officer : Sh. Ajay Kumar Sharma (ADO Rohini)

9. Name and designation of officers

From the building side : Mukesh Solanki (Manager)

10. Year of Construction : 2006

S. No.	Minin	t's letter No. : Online e-m num Standards on fire prevention re safety U/R 33	DOE. Cir. dated 17.01.2005 Requirement	Provided at site	Remarks MR/NM		
1.	Access	to building			1 1/0		
		Road width	Accessible	Accessible	M/R		
	•	Gate width	Accessible	4.5mtr	M/R		
	•	Width of internal road	-NA-	-NA-	-NA-		
	Numbe	er, Width, Type & Arrangement of	Exits				
-	a. Nur	nber of staircases		•	N/D		
		Upper Floors	2nos.	02nos.	M/R		
		Basements	-NA-	-NA-	-NA-		
	100	h of staircases					
		Upper Floor	1.50mtr	1.50mtr & 0.93mtr	M/R		
		Basements	-NA-	-NA-	-NA-		
		ection of exits					
		check door	-NA-	-NA-	-NA-		
		Pressurization	-NA-	-NA-	-NA-		
	222.1	of continuous staircases to terrace	-NA-	-NA-	-NA-		
		th of Corridor	-NA-	-NA-	-NA-		
		r Size	1.0mtr	1.0mtr	M/R		
	Chi See See See See See See See See See Se	rtmentation					
	200 200 200	Fire check door	-NA-	-NA-	-NA-		
	1 7	Sealing of electrical shafts	-NA-	-NA-	-NA-		
~	57 1 1110	ire Rating of shaft door	-NA-	-NA-	-NA-		
	• V	Vater Curtain	-NA-	-NA-	-NA-		
	• F	ire Dampers	-NA-	-NA-	-NA-		
	Smoke Management System						
		asements	-NA-	-NA-	-NA-		
		pper floors	12 a/c per hour	Natural ventilated	MR		
-+	Fire Exti	inguishers	L				
		otal numbers	12nos.	Provided	M/R		
	. (ypes	ABC/CO2	ABC/CO2	MR		
ŀ		marking	ISI marked	Yes	MR		
		Hose Reels	<u> </u>				
		otal numbers on each floor	01nos.	Provided	M/R		
-		ength of hose reel hose	30mtr	Provided	M/R		
		ozzle diameter	5mm	Provided	M/R		
		c fire detection and alarming system					
	 Ty 	pe of detectors	-NA-	-NA-	-NA-		

	N ₂	o entire		-	
	Location of Main Panel	-NA-	-NA-	-NA-	
	Location of Repeater Panel	-NA-	-NA-	-NA-	
	Alternate source of power	-NA-	-NA-	-NA-	
	Hooters' Location	-NA-	-NA-	-NA-	
lei	MOEFA	-NA-	-NA-	-NA-	
	Public Address System	-NA-	-NA-	-NA-	
0.	Automatic Sprinkler System			-NA-	
	Basement	-NA-	-NA-	-NA-	
	Ground & Upper Floors	-NA-	-NA-	-NA-	
	Sprinkler above false ceiling	-NA-	-NA-	-1471	
1.	Internal Hydrants		100mm	M/R	
	Size of riser/down-comer	100mm	leach floor	M/R	
	 Number of hydrants per floor 	leach floor	leach floor	M/R	
- 1	Hose Box	leach floor	reach noor		
12.	Yard Hydrants	Т Т	-NA-	-NA-	
	Total number of hydrants	-NA-	-NA-	-NA-	
	Hose Box	-NA-			
13.	Pumping Arrangements	T			
20.	Ground Level	-NA-	-NA-	-NA-	
	 Discharge of main Pump 	-NA-	-NA-	-NA-	
	➤ Head of Main pump	-NA-	-NA-	-NA-	
	Number of main pumps	180LPM	180LPM	M/R	
	Jockey Pump out put	40m	40m	M/R	
	> Jockey pump head	-NA-	-NA-	-NA-	
	Standby Pump out put		-NA-	-NA-	
	> Standby Pump Head	-NA-	-NA-	-NA-	
	> Auto Starting/Manual Stopping	-NA-	-NA-	-NA-	
	> Pump House Access	-NA-	-IVA-		
	Terrace level		450LPM	M/R	
	Discharge of pump	450LPM	40m	M/R	
	Head of the pump	40m	Provided	M/R	
	> Power Supply	Required Required	Provided	M/R	
	> Auto Starting of pump	Required			
14.	Captive Water Storage for fire fighting	l NA	-NA-	-NA-	
	Underground tank capacity	-NA-	-NA-	-NA-	
	> Draw-off connection		-NA-	-NA-	
	> Fire service inlet	-NA-	-NA-	-NA-	
	> Access to tank	PCD/SIDCAC*	6000ltr.	M/R	
	Overhead Tank capacity	5000ltr.	External extension	M/R	
16	Exit Signage.	Required	Provided	IVDIC	
15.	Provision of Lifts.		Cape		
16.	- (#) - Exp (200 to 40 to 1 - 5) Exp	-NA-	-NA-	-NA-	
	Pressurization of Lift Shaft Fig. 1. Shaft Fig. 1. Shaft	-NA-	-NA-	-NA-	
	Pressurization of Lift lobby	-NA-	-NA-	-NA-	
	Communication In lift Car	-NA-	-NA-	-NA-	
	 Fireman's Grounding Switch 	-NA-	-NA-	-NA-	
	Lift Signage	3400000		-NA-	
17.	Standby power supply	-NA-	-NA-	-IAW-	
18.	Refuge Area.				
	> Total Area	-NA-	-NA-	-NA-	
	> Location	-NA-	-NA-	-NA-	
19.	Fire Control Room				
	Detector System Panel	-NA-	-NA-	-NA-	

1/4	Flow Switch Panel			
VA	PA System Panel	-NA-	-NA-	-NA-
4	Battery backup	-NA-	-NA-	-NA-
20.	Building Element	-NA-	-NA-	-NA-
	Building Floor Plans Special Fire Property	-NA-	-NA-	-NA-
	Special Fire Protection System for Protection of special Risks, if any:	-NA-	-NA-	-NA-

Accordingly, the fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in DOE, and removal of shortcomings issued vide letter no. 422 dated 20.09.2023, the FSC issued vide letter no. F.6/DFS/MS/School/2017/WZ/1030 dated 14.07.2017, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Signature of the Inspecting Officer Name Ajay Kumar Sharma Designation ADO(Rohini)

DO(NW) / 15/05/1025

Deted 19.05.25

119/5/2025

Directed My

holen

FT letter ig fort up for kind persons
signature please.