GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE

NEW DELHI

No. F6/DFS/MS/School/WZ/2025/152

Dated:

14/02/2025

FIRE SAFETY CERTIFICATE

Certified that the Sarvodaya Co-Ed Senior Secondary School, Located at Jaidev Park, New Delhi - 110026. (School ID-1515001), comprised of ground + 03 Upper Floors, owned/Occupied by Sarvodaya Co-Ed Senior Secondary School. issued **FSC** vide F6/DFS/MS/School/WZ/2022/146 dated 10/02/2022.. The premises was re - inspected by the officer concerned by this department on 07/02/2025, in the presence of Sh. Vinod Kumar (Principal) and observed that all the fire prevention & fire safety arrangements provided in the premises found in good working condition. That the building/premises have deemed complied with fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire service Rules 2010 and found that the building / premises is fit for the occupancy class "Educational" Group B (Ground plus three upper floors block only) with effect from .14. 2.25 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010. Condition mentioned below.

Issued on .14. 02/2025 at New Delhi.

Copy to:

1. The Principal, Sarvodaya Co-Ed Senior Secondary School, Located at Jaidev Park, New Delhi – 110026.(School ID-1515001) Email ID:-svjaidevpark@gmail.com.

2. Director of Education, GNCT of NCT of Delhi, Old Secretariat.

Conditions for the validity of FSC:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
- 3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. The trained staff should be available round the clock.
- 5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
- 7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
- 8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

MIN

82

2.	Nam	No. & address - Ed. 1. W.	SPECTION REPORT			
•	Naii	& address of the building	Sarvodaya Co-Ed Seni	or Secondary School	l, Located a	
2.	Туре	of Occupancy	Jaidev Park, New Delhi Educational (Ground Flo	- 110026.(School ID- or + 03 Upper Floor)	(New	
3.	Type	of Case	Building)	or of opportunity		
4.		ls of previous NOC	Renewal			
5.			F6/DFS/MS/School/WZ/2022/146 dated 10/02/2022			
6.		Safety directives letter No	Nil			
7.		of inspection	07/02/2025			
		e of the Inspecting Officers	Sarabjeet Singh ADO (MN)			
8.	from	e and designation of officers the building side	Sh. Vinod Kumar (Principal)			
9.		of Construction	2021 (As per previous Inspection Report)			
10.	Appl	icant's letter No.	SV/JDP/2024/37 dated 1	8/01/2025		
vide	letter	school building comprised of (no. F6/DFS/MS/School/WZ/	Ground + 3 Upper Floo 2022/146 dated 10/02/202	r (New Building) wa 22.		
S. No.	pre	Minimum Standards on fire vention and fire safety U/R 33	As per Rule 35 (6) DFS Rule 2010	Provided at site	Remarks MR/NMR	
1	Acc	ess to building	Y Labor		1.00	
		Road width	6m	Provided	MR	
-		• Gate width	4.5 m	Provided	MR	
		 Width of internal road 	NA	NA	NA	
2		nber, Width, Type & Arranger	ment of Exits	named and take		
	a. N	umber of staircases	THE MANUAL PROPERTY.	and the trees		
	1	• Upper Floors	02	Provided	MR	
		Basements	NA NA	NA	NA	
	b. V	idth of staircases	2-1	maning replication of		
		Upper Floors	1.50 m each	Provided	MR	
		Basements	NA	NA	NA	
	c. Pr	rotection of exits		The second of		
		Fire check door	NA	NA	NA	
		Pressurization	NA	NA	NA	
	d. N	o. of continuous staircases to terra	nce NA	NA	NA	
	e. W	idth of Corridor	1.5 m	Provided	MR	
	f. Do	oor Size	2x1.20 m	Provided	MR	
	Com	partmentation.	ور داده کی دوج			
-		Fire check door	NA	NA	NA	
		Sealing of electrical shafts	NA	NA	NA	
		Fire Rating of shaft door	NA	NA	NA	
		Water Curtain	NA	NA	NA	
			NA	NA	NA	
	•	Fire Dampers	A.			
	Smo	ke Management System.	NA	NA	NA	
	•	Basements	NA	NA	NA	
	•	Upper floors	* ** ** ** ** ** ** ** ** ** ** ** ** *			
	Fire	Extinguishers	18 nos.	Provided	MR	
		Total numbers	CO ₂ , ABC type	Provided	MR	
		Types	ISI marked	Provided	MR	
		IS marking		Tiovided	IVIIX	
-	Di-	Aid Hose Reels.		Provided	MR	
_	LIE	Total numbers on each floor	02			
	•	Length of hose reel hose	30 m	Provided	MR	
		Nozzle diameter	05 mm	Provided	MR	

	W. F. W.	.11>	A- A-	
				1
7	Automatic fire detection and alarming	system.	NA	NA
	Type of detectors	NA	NA NA	NA
	 Location of Main Panel 	NA	NA NA	NA
	 Location of Repeater Panel 	NA	NA NA	NA
	Alternate source of power	NA	NA NA	NA NA
	Hooters' Location	NA		
8	MOEFA	NA	NA NA	NA NA
9	Public Address System.	NA	NA	IVA
10	Automatic Sprinkler System.	that su	311	NIA
	Basement	NA	NA NA	NA NA
	Upper Floor	NA	NA NA	NA NA
	 Sprinkler above false ceiling 	NA ·	NA	INA
11	Internal Hydrants		Provided	NA
	Size of riser/down-comer	NA		NA NA
	 Number of hydrants per floor 	NA	Provided Provided	NA NA
	Hose Box	NA L	riovided	INA
12	Yard Hydrants.	EX MANAGE	NA	NA
	Total number of hydrants	NA		NA NA
	Hose Box	NA	NA	INA
13	Pumping Arrangements.		12 I	
	Ground Level		NIA	NA
	Discharge of main Pump	NA NA	NA	NA NA
	➤ Head of Main pump	NA	NA NA	NA NA
	Number of main pumps	NA	NA NA	NA NA
	➤ Jockey Pump out put	NA NA	NA NA	NA
	> Jockey pump head	NA NA	NA	NA
	> Standby Pump out put	NA NA	NA	NA
	 Standby Pump Head Auto Starting/ Manual stopping 	NA	NA	NA
	> Auto Starting/ Manual stopping > Pump House Access	NA NA	NA	NA
	Terrace level		7 3664 Avel 11 m	
	> Discharge of pump	450 lpm	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	> Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for fire fighting	g	and the second	
	Underground tank capacity	NA	NA	NA
	> Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	> Access to tank	NA	NA	NA
	Overhead Tank capacity	10,000 ltrs	Provided	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.		PROJECT AND THE	<u> </u>
				r
	Pressurization of Lift Shaft	NA	NA	NA
	Pressurization of Lift lobby	NA	NA	NA
	Communication In lift Car Firemen's Count in a Switch	NA	NA	NA
	Fireman's Grounding Switch Lift Signage	NA	NA	NA
	Lift Signage	NA	NA	NA
17	Standby power supply	NA	NA	NA
8	Refuge Area.		· · · · · · · · · · · · · · · · · · ·	
	> Total Area	NA	NA	I NA
	➤ Location		11/2	INA

	Control Room Detector System Panel	NA	NA	NA
1	Flow Switch Panel	NA	NA	NA
	PA System Panel	NA	NA	NA
	Battery backup	NA	NA	NA
	Building Floor Plans	NA	NA	N.A
20 Sp	pecial Fire Protection Systems for	NA	NA	NA NA

The fire protection systems provided in the building were checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules, the NOC vide letter no F6/DFS/MS/School/WZ/2022/146 dated 10/02/2022, renewal under the rule 35 of the Delhi Fire Service rules 2010 is recommended.

2/2025

Drescul2

Signature of the Inspecting Officer Sarabjeet Singh ADO (MN)

10/2/2025

al ad sear

Directory M 10181

Sir, F. T is put up for your Kind persual &

pynature please

13/2/2021