




No. F6/DFS/MS/School/NDZ/2025/ 1130

Dated: 15/09/2025

**FIRE SAFETY CERTIFICATE**

Certified that the St. Andrews Scots Sr. Sec. School located at 9<sup>th</sup> Avenue, I.P. Extension (Patparganj), Delhi-110092, building comprised of ground plus three upper floors only, owned / occupied by St. Andrews Scots Sr. Sec. School, was issued FSC vide letter No. F6/DFS/MS/2022/NDZ/869 dated 10/08/2022. The school building was re-inspected by the officer concerned of this department on 02/09/2025 in presence of Mr. K. L. Malhotra (Admin officer) and oversee that all the Fire Prevention and Fire Safety arrangement provided found in good working condition. The premises have therefore deemed rule 33 of Delhi Fire Service Rules, 2010 and that the building / premises is fit for occupancy class "Educational Building" (Group-B) with effect from 15/09/2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 15/09/2025 at New Delhi by.

  
13/9/2025  
VIRENDRA SINGH  
CHIEF FIRE OFFICER  
o/c DELHI FIRE SERVICE

Copy to: -

1. The Director of Education, GNCT of Delhi, Old Secretariat, Delhi – 110054.
2. The Principal, St. Andrews Scots Sr. Sec. School located at 9<sup>th</sup> Avenue, I.P. Extension (Patparganj), Delhi-110092.

**Conditions for the validity of Fire Safety Certificate**

1. Temporary structure/room on terrace should not be used for school purpose.
2. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry
3. All the means of escape shall be kept free of all the type of obstruction all the time.
4. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
5. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
6. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.
7. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

N/13  
**INSPECTION REPORT**

INSPECTION REPORT						
1	Name & address of the building		St. Andrews Scots Sr. Sec. School located at 9 <sup>th</sup> Avenue, I.P. Extension (Patparganj), Delhi-110092.			
2	Building is comprised of		Ground plus three upper floors (Two blocks)			
3	Type of occupancy		Educational Building			
4	Type of case		Renewal			
5	Details of previous FSC		F6/DFS/MS/2022/NDZ/869 dated 10/08/2022			
6	Fire safety directives letter no.		NBC Part IV			
7	Date of inspection		02/09/2025			
8	Name of the inspecting officers		Yashwant Singh Meena ADO (Laxmi Nagar)			
9	Name of the designation of officer from the building side		Mr. K. L. Malhotra (Admin officer)			
10	Year of construction		2000			
11	Applicant's letter no.		Outdoor Dairy No. 4956 Dated 18/08/2025			
S. No	Minimum standard of fire prevention and fire safety U/R 33		NBC Part-IV Requirement	Provided at site	Remarks MR/NMR	
1.	Access to Building:					
	A	Road width	6.0 mtr.	6.0 mtr.	MR	
	B	Gate width	4.5 mtr.	4.5 mtr.	MR	
	C	Width of internal road	N/A	N/A	N/A	
2.	Number, Width, Type and Arrangement of Exits:					
	A	Number of staircases				
		a	Upper floor	04 nos.	04 nos.	MR
		b	Basement	N/A	N/A	N/A
	B	Width of staircases				
		a	Upper floor	1.50 mtr	1.50 mtr. each	MR
		b	Basement	N/A	N/A	N/A
	C	Protection of exits				
		a	Fire check door	N/A	N/A	N/A
		b	Pressurization	N/A	N/A	N/A
	D	No. of continuous staircases to terrace		02 nos.	02 nos.	MR
	E	Width of corridor		1.50 meters	1.50 meters.	MR
	F	Door size		1.0 meter.	1.0 meter.	MR
3.	Compartmentation:					
	A	Fire check door		NA	NA	NA
	B	Sealing of electrical shafts		N/A	N/A	N/A
	C	Fire rating of shaft door		N/A	N/A	N/A
	D	Water curtain		N/A	N/A	N/A
	E	Fire dampers		N/A	N/A	N/A
4.	Smoke Management System:					
	A	Basement		N/A	N/A	N/A
	B	Upper floor		N/A	N/A	N/A

(u) x



<b>5. Fire Extinguisher:</b>				
A	Total numbers	25 nos.	30 nos	MR
B	Types	CO <sub>2</sub> & ABC	CO <sub>2</sub> & ABC	MR
C	ISI marking	ISI Marked	ISI Marked	MR
<b>6 First-Aid-Hose Reel:</b>				
A	Total numbers of each floor	03 nos.	03 nos.	MR
B	Length of hose reel hose	30 mtrs.	30 mtrs.	MR
C	Nozzle diameter	05 mm	05 mm	MR
<b>7 Automatic Fire Detection and Alarming System:</b>				
A	Type of detectors	N/A	N/A	N/A
B	Location of main panel	N/A	N/A	N/A
C	Location of repeater panel	N/A	N/A	N/A
D	Alternate source of power	N/A	N/A	N/A
E	Hooters Location	N/A	Provided	N/A
8	MOEFA:	N/A	N/A	N/A
9	Public Address System:	N/A	Provided	N/A
<b>10 Automatic Sprinkler System:</b>				
A	Basement	N/A	N/A	N/A
B	Upper floor	N/A	N/A	N/A
C	Sprinkler above false ceiling	N/A	N/A	N/A
<b>11 Internal Hydrants:</b>				
A	Size of riser/down-comer	100 mm	100 mm	MR
B	Number of hydrants per floor	03 nos	03 nos	MR
C	Hose box	03 nos	03 nos	MR
<b>12 Yard Hydrants:</b>				
A	Total number of hydrants	N/A	N/A	N/A
B	Hose box	N/A	N/A	N/A
<b>13 Pumping Arrangements:</b>				
1	<b>Ground level</b>			
A	Discharge of main pump	N/A	N/A	N/A
B	Head of main pump	N/A	N/A	N/A
C	Number of main pumps	N/A	N/A	N/A
D	Jockey pump out put	N/A	N/A	N/A
E	Jockey pump head	N/A	N/A	N/A
F	Standby pump out put	N/A	N/A	N/A
G	Standby pump head	N/A	N/A	N/A
H	Auto starting /manual stopping	N/A	N/A	N/A
I	Pump house access	N/A	N/A	N/A
2	<b>Terrace Level</b>			
A	Discharge of pump each block	450 LPM	450 LPM	MR
B	Head of the pump	40 mtrs.	40 mtrs.	MR
C	Power supply	Required	Required	MR
D	Auto starting of pump	Required	Required	MR


W 1

<b>14 Captive Water Storage for Fire Fighting:</b>				
A	Underground tank capacity	N/A	N/A	N/A
B	Draw-off connection	N/A	N/A	N/A
C	Fire service inlet	N/A	N/A	N/A
D	Access to tank	N/A	N/A	N/A
E	Overhead tank capacity	10,000 liters	10,000 liters	MR
<b>15 Exit Signage:</b>		Required	Provided	MR
<b>16 Provision of Lifts:</b>				
A	Pressurization of lift shaft	N/A	N/A	N/A
B	Pressurization of lift lobby	N/A	N/A	N/A
C	Communication in lift car	N/A	N/A	N/A
D	Firemen's grounding switch	N/A	N/A	N/A
E	Lift signage	N/A	N/A	N/A
<b>17 Standby Power Supply:</b>		N/A	N/A	N/A
<b>18 Refuge Area:</b>				
A	Total area	N/A	N/A	N/A
B	Location	N/A	N/A	N/A
<b>19 Fire Control Room:</b>				
A	Detector system panel	N/A	N/A	N/A
B	Flow switch panel	N/A	N/A	N/A
C	PA system panel	N/A	N/A	N/A
D	Battery backup	N/A	N/A	N/A
E	Building floor plans	N/A	N/A	N/A
<b>20 Special Fire Protection systems for protection of special Risks, if any:</b>		N/A	N/A	N/A

Note: - Temporary room on terrace has been sealed by management and undertaking regarding this has been placed at C- 24.

The fire protection system was randomly checked and tested and was found functional at the time of inspection.

Keeping In view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules of Directorate of Education the FSC issued vide letter no. F6/DFS/MS/2022/NDZ/869 dated 01/08/2022, renewal under Rule 35 of the Delhi Fire Service rules 2010, is **recommended**.

  
31/9/2025

Signature of the Inspecting Officer  
Name Yashwant Singh Meena  
Designation ADO/Laxmi Nagar

D.O/EAST

DFA please.

by CFO/MSZ

Approved  
03/09/2025

C.F.O.

Line  
04/09/25

Ungh  
6/9/2025

Principal Director

CFO to Gen.

09/09/25

CFO

Ungh  
10/9/2025

ADD (LN)