

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
 HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
 NEW DELHI-110001**

No.F.6/DFS/MS/School/2025/SZ/63

Dated: 24/01/2025

**FIRE SAFETY CERTIFICATE**

Certified that **St. Mary's Public School (Junior Branch)** at Khasra No-142, 150, Z-More, Neb Sarai, New Delhi-110068, comprised of Ground plus Three upper floors owned/occupied by St. Mary's School Management was issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/School/2022/SZ/101 dated 02/02/2022. The premises was re-inspected by officer concerned of this department on 17/01/2025 in the presence of Dr. Thomas George (Director) of the school and found that the said school premises have deemed complied with the fire prevention and fire safety arrangements in accordance with Directorate of Education Circular No F.16//Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by Director of Education, Govt. of NCT of Delhi and that the building is fit for occupancy **class-B "Educational"** (School) with effect from **24/01/2025** for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued 24/01/2025 at New Delhi by

(ATUL GARG)  
 DIRECTOR  
 DELHI FIRE SERVICE

Copy to: -

1. The Principal, St. Mary's Public School (Junior Branch), 150, Z-More, Neb Sarai, New Delhi-110068.
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi 110054.

**Conditions for the validity of Fire Safety Certificate:**

1. All the means of escape/entry/exit shall be kept unlocked and free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.



N/14

## INSPECTION REPORT

1	Name & Address of the Building	St. Mary's Public School (Junior Branch), Khasra No-142, 150, Z-More, Neb Sarai, New Delhi-68		
2	Type of Occupancy	Educational, Group-B (School)		
3	Building Comprised of	Ground + 03 upper floors.		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/School/2022/SZ/101 dated 02/02/2022		
6	Fire Safety Directives Letter No	F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011		
7	Date of Inspection	17-01-2025		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar ADO (BCP)		
9	Name & Designation of Officers from the building side	Dr. Thomas George (Director)		
10	Year of construction	2009		
11	Applicant letter No.	Outdoor diary no 11266 dated 10-01-2025		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	NBC / BBL requirements	Provided at Site	Remarks MR/NMR
1.	Access to Building.			
	• Road width	06 mtr	Provided	MR
	• Gate width	4.5 mtr	5.10, 3.70 & 2.68m	MR
	• Width of internal road	-NA-	-NA-	-NA-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	02 Nos	03 Nos	MR
	➤ Basement floor.	-NA-	-NA-	-NA-
	b) Width of Staircase			
	➤ Upper floors	1.5m / 0.75m	1.24m, 0.90m to 1.05m and 1.50m (iron)	MR (old case)
	➤ Basement floor	-NA-	-NA-	-NA-
	c) Protection of exits			
	➤ Fire check door	-NA-	-NA-	-NA-
	➤ Pressurization	-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	One	Provided	MR
	e) Width of corridor	-NA-	-NA-	-NA-
	f) Door size	1m	Provided	MR
3	Compartmentation.			
	• Fire check door.	-NA-	-NA-	-NA-
	• Sealing of electrical shafts.	-NA-	-NA-	-NA-
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4.	Smoke Management system.			
	• Basement	30 ACPH	-NA-	-NA-
	• Upper floors	12 ACPH	-NA-	-NA-
5.	Fire Extinguishers.			
	• Total numbers	08 Nos	17 Nos	MR
	• Types	ABC / CO2	CO2 & ABC	MR
	• ISI Marking	ISI marked	Provided	MR
6.	First Aid Hose Reels.			
	• Total numbers on each floor.	One	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR




7.	<b>Automatic fire detection &amp; alarming system.</b>			
	• Type of detectors	-NA-	-NA-	-NA-
	• Location of Main Panel	-NA-	-NA-	-NA-
	• Location of Repeater Panel	-NA-	-NA-	-NA-
	• Alternate source of power	-NA-	-NA-	-NA-
	• Hooter's location	-NA-	-NA-	-NA-
8.	<b>MOEFA</b>	-NA-	Provided	-NA-
9.	<b>Public Address System</b>	-NA-	-NA-	-NA-
10.	<b>Automatic Sprinkler System</b>			
	• Basement	-NA-	-NA-	-NA-
	• Upper floors	-NA-	-NA-	-NA-
	• Sprinkler above false ceiling	-NA-	-NA-	-NA-
11.	<b>Internal Hydrants.</b>			
	• Size of Riser/Down-comer	-NA-	-NA-	-NA-
	• Number of Hydrant per floor	-NA-	-NA-	-NA-
	• Hose box.	-NA-	-NA-	-NA-
12.	<b>Yard Hydrants.</b>			
	• Total number of hydrants.	-NA-	-NA-	-NA-
	• Hose box.	-NA-	-NA-	-NA-
13.	<b>Pumping arrangements.</b>			
	• <b>Ground Level</b>			
	➤ Discharge of main pump.	-NA-	-NA-	-NA-
	➤ Head of main pump.	-NA-	-NA-	-NA-
	➤ Number of main pumps.	-NA-	-NA-	-NA-
	➤ Jockey Pump output.	-NA-	-NA-	-NA-
	➤ Jockey Pump head.	-NA-	-NA-	-NA-
	➤ Standby Pump output.	-NA-	-NA-	-NA-
	➤ Standby Pump head.	-NA-	-NA-	-NA-
	➤ Auto Starting/Manual Stopping.	-NA-	-NA-	-NA-
	➤ Pump house access.	-NA-	-NA-	-NA-
	• <b>Terrace Level</b>			
	➤ Discharge of pump.	450 LPM	Provided	MR
	➤ Head of pump.	40m	Provided	MR
	➤ Power supply.	Required	Provided	MR
	➤ Auto starting of pump.	Required	Provided	MR
14.	<b>Captive water storage for fire fighting.</b>			
	• Underground tank capacity.	-NA-	-NA-	-NA-
	➤ Draw-off connection.	-NA-	-NA-	-NA-
	➤ Fire Service Inlet.	-NA-	-NA-	-NA-
	➤ Access to tank.	-NA-	-NA-	-NA-
	• Overhead tank capacity.	10,000 Ltr	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	• Pressurization of lift shaft.	-NA-	-NA-	-NA-
	• Pressurization of lift lobby.	-NA-	-NA-	-NA-
	• Communication in lift car.	-NA-	-NA-	-NA-
	• Fireman's switch.	-NA-	-NA-	-NA-
	• Lift signage.	-NA-	-NA-	-NA-
17.	<b>Standby Power Supply</b>	-NA-	-NA-	-NA-
18.	<b>Refuge Area</b>			
	• Total area	-NA-	-NA-	-NA-
	• Location	-NA-	-NA-	-NA-

19.	<b>Fire Control Room.</b>		
	• Detector system panel.	-NA-	-NA-
	• Flow switch panel.	-NA-	-NA-
	• PA system panel.	-NA-	-NA-
	• Battery backup.	-NA-	-NA-
	• Building floor plan.	-NA-	-NA-
20.	<b>Special Fire Protection System for the Protection of special Risk, if any.</b>	-NA-	Provided 02 Nos ABC type fire extinguisher near electrical panel



The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/School/2022/SZ/101 dated 02/02/2022, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly DFA is put up for approval and signature please.

  
 Signature of the Inspecting Officer  
 Name: Sh. Rajesh Kumar  
 Design: ADO (BCP)

DO (SP)

ADO/BCP

As approved, F.T. letter is  
 for the of your signature M



