

C 25

FORM 'H' : FORM FOR ISSUING FIRE SAFETY CERTIFICATE  
[See sub-rule (1) of rule 35]  
**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE**  
**NEW DELHI- 110 001**

No. F6/DFS/MS/School/2025/NDZ/ 618

Dated: 07/05/2025

**FIRE SAFETY CERTIFICATE**

Certified that the St. Vivekanand Modern School located at 6/50, Street No.4, Vishwas Nagar, Shahdara, Delhi-110032, school building comprised of Ground plus three upper floor, owned/occupied by St. Vivekanand Modern School has already issued Fire Safety Certificate vide letter No. F.6/DFS/MS/School/2022/NDZ/414 dated 13/04/2022. The premises was re-inspected by the officer concerned of this department on 26/04/2025 in the presence of Mr. R.L. Ahuja and observed that all the fire prevent in and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated-01/03/11 issued by the Director of Education and found that the building/premises is fit for occupancy class 'Educational Building (Group-B)' with effect from 07/05/2025 for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on 07/05/2025 at New Delhi by

(ATUL GARG)  
DIRECTOR  
DELHI FIRE SERVICE

To,

1. The Manager, St. Vivekanand Modern School at 6/50, Street No.4, Vishwas Nagar, Shahdara, Delhi-110032
2. The Director of Education, EDMC Plot No. 419, UdyogSadan, FIE, Patparganj, Delhi- 110092

**Conditions for the validity of Fire Safety Certificate**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

# INSPECTION REPORT

N17

1. Name & address of the building: St. Vivekanand Modern School, 6/50,  
Street No.04, Vishwas Nagar, Delhi-110032.
2. Type of Occupancy : Educational, Group-B(School)
3. Building Comprised of : Ground plus three upper floors only
4. Type of Case : Renewal
5. Details of previous FSC No. F6/DFS/MS/School/2022/NDZ/414 dated 13/04/2022
6. Fire Safety directives Letter No. : DOE Cir. 3298-3398 Dated 01/03/2011
7. Date of inspection : 26/04/2025
8. Name of the Inspecting Officer : A.K. Jaiswal (D.O.)
9. Name and designation of Officer  
from the building side : Sh. R.L Ahuja
10. Year of Construction : 1988
11. Applicant's letter no received : email dt. 16/04/2025

S No	Minimum standards on fire prevention and fire safety U/R 33	DOE Cir. 2011 requirement	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	6m	6m	MR
	• Gate width	NA	NA	NA
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	2	MR
	• Basements	NA	NA	NA
	Width of staircases			
	• Upper floors	1.50 mtr /0.75 m	1.12 & 1.07 m	MR
	• Basements	NA	NA	NA
	Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	b. No of continuous staircase to terrace	2	2	MR
	c. Width Of Corridor	NA	NA	NA
	d. Door Size	1.00m	1.00m	MR
3.	Compartmentation			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4.	Smoke managements System			
	• Basements	NA	NA	NA
	• Upper floors	NA	NA	NA
5.	Fire Extinguishers			
	• Total numbers	8 Nos	14 Nos	MR
	• Types	ABC /Co <sub>2</sub>	Provided	MR
	• ISI marking	ISI Marked	Provided	MR

2

6.	First – Aid Hose Reels			
	• Total numbers on each floor	1 no.	1 no.	MR
	• Length of hose reel hose	30m	30m	MR
	• Nozzle diameter	05mm	05mm	MR
7.	Automatic fire detection and alarming system			
	• Type of detector	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8.	MOEFA	NA	NA	NA
9.	Public Address System	NA	NA	NA
10.	Automatic Sprinkler System			
	• Basements	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11.	Internal Hydrants			
	• Size of riser/down- comer	100 mm	100 mm	MR
	• Number of hydrants per floor	1 no.	1 no.	MR
	• Hose Box	1 no.	1 no.	MR
12.	Yard Hydrants			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13.	Pumping Arrangements			
	• Ground Level			
	• Discharge of main pump	NA	NA	NA
	➤ Head of main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Staring/Manual stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	450 LPM	450 LPM	MR
	➤ Head of the pump	40m	40m	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump			
14.	Captive water Storage for fire fighting			
	• Underground tank capacity	NA	NA	NA
	➤ Draw of connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	10,000 Ltrs.	Provided	MR



15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	NA	NA	NA
	➤ Pressurization of lift lobby	NA	NA	NA
	➤ Communication in lift Car	NA	NA	NA
	➤ Fireman's Grounding Switch	NA	NA	NA
	➤ Lift Signage	NA	NA	NA
17.	Standby power supply	NA	NA	NA
18.	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19.	Fire control room			
	➤ Detector system panel	NA	NA	NA
	➤ Flow Switch Panel	NA	NA	NA
	➤ PA System Panel	NA	NA	NA
	➤ Battery backup	NA	NA	NA
	➤ Building Floor Plans	NA	NA	NA
20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter No. F6/DFS/MS/School/2022/NDZ/414 dated 13/04/2022 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

*Deepak*  
28/04/2025  
Signature of the Inspecting Officer  
Name : Deepak Kumar  
Designation : A.D.O. (Shad.)

*Ashok*  
28/4/2025  
Signature of the Inspecting Officer  
Name : Ashok Kumar Jaiswal  
Designation : D.O. (East)

*Dy CFO (NDZ)*  
*29/04/25*

*C.F.O.*  
*01/05/2025*

*Director*  
*11/5/25*

*D.O. (East)*  
*21/5/25*  
*ADD/shad.*