



C/23



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE**  
**NEW DELHI- 110 001**

No.F6/DFS/MS/School/2025/NDZ/ 880

Dated: 10/07/2025

**FIRE SAFETY CERTIFICATE**

Certified that the **Sunrise Public School** at C-2/78, Gali No.-03, 2<sup>nd</sup> Pusta, Sonia, Vihar, **Delhi-110094**, comprised of Ground plus three upper floors and ground plus one upper floor (two separate blocks), owned/occupied by **Sunrise Public School** was issued FSC vide letter No. F.6/DFS/MS/School/2022/NDZ/124 Dated 07/02/2022. The school building was re-inspected by the officer concerned of this department on 26/05/2025 in the presence of Mr. Satish Kumar Dubey, Principal and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with rule 33 of Delhi Fire Service Rules 2010 and that the building is fit for occupancy class "Educational" (Group-B) with effect from 10 / 07 / 2025 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rules, 2010.

Issued on.....10/07/2025.....at New Delhi by.

(VIRENDRA SINGH)

CHIEF FIRE OFFICER

To,

The Manager

Sunrise Public School at C-2/78, Gali No.-03, 2<sup>nd</sup> Pusta, Sonia, Vihar, Delhi-110094.

Copy:-

The Dy. Director of Education,

B-Block, Yamuna Vihar, Delhi-110092

**Conditions for the validity of Fire Safety Certificate**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the firefighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction / unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

**INSPECTION REPORT**

1. Name & address of the building : Sunrise Public School,  
C-2/78, Gali No.-03, 2<sup>nd</sup> Pusta, Sonia, Vihar, Delhi-110094
2. Building is comprised of : Ground + One upper floor & Ground + three upper floors  
(Two separate blocks)
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/ DFS/MS/School/2022/NDZ/124 Dated 07/02/2022
6. Fire Safety directive letter No : NBC Part-IV/BBL
7. Date of Inspection : 26/05/2025
8. Name of the Inspecting officers : ADO (Shd.) Deepak Kumar
9. Name and designation of Officer  
from the building side : Mr. Satish Kumar Dubey (Principal)
10. Year of Construction : 2008 & 2017
11. Applicant's letter No : Outdoor Diary No. 1043 dated 25/04/2025

Sr. No	Minimum Standards on fire prevention and fire safety U/R33	NBC part-IV/BBL Requirement	Provided at Site	Remarks MR/NMR
01	Access to building.			
	<ul style="list-style-type: none"> <li>Road width</li> <li>Gate width</li> <li>Width of internal road</li> </ul>	06 mtr. N/A N/A	06 mtr N/A N/A	MR N/A N/A
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	<ul style="list-style-type: none"> <li>Upper Floor</li> <li>Basement</li> </ul>	02 nos. N/A	02 nos. N/A	MR N/A
	B. Width of Staircases			
	<ul style="list-style-type: none"> <li>Upper Floor</li> <li>Basement</li> </ul>	1.50 mtr. N/A	1.90 & 0.80 mtr (G+3) 1.20 & 0.76 mtr (G+1) N/A	MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>Fire check door</li> <li>Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	01 nos. in each block	01 nos. in each block	MR
	e. Width of Corridor	1.50 mtr.	1.50 mtr. to 1.80 mtr	MR
	f. Door Size	01 mtr. & 1.20 mtr	01 mtr. & 1.20 mtr	MR
03	Compartmentation.			
	<ul style="list-style-type: none"> <li>Fire check door</li> <li>Sealing of electrical shafts</li> <li>Fire rating of shaft door</li> <li>Water curtain</li> <li>Fire Dampers</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
04	Smoke Management System.			
	<ul style="list-style-type: none"> <li>Basement</li> <li>Upper floor</li> </ul>	N/A N/A	N/A N/A	N/A N/A
05.	Fire Extinguishers.			
	<ul style="list-style-type: none"> <li>Total numbers</li> <li>Types</li> <li>IS marking</li> </ul>	12 nos. ABC /CO <sub>2</sub> ISI marked	25 nos. ABC /CO <sub>2</sub> ISI marked	MR MR MR



06	First-aid-Hose Reels.			
	• Total numbers on each floor	01 nos	01 nos	MR
	• Length of hose reel hose	30 mtr	30 mtr	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level	N/A	N/A	N/A
	• Discharge of main Pump	N/A	N/A	N/A
	• Head of Main Pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump Head	N/A	N/A	N/A
	• Auto Starting /Manual stopping	N/A	N/A	N/A
	• Pump House Access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 lpm	450 lpm	MR
	• Head of the Pump	40 m	40 m	MR
	• Power supply	Required	Provided	MR
	• Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltr	10,000 ltr	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A

17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the compliance of the minimum standards on fire prevention and fire safety required under rule, the FSC issued vide letter No. F.6/ DFS/MS/School/2022/NDZ/124 Dated 07/02/2022 renewal under rule 35 of the Delhi Fire Service Rule, 2010 is recommended

*Deepak*  
26/05/2025  
Signature of the Inspecting Officer  
Name :- Deepak Kumar  
Designation :- A.D.O (Shd)

*Deepak*  
27/05/2025  
DO(ED)

*Deepak*  
27/05/2025  
Dy CFO (NDZ)

*Deepak*  
30/05/2025  
C.F.O.

7/5

*Deepak*  
09/07/2025  
Dy CFO (NDZ)

*Deepak*  
09/07/2025  
Dy CFO

*Deepak*  
09/07/2025  
ADO (Shah.)

Sir, F.T. letter is put up for your kind signature pl.

*Deepak*  
09/07/2025  
Director  
C.F.O.

*Deepak*  
09/07/2025  
MS cell

*Deepak*  
09/07/2025  
09/07/2025