

C-27

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001

No. F6/DFS/MS/GH/NDZ/2026/ 363

Dated : 15/04/2026

FIRE SAFETY CERTIFICATE

Certified that the M/s The Royal Residency, located at T-2317, Ashok Nagar, Faiz Road, Karol Bagh, New Delhi - 110005 building comprised of Basement, Stilt, Ground and 03 Upper Floors using **Basement – For Store Purpose, Stilt – Parking + Reception, Ground to 3rd Floor – 06 Guest Rooms at each Floor**. The Guest House premises was inspected by the officers concerned of this department on 04/04/2026 in the presence of **Sh. Rakesh Singh, Manager** and found that the premises have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy **“Residential building: Group – A (Guest House) for Basement (Store), Stilt (Parking + Reception), Ground Floor (06 Guest Rooms), 1st Floor (06 Guest Rooms), 2nd Floor (06 Guest Rooms) and 3rd Floor (06 Guest Rooms) - Total 24 Guest Rooms only** with effect from 15.04.2026 for period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules 2010.

Issued ...15/04/2026...at New Delhi by.


(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to: -

1. The Commissioner, MCD, Civic Centre, New Delhi.: Online ID – 2026032103284 dated 21/03/2026.
2. The Manager, M/s The Royal Residency, T-2317, Ashok Nagar, Faiz Road, Karol Bagh, New Delhi - 110005.

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
3. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
4. The trained firefighting staff should be available round the clock.
5. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
6. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
9. Any flammable material for interior decoration is prohibited.

INSPECTION REPORT

1.	Name & address of the building: -	M/s The Royal Residency, T-2317, Ashok Nagar, Faiz Road, Karol Bagh, New Delhi - 110005.		
2.	Type of occupancy: -	Residential, "Group-A" (Guest House)		
3.	Building Comprised of: -	Basement, Stilt, Ground and 03 Upper Floors Total - 24 Guest Rooms Basement - For Store Purpose Stilt - Parking + Reception Ground Floor - 06 Guest Rooms 1 st Floor - 06 Guest Rooms 2 nd Floor - 06 Guest Rooms 3 rd Floor - 06 Guest Rooms		
4.	Type of case: -	Fresh		
5.	Details of previous FSC: -	N/A		
6.	Fire safety directives No.: -	N/A		
7.	Date of inspection: -	04/04/2026		
8.	Name of the inspecting officer: -	Sh. Manish Kumar, DO (CD) Sh. Bhupender Prakash, ADO(CC)		
9.	Name & designation of officer From the building side: -	Sh. Rakesh Singh, Manager		
10.	Year of construction: -	2021		
11.	Applicant's letter No: -	MCD Online ID. 2026032103284 dated 21/03/2026		
S. No.	Minimum Standards on fire Prevention and fire safety U/R 33	Requirement/ Existing fire safety arrangements	Provided at site	Remarks MR/NMR
1.	Access to Building			
	• Road width	6.00 mtr.	12.00 mtr.	MR*
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	Number, Width Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper floors	02 nos.	02 nos.	MR
	• Basements	02 nos.	02 nos.	MR
	b. Width of staircase			
	• Upper floors	1.50 mtr.	1.50 mtr. each	MR
	• Basements	1.50 mtr.	1.50 mtr. each	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	01 no.	02 nos.	MR
	e. Width of corridor	1.80 mtr.	Provided	MR
	f. Door size	1.00 mtr.	Provided	MR
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke Management System			
	• Basements	Required	Provided Mechanical	MR
	• Upper floors	Required	Provided Exhaust Fan	MR
5.	Fire Extinguishers			
	• Total numbers	12 nos.	20 nos.	MR
	• Types	ABC & CO ₂	ABC & CO ₂	MR
	• ISI marking	Required	Provided	MR
6.	First-Aid Hose Reel			
	• Total number of each floor	01 no.	01 no.	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	05 mm	05 mm	MR
7.	Automatic Fire Detection & Alarming System.			

	• Type of detectors	CO	Provided	MR
	• Location of main panel	Ground Floor	Provided	MR
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooter's Location	At each floor	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	N/A	Provided	N/A
	• Upper floors	N/A	Provided	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	Provided	N/A
	• Number of hydrants per floor	N/A	01 no.	N/A
	• Hose box	N/A	01 no.	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13.	Pumping Arrangement			
	Ground level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Stand by pump output	N/A	N/A	N/A
	• Stand by pump head	N/A	N/A	N/A
	• Auto starting/Manual stopping	N/A	N/A	N/A
	• Pump House Access	N/A	N/A	N/A
	Terrace level			
	• Discharge of pump	450 LPM	450 LPM	MR
	• Head of pump	30 mtr.	30 mtr.	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14.	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	Required	Provided	MR
	• Overhead tank capacity	10,000 ltr.	10,000 ltr.	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	Required	Provided	MR
	• Fireman's switch	Required	Provided	MR
	• Lift signage	Required	Provided	MR
17.	Stand by Power Supply	Required	Provided	MR
18.	Refuge Area			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19.	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A

N/5

M/s The Royal Residency, T-2317, Ashok Nagar, Faiz Road, Karol Bagh, New Delhi - 110005

	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plan	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risk, if any:			N/A


*PNF - Provided but Non-Functional, *MR - Meeting Requirement, *NMR - Not Meeting Requirement

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules, if approved, we may issue the FSC to the guest house under Rule 33 of the Delhi Fire Service Rules 2010. The last date for deemed approval is 19/04/2026.

Accordingly, DFA is prepared and put up for kind perusal and signature please.


07/04/26
Manish Kumar
DO (CD)


04/4/2026
Bhupender Prakash
ADO (CC)

Dy. CFO (AD2)


8/4/26

Principal Director



10/04/26

Dy. CFO (AD2)


10/4/26

AD/CC

As approved F.T. letter is put up for signature please.


13/4/2026

CFO

13/4/26

5/5
Uploaded
11/4/26