



C-74

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F.6/DFS/MS/Banqt./2026/NDZ/ 477

Dated: 18/05/2026

FIRE SAFETY CERTIFICATE

Certified that M/s Tru Hallmark Banquets Pvt. Ltd. running at ground floor, first floor and second floor only building comprised of basement, ground plus two upper floors located at **ground floor, first floor and second floor**, PD area karkardooma Metro station, Delhi-110092, owned/occupied by Tru Hallmark Banquets Pvt. Ltd was issued fire safety certificate vide letter no. F.6/DFS/MS/Banqt./2023/NDZ/38 dated 21/09/2023. The premises was re-inspected by the officer concerned of this department on dated 24/04/2026 in the presence of Mr. Kamal Arora and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have deemed complied with Rule 33 Delhi Fire Services Rules 2010 and observed that the building/premises is fit for occupancy (Group-D) "Assembly" (ground floor, first floor and second floor) with effect from 18/05/2026 for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on 18/05/2026 at New Delhi by


15/5/26

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

O/C

Copy to: -

1. The Commissioner, MCD, Civic Centre, New Delhi: to ensure the occupancy a detailed above.
2. Sh. Kamal Arora, Tru Hallmark Banquets Pvt. Ltd. Ground, 1st floor & 2nd Floor at PD Area Karkardooma Metro Station, Delhi-110092. (Ref. online MCD ID. 2026040804625)

Conditions for the validity of Fire Safety Certificate

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

1. Name & address of the building : M/S Tru Hallmark Banquet Pvt. Ltd. at Ground, 1st floor & 2nd floor at PD Area Karkardooma, Metro Station, Block-A, Delhi – 92. (Banquet is running at Ground, 1st & 2nd floor)
2. Building is comprised of : Basement, Ground+ 02 Upper floors.
3. Type of Occupancy : Assembly Building
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/Bnqt./2023/NDZ/38 dated 21/09/2023
6. Fire safety direction letter no. : F.6/DFS/MS/BP/2011/2390 dated 30/09/2011
7. Date of Inspection : 24/04/2026
8. Name of the Inspecting officers : Nitin Lohchab, ADO (Shahd.)
9. Name and designation of Officer from the building side : Mr. Kamal Arora
10. Year of Construction : 2011
- Applicant's letter No : 2026040804625 Dated-08/04/2026.

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	NBC Part IV Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building			
	• Road width	06 mtr	08 mtr	MR
	• Gate width	4.5 mtr	4.5 mtr	N/A
	• Width of internal road	06 mtr	06 mtr	MR
02	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper floor	02 nos.	04 nos.	MR
	• Basement	N/A	N/A	N/A
	B. Width of Staircases			
	• Upper floor	1.5 m	1 no. of 02 mtr, 2 no. of 1.50 mtr & 1 no. of 1.20 mtr	MR
	• Basement	N/A	N/A	N/A
	c. Protection of Exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	N/A	N/A	N/A
	e. Width of Corridor	N/A	N/A	N/A
	f. Door Size	02 mtr	02 mtr	MR
	g. Number of Door	02 nos.	04 nos.	MR
03	Compartmentation.			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Electric cables from out side	MR
	• Fire rating of shaft door	Required	Provided	MR
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	Required	Provided	MR
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	Required	Provided	MR
05.	Fire Extinguishers			
	• Total numbers	24 nos.	34 nos.	MR
	• Types	ABC/ CO2	ABC/ CO2	MR
	• IS marking	ISI marked	ISI marked	MR

06	First-Aid-Hose Reels.			
	Total numbers on each floor	02 nos.	Provided	MR
	• Length of hose reel hose	30 mtr	Provided	MR
	• Nozzle diameter	05 mm	Provided	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	Smoke & Heat	Provided	MR
	• Location of main panel	Ground Floor	Provided	MR
	• Location of repeater panel	Concourse	Provided	MR
	• Alternate source of power	Battery & DG Set	Provided	MR
	• Hooter	Staircase & Hall	Provided	MR
08	MOEFA	Required	Provided	MR
09	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	Required	Provided	MR
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	100 mm	Provided	MR
	• Number of hydrants per floor	02	Provided	MR
	• Hose box	02	Provided	MR
12	Yard Hydrants.			
	• Total number of hydrants	02 nos.	02 nos.	MR
	• Hose box	02 nos.	02 nos.	MR
13	Pumping Arrangements. Common with Metro Station			
	➤ Ground Level			
	• Discharge of main pump	2850 LPM	2850 LPM	MR
	• Head of main pump	70m	70m	MR
	• Number of main pumps	02 no.	02 no.	MR
	• Jockey pump out put	180 LPM	180 LPM	MR
	• Jockey pump head	70 m	70 m	MR
	• Standby pump out put	2850 Lpm	2850 Lpm	MR
	• Standby pump head	70 m	70 m	MR
	• Auto starting /manual stopping	Required	Provided	MR
	• Pump house access	Required	Provided	MR
	➤ Terrace Level			
	• Discharge of pump	N/A	N/A	N/A
	• Head of the pump	N/A	N/A	N/A
	• Power supply	N/A	N/A	N/A
	• Auto starting of pump	N/A	N/A	N/A
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	1,00,000 ltrs	2,00,000 ltrs	MR
	• Draw-off connection	Required	Provided	MR
	• Fire service inlet	Required	Provided	MR
	• Access to tank	Required	Provided	MR
	• Overhead tank capacity	20,000 Ltrs	Provided	MR
15	Exit Signage.	Required	Provided	MR

N/23

16	Provision of Lifts.			
	• Pressurization of lift shaft	-NA-	-NA-	-NA-
	• Pressurization of lift lobby	-NA-	-NA-	-NA-
	• Communication in lift car	Required	Provided	MR
	• Firemen's grounding switch	Required	Provided	MR
	• Lift signage	Required	Provided	MR
17	Standby Power Supply	Required	Provided	MR
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room	Provided for Metro Station		
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if Any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety required under the rule the FSC issued vide letter no. F.6/DFS/MS/EH/2023/NDZ/38 date 21/09/2023, renewal under rule 35 of the Delhi Fire Service Rules 2010, is recommended.

Last dated :- 07/05/2026

Signature of the Inspecting Officer:

Name :- Nitin Lohchat

Designation :- ADO(Shah.)

DO(ED)

P. speak.

CFD (NDZ)

30/4/26

DO(ED)

spoken, necessary corrections are made.

submitted please.

CFD (NDZ)

Principal Director

8/5/26

CFD to

11/05/26

CFD (NDZ)

ADO(Shah.)

12/5/26