



No. F6/DFS/MS/School/NDZ/2024/1246

Dated: 31/12/2024

FIRE SAFETY CERTIFICATE

Certified that the Vivekanand International School located at P.S-3, I.P Extn., Patparganj, Delhi-110092 comprised of Ground + 03 upper floors only, owned / occupied by Kerala Vivekanand International School, was issued FSC vide letter No. F6/DFS/MS/School/NDZ/2021/949 dated 23/11/2021. The School building have complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and re-inspected by the officers concerned of this department on 24/12/2024 in presence of Mr. R.L Ahuja (Manager) of the school and that the school building is fit for occupancy class Group B "Educational Building" for Ground + 03 upper floor only with effect from 31/12/2024 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010.

Issued on 31/12/2024 at New Delhi by.

(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE

Copy to:-

1. The Dy. Director of Education, D-Block, Anand Vihar, Delhi-110092.
2. The Principal, Vivekanand International School located at P.S-3, I.P Extn., Patparganj, Delhi-110092.

Conditions for the validity of Fire Safety Certificate

1. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
2. All the means of escape shall be kept free of all the type of obstruction all the time.
3. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
4. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
5. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
6. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.

N/19

INSPECTION REPORT

1	Name & address of the building	Vivekanand International School at P.S-3, I.P Extn., Patparganj, Delhi-110092.		
2	Building is comprised of	Ground + Three Upper Floors		
3	Type of occupancy	Educational Building		
4	Type of case	Renewal		
5	Details of previous FSC	F6/DFS/MS/School/NDZ/2021/949 dated 23/11/2021 ✓		
6	Fire safety directives letter no.	N/A		
7	Date of inspection	24/12/2024		
8	Name of the inspecting officers	Ashok Kumar Jaiswal, Divisional Officer / East & Yashwant Singh Meena, A.D.O / Laxmi Nagar		
9	Name of the designation of officer from the building side	Mr. R.L Ahuja (Manager)		
10	Year of construction	2003		
11	Applicant's letter no.	Email dated 12/12/2024		
S.No	Minimum standard of fire prevention and fire safety U/R 33	Circular Requirement	Provided at site	Remarks MR/NMR
1	Access to Building:			
	A Road width	6.0 meters.	20 meters.	MR
	B Gate width	4.5 meters.	6.0 meters.	MR
	C Width of internal road	N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits:			
	A Number of staircases			MR
	a Upper floor	02 no.	02 no.	MR
	b Basement	N/A	N/A	N/A
	B Width of staircases			MR
	a Upper floor	1.5 mtrs.	1.5 mtrs. each	MR
	b Basement	N/A	N/A	N/A
	C Protection of exits			N/A
	a Fire check door	N/A	N/A	N/A
	b Pressurization	N/A	N/A	N/A
	D No. of continuous staircases to terrace	02 no.	02 no.	MR
	E Width of corridor	1.5 mtrs.	1.7 mtrs.	MR
	F Door size	1.0 mtr.	1.0 mtr.	MR
3	Compartmentation:			
	A Fire check door	N/A	N/A	N/A
	B Sealing of electrical shafts	N/A	N/A	N/A
	C Fire rating of shaft door	N/A	N/A	N/A
	D Water curtain	N/A	N/A	N/A
	E Fire dampers	N/A	N/A	N/A
4	Smoke Management System:			
	A Basement	N/A	N/A	N/A
	B Upper floor	N/A	N/A	N/A

W d

5.	Fire Extinguisher:				
	A	Total numbers	16 nos.	20 nos.	MR
	B	Types	CO ₂ & ABC	CO ₂ & ABC	MR
	C	ISI marking	ISI Marked	Provided	MR
6	First-Aid-Hose Reel:				
	A	Total numbers of each floor	02 nos.	02 nos.	MR
	B	Length of hose reel hose	30 mtr.	30 mtr.	MR
	C	Nozzle diameter	05 mm	05 mm	MR
7	Automatic Fire Detection and Alarming System:				
	A	Type of detectors	N/A	N/A	N/A
	B	Location of main panel	N/A	N/A	N/A
	C	Location of repeater panel	N/A	N/A	N/A
	D	Alternate source of power	N/A	N/A	N/A
	E	Hooters	N/A	N/A	N/A
8	MOEFA:		N/A	N/A	N/A
9	Public Address System:		N/A	Provided	MR
10	Automatic Sprinkler System:				
	A	Basement	N/A	N/A	N/A
	B	Upper floor	N/A	N/A	N/A
	C	Sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants:				
	A	Size of riser/down-comer	100 mm	100 mm	MR
	B	Number of hydrants per floor	2 nos.	2 nos.	MR
	C	Hose box	2 nos.	2 nos.	MR
12	Yard Hydrants:				
	A	Total number of hydrants	N/A	N/A	N/A
	B	Hose box	N/A	N/A	N/A
13	Pumping Arrangements:				
1	Ground level				
	A	Discharge of main pump	N/A	N/A	N/A
	B	Head of main pump	N/A	N/A	N/A
	C	Number of main pumps	N/A	N/A	N/A
	D	Jockey pump out put	N/A	N/A	N/A
	E	Jockey pump head	N/A	N/A	N/A
	F	Standby pump out put	N/A	N/A	N/A
	G	Standby pump head	N/A	N/A	N/A
	H	Auto starting /manual stopping	N/A	N/A	N/A
	I	Pump house access	N/A	N/A	N/A
2	Terrace Level				
	A	Discharge of pump	450 LPM	450 LPM	MR
	B	Head of the pump	40 m	40 m	MR
	C	Power supply	Required	Provided	MR
	D	Auto starting of pump	Required	Provided	MR

14	Captive Water Storage for Fire Fighting:			
	A	Underground tank capacity	N/A	N/A
	B	Draw-off connection	N/A	N/A
	C	Fire service inlet	N/A	N/A
	D	Access to tank	N/A	N/A
	E	Overhead tank capacity	10,000 liters.	15,000 liters.
15	Exit Signage:		Required	Provided
16	Provision of Lifts:			
	A	Pressurization of lift shaft	N/A	N/A
	B	Pressurization of lift lobby	N/A	N/A
	C	Communication in lift car	N/A	N/A
	D	Firemen's grounding switch	N/A	N/A
	E	Lift signage	N/A	N/A
17	Standby Power Supply:			
18	Refuge Area:			
	A	Total area	N/A	N/A
	B	Location	N/A	N/A
19	Fire Control Room:			
	A	Detector system panel	N/A	N/A
	B	Flow switch panel	N/A	N/A
	C	PA system panel	N/A	N/A
	D	Battery backup	N/A	N/A
	E	Building floor plans	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:			

The fire protection system was randomly checked and tested and was found functional at the time of inspection.

Keeping In view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules of Directorate of Education the FSC issued vide letter no. F6/DFS/MS/School/NDZ/2021/949 dated 23/11/2021, renewal under Rule 35 of the Delhi Fire Service rules 2010, is recommended to be renewed.

Signature of the Inspecting Officer
Name : Yaswant Singh Meena
Designation: ADO /Laxmi Nagar

Signature of the Inspecting Officer
Name: Ashok Kumar Jaiswal
Designation: Divisional Office/ East

DY. C.F.O. (NDZ)

24/12/2024

CF.O

30/12/2024

DD/Jan

31/12/2024

P.S.O