

No. F6/DFS/MS/DMRC/NDZ/2025/ 379

Dated: 09/07/2025

FIRE SAFETY CERTIFICATE

Certified that the **Yamuna Bank Metro Station (Line-3), Delhi – 110092**, comprised of Basement (Subway) & Ground level (Platform level) owned/occupied by **Delhi Metro Rail Corporation**, was granted Fire Safety Certificate vide letter No. F6/DFS/MS/DMRC/NDZ/2022/361 dated 18/08/2022. The premises was re-inspected by the officer concerned of this department on 01/07/2025 in the presence of Mr. Sunil Kumar (Fire Inspector) and found that the said premises have deemed complied with the fire prevention and Fire Safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and observed that the building is fit for occupancy class **Group D - 7 "Assembly Building"** with effect from 09/07/2025 for a period of **three years** in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rule 2010. Subject to conditions printed below.

Issued on 09/07/2025 at New Delhi by.

(ATUL GARG)
DIRECTOR

o/c DELHI FIRE SERVICE

Copy to: -

1. The JGM/E&M-II, Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001.

Conditions for the validity of Fire Safety Certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
3. The trained firefighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The means of escape shall be kept unobstructed/ unlocked for unhindered evacuation in case of an emergency.
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

21/12

INSPECTION REPORT

1	Name & address of the building	Yamuna Bank Metro Station (Line-3) Delhi Metro Rail Corporation Ltd. Delhi - 110092.		
3	Type of occupancy	Assembly Building (Metro Station) Basement (Subway) to Ground (Platform level)		
4	Type of case	Renewal		
5	Details of previous FSC	F6/DFS/MS/DMRC/NDZ/2022/361 dated 18/08/2022		
6	Fire safety directives letter no.	F6/DFS/MS/BP/2009/232 date 27/01/2009		
7	Date of inspection	01/07/2025		
8	Name of the inspecting officers	Yashwant Singh Meena ADO (L.N)		
9	Name of the designation of officer from the building side	Mr. Sunil Kumar (Fire Inspector)		
10	Year of construction	2008		
11	Applicant's letter no.	Outdoor dairy no. 3103 dated 25/06/2025		
S.No	Minimum standard of fire prevention and fire safety U/R 33	Requirement As per Directive	Provided at site	Remarks MR/NMR
1	Access to Building:			
A	Road width	09 mtrs.	09 mtrs.	MR
B	Gate width	N/A	N/A	N/A
C	Width of internal road	N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits:			
A	Number of staircases			
a	Upper floor	04 nos.	04 nos.	MR
c	Basement (Subway)	02 nos.	02 nos.	MR
B	Width of staircases			
a	Upper floors platform	2.0 mtrs	2.5 mtrs each	MR
b	Basement	2.0 mtrs	2.5 mtrs each	MR
C	Protection of exits			
a	Fire check door	N/A	N/A	N/A
b	Pressurization	N/A	N/A	N/A
D	No. of continuous staircases to terrace	04 nos	04 nos	MR
E	Width of corridor	N/A	N/A	N/A
F	Door size	N/A	N/A	N/A
3	Compartmentation:			
A	Fire check door	N/A	N/A	N/A
C	Sealing of electrical shafts	N/A	N/A	N/A
D	Fire rating of shaft door	N/A	N/A	N/A
E	Water curtain	N/A	N/A	N/A
F	Fire dampers	N/A	N/A	N/A
4	Smoke Management System:			
A	Basement	Required	Ventilated	MR
B	Upper floor	N/A	N/A	N/A

@ A

N13

5.	Fire Extinguisher				
	A	Total numbers	10 nos.	10 nos.	MR
	B	Types	CO ₂ & ABC	CO ₂ & ABC	MR
	C	ISI marking	ISI Marked	Provided	MR
6	First-Aid-Hose Reel:				
	A	Total number on conc. & platform	04 nos.	04 nos.	MR
	B	Subway	02 nos	02 nos	MR
	B	Length of hose reel hose	30 mtrs.	30 mtrs.	MR
	C	Nozzle diameter	05 mm	05 mm	MR
7	Automatic Fire Detection and Alarming System:				
	A	Type of detectors	Smoke	Provided	MR
	B	Location of main panel	Required	Provided	MR
	C	Location of repeater panel	Main Entry	Provided	MR
	D	Alternate source of power	Required	Provided	MR
	E	Hooter's Location	Required	Provided	MR
8	MOEFA:		Required	Provided	MR
9	Public Address System:		Required	Provided	MR
10	Automatic Sprinkler System:				
	A	Platform	04 nos	04 nos	MR
	B	Basement (Subway)	02 nos	02 nos	MR
	C	Upper floors	N/A	N/A	N/A
	D	Sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrant:				
	A	Size of riser/down-comer	100 mm	150 mm	MR
	B	Number of hydrants per Branch	04 nos.	04 nos.	MR
	C	Hose box per floor	04 nos.	04 nos.	MR
12	Yard Hydrants:				
	A	Total number of hydrants	02 nos.	02 nos.	MR
	B	Hose box	02 nos.	02 nos.	MR
13	Pumping Arrangements:				
1	Ground level				
	A	Discharge of main pump	2850 LPM	2850 LPM	MR
	B	Head of main pump	70 mtrs.	70 mtrs.	MR
	C	Number of main pumps	01 no.	01 no.	MR
	D	Jockey pump out put	180 LPM	180 LPM	MR
	E	Jockey pump head	70 mtrs	70 mtrs	MR
	F	Standby pump out put	2850 LPM	2850 LPM	MR
	G	Standby pump head	70 mtrs.	70 mtrs.	MR
	H	Auto starting manual stopping	Required	Provided	MR
2	Terrace Level				
	A	Discharge of pump	N/A	N/A	N/A
	B	Head of the pump	N/A	N/A	N/A
	C	Power supply	N/A	N/A	N/A
	D	Auto starting of pump	N/A	N/A	N/A

W D

14 Captive Water Storage for Fire Fighting:				
A	Underground tank capacity	1,00,000 liters.	1,00,000 liters	MR
B	Draw-off connection	Required	Provided	MR
C	Fire service inlet	Required	Provided	MR
D	Access to tank	Required	Provided	MR
E	Overhead tank capacity	N/A	N/A	N/A
15 Exit Signage:		Required	Provided	MR
16 Provision of Lifts:				
A	Pressurization of lift shaft	N/A	N/A	N/A
B	Pressurization of lift lobby	N/A	N/A	N/A
C	Communication in lift car	Required	Provided	MR
D	Firemen's switch	Required	Provided	MR
E	Lift signage	Required	Provided	MR
17 Standby Power Supply:		Required	Provided	MR
18 Refuge Area:				
A	Total area	N/A	N/A	N/A
B	Location	N/A	N/A	N/A
19 Fire Control Room:				
A	Detector system panel	N/A	N/A	N/A
B	Flow switch panel	N/A	N/A	N/A
C	PA system panel	N/A	N/A	N/A
D	Battery backup	N/A	N/A	N/A
E	Building floor plans	N/A	N/A	N/A
20 Special Fire Protection System for Protection of special Risks, if any:				N/A

The fire protection systems provided in the building were randomly tested/checked and found functional at the time of inspections.

Keeping in view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required in under the rules the FSC issued vide letter no. 16/DFS/MS/DMRC/NDZ/2022/361 dated 18/08/2022 is recommended to be renewed.

No File is pending with me before disposal of this case.


01/07/2025

Signature of the Inspecting Officer
Name: - Yashwant Singh Meena
Designation: - ADO (Laxmi Nagar)

DO/D

Appraised
2/17/2025

By CFO (2022)

King
02/07/25

C.F.O / King
4/8/2025

Director
9/09/25

P.T.O