



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**



No F6/DFS/MS/2025/Hospital/WZ/ 159

Dated: 03/04/2025

**FIRE SAFETY CERTIFICATE**

Certified that the **Sanjay Gandhi Memorial Hospital**, located at **Mangol Puri, Delhi-110083**, comprised of **Three blocks i.e. (Admin & Emergency Block-B+G+06 floors, Maternity Block-B+G+06 floor & Ward Block-G+02 upper floors)** owned/ occupied by **Sanjay Gandhi Memorial Hospital** was issued FSC vide this office letter no. **F.6/DFS/MS/2016/Hospital/WZ/496** dated **12.10.2021**. The premise was re-inspected by the officer concerned of this department on **24.03.2025** in the presence of **Sh. Kamlesh Sharma, A.E (E)** and observed that all the fire prevention and fire safety arrangement as provided in the premises found in good working condition. The premise have therefore, deemed complied with the requirement under 33 of the Delhi Fire Service Rules, 2010 and observed that the building is fit for occupancy class **Institutional "Group C"** with effect from 03/04/2025 for a period of **three years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on 03/04/2025 at New Delhi by

  
(Atul Garg)  
**DIRECTOR**  
Ph; 011-23414000

Copy to:-

1. Mr. Kamlesh Kumar Sharma, Assistant Engineer, Electrical, Sanjay Gandhi Memorial Hospital, S-Block, Mangolpuri, Delhi-110083.
2. Dr. Sumita , Deputy Medical Superintendent, Sanjay Gandhi Memorial Hospital, located at Mangol Puri, Delhi-110083.

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on
8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.
9. Obstruction on 06 meter road on south west side shall be cleared within 01 year from date of issue of this FSC as undertaking given by AE(Civil) failing which shall nul and void this FSC.
10. The smoke ventilation system of upper floors shall be reviewed within 01 year as undertaking given by AE (E) failing which shall nul and void this FSC.



# INSPECTION REPORT

1. Name & address of the building	Sanjay Gandhi Memorial Hospital, S-block, Mangol Puri, Delhi-83.
2. Type of Occupancy	Institutional
3. Type of Case	Renewal (Three blocks i.e. Admin & Emergency Block-B+G+6, Maternity Block-B+G+6 upper floors & Ward Block-G+02 upper floors)
4. Details of Previous NOC	F.6/DFS/MS/2016/Hospital/WZ/496 dated 12.10.2021
5. Fire Safety directives letter No	F.6/MS/DFS/Hospital/2002/BP/1232 dated 26.07.2002.
6. Date of inspection	24.03.2025
7. Name of Inspecting Officer	Sh. Ajay Kumar Sharma (ADO Rohini)
8. Name and designation of officers From the building side	Sh. Kamlesh Sharma, A.E (Elec)
9. Year of Construction	1992 & 2004
10. Applicant's letter No.	Online e-mail dated 29.01.2025

S. No	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NM R
1.	<b>Access to building</b>			
	• Road width	9m	9m	MR
	• Gate width	5m	5m	MR
	• Width of internal road	6m	6m found obstructed on one side due to construction work	Shall be cleared within a year as per undertaking
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	<b>a. Number of staircases</b>			
	• Upper Floors	Admin-02 + 01 ramp Maternity-03 + 01 ramp Ward-01 + 01 ramp	Admin-02 + 01 ramp Maternity-03 + 01 ramp Ward-01 + 01 ramp	MR (Old case)
	• Basements	Admin-01 Maternity-03 + 01 ramp	Admin-01 Maternity-03 + 01 ramp	MR (Old case)
	<b>b. Width of staircases</b>			
	• Upper Floor	Admin-02m Maternity-02m Ward-02m	Admin-02m & 1.25m Maternity-3x2m, Ramp-2.15m Ward-1.6m & 1.8m ramp	MR (Old case)
	• Basements	Admin-02m & 1.25m Maternity-3 x 2m Ramp-2.15m	Admin-2m & 1.25m Maternity-3x2m Ramp-2.15m	MR (Old case)
	<b>c. Protection of exits</b>			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	<b>d. No. of continuous staircases to terrace</b>	All	All	MR
	<b>e. Width of Corridor</b>	Old case	2.4m, 1.5m	MR (Old case)
	<b>f. Door Size</b>	Old case	2m & 1.60m	MR (Old case)
3.	<b>Compartmentation</b>			
	a) Fire check door	Required	Provided	MR
	b) Sealing of electrical shafts	Required	Provided	MR
	c) Fire Rating of shaft door	Required	Provided	MR
	d) Water Curtain	-NA-	-NA-	-NA-
	e) Fire Dampers	Required	Provided	MR

*Signature*



4.	<b>Smoke Management System</b>			MR
	a) Basements	30 a/c per hour	Provided	Shall be reviewed & provided within 1 year as per undertaking
	b) Upper floors	12 a/c per hour	Found removed	
5.	<b>Fire Extinguishers</b>			MR
	a) Total numbers	Required	250nos.Provided	MR
	b) Types	ABC/CO2	ABC/CO2	MR
	c) IS marking	ISI marked	Yes	MR
6.	<b>First-Aid Hose Reels</b>			MR
	a) Total numbers on each floor	04nos.	Provided	MR
	b) Length of hose reel hose	30mm	Provided	MR
	c) Nozzle diameter	5m	Provided	MR
7.	<b>Automatic fire detection and alarming system</b>			MR
	a) Type of detectors	Required	Smoke detector	MR
	b) Location of Main Panel	GF	Provided	MR
	c) Location of Repeater Panel	Required	Provided	MR
	d) Alternate source of power	Required	Provided	MR
	e) Hooters' Location	On all floors	Provided	MR
8.	<b>MOEFA</b>			MR
9.	<b>Public Address System</b>			MR
10.	<b>Automatic Sprinkler System</b>			MR
	a) Basement	Required	Provided	MR
	b) Ground & Upper Floors	Required	Provided in new blk	MR
	c) Sprinkler above false ceiling	Required	Provided	MR
11.	<b>Internal Hydrants</b>			MR
	a) Size of riser/down-comer	100mm	Provided	MR
	b) Number of hydrants per floor	04nos. each floor	Provided	MR
	c) Hose Box	04nos. each floor	Provided	MR
12.	<b>Yard Hydrants</b>			MR
	a) Total number of hydrants	15nos.	Provided	MR
	b) Hose Box	15nos.	Provided	MR
13.	<b>Pumping Arrangements</b>			MR
	• Ground Level			MR
	➤ Discharge of main Pump	2850lpm	2850lpm	MR
	➤ Head of Main pump	60m	60m	MR
	➤ Number of main pumps	05nos.	05nos.	MR
	➤ Jockey Pump out put	180lpm	180lpm	MR
	➤ Jockey pump head	60m	60m	MR
	➤ Standby Pump out put	2850lpm	2850lpm	MR
	➤ Standby Pump Head	60m	60m	MR
	➤ Auto Starting/Manual Stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	Terrace level			-NA-
	➤ Discharge of pump	-NA-	-NA-	-NA-
	➤ Head of the pump	-NA-	-NA-	-NA-
	➤ Power Supply	-NA-	-NA-	-NA-
	➤ Auto Starting of pump	-NA-	-NA-	-NA-
14.	<b>Captive Water Storage for fire fighting</b>			MR
	• Underground tank capacity	2,00,000ltr	2,00,000ltr	MR
	➤ Draw-off connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR




N/79


	• Overhead Tank capacity	20,000ltr on each block	20,000ltr on each block	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	a) Pressurization of Lift Shaft	Required	Provided	MR
	b) Pressurization of Lift lobby	-NA-	-NA-	-NA-
	c) Communication In lift Car	Required	Provided	MR
	d) Fireman's Grounding Switch	Required	Provided	MR
	e) Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	a) Total Area	-NA-	-NA-	-NA-
	b) Location	-NA-	-NA-	-NA-
19.	Fire Control Room			
	a) Detector System Panel	Required	Provided	MR
	b) Flow Switch Panel	-NA-	-NA-	-NA-
	c) PA System Panel	Required	Provided	MR
	d) Battery backup	Required	Provided	MR
	e) Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection System for Protection of special Risks, if any:	-NA-	-NA-	-NA-

Accordingly, the fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part-4, and removal of shortcomings issued vide letter no. 1627 dated 22.07.2024, the FSC issued vide letter no. F.6/DFS/MS/2016/Hospital/WZ/496 dated 12.10.2021, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

  
 Signature of the Inspecting Officer  
 Name Ajay Kumar Sharma  
 Designation ADO(Rohini)

D.B Mukherjee  
 DO (NW)

  
 26/03/2025

By C/O (WZ)

  
 27/3


C/O | 11/11/2025  
 28/31/2025

Director 

Director 



FT letter is put up  
 for kind perusal  
 and Signature p.s.

  
 27/4/25

ICFO/SS1-NW  
 dated 27.03.25...