GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001

No.F6/DFS/MS/ NDZ/2025/509

Dated: 22/09/2025

FIRE SAFETY CERTIFICATE

Certified that the Cabinet Building Secretariat of (Part Executive Enclave)-Plot No. 38/1, Motilal Nehru Marg, New Delhi, is comprised Basement + G+3Upper floors. The premises was inspected by the officers concerned of this department on 11/09/25 in the presence of Sh. Jitendra Kumar EE CPWD & Sh. Vinit Kumar, AEE (E) and found that the said premises has complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010/and that the premises is fit for occupancy class -Business (Group -E) only with effect from 22. 10.4. 1202. Sfor period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010 as mentioned below.

Issued 22 09 202.5...at New Delhi by.

(Virendra Singh) Chief Fire Officer

Copy to:-

1. The Chief Architect, NDMC, Palika Kendra, New Delhi.

Sh. Vijay Kumar Swarnkar, Central Vista project Div. -5 CPWD, A 203, IP Bhawan, New Delhi. In r/o to ID no. Region DELHISUB Region 220250801/210 dated 04.08.25] Cabinet Secretariat building (part of executive enclave –plot no. 38 Motilal Nehru marg, New Delhi & no. 23(2)/EE/EE/CVPED-3/2025/358 dated 08.09.2025& no. 54(1)/EE/CVPD-VII/2025/701 dated 19.09.2025.

Conditions for the validity of Fire Safety Certificate.

- 1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
- 2. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
- 3. The trained firefighting staff should be available round the clock.
- 4. Any deviation w.r.t. construction, set back area, lift, electrical installation etc. shall be verified/checked by the concerned sanctioning authority.
- 5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any. Basement shall be used as UBBL -2016.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
- 7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
- 8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.
- Any flammable material for interior decoration shall be strictly prohibited.
- The pending work as requested vide per letter no. 54(1)/EE/CVPD-VII/2025/701 dated 19.09.2025, shall completed by CPWD within 3 to 4 week under intimation & verification of the same by this department.

- M7-**INSPECTION REPORT**

1. Name & address of the building Cabinet Secretariat Building (Part of Executive

Enclave)-Plot No. 38/1, Motilal Nehru Marg New

Delhi.

Type of occupancy:-**Business Building**

B + G + 03 Upper floor

3. Type of case:-

New 4. Details of previous FSC:-N/A

5. Fire safety directives No.-

F6/DFS/MS/BP/2022/325 dated 13.07.22

6. Date of inspection:-

11/09/25

7. Name of the inspecting officer:-

Sh S.K.Dua, Dy Chief Fire Officer

Sh. Rajinder Atwal (DO/CD) & Sh. Ravinder Singh (ADO/CC)

8. Name & designation of officer

From the building side:-

Sh. Jitendra Kumar EE CPWD Sh. Vinit Kumar, AEE (E)

9. Year of construction:-

2025

10. Applicant's letter No: -

letter no. 23(2)/EE/EE/CVPED-3/2025/358

| | dat | ed 08.09.2025 | | |
|----------|---|---------------|------------------|-------------------|
| No | Minimum Standards on fire Prevention and fire safety U/R 33 | Requirement/ | Provided at site | Remarks MR/NMR |
| | Access to Building | | | |
| | 1) Road width | 09 mtr | Provided | MR |
| | 2) Gate width | 06 meter | Provided | MR |
| | 3)Width of internal road | 06 meter | Not Provided | NMR |
| | Number, Width Type & Arrangem | | | |
| | A. Number of staircases | | | |
| | 1. Upper floors | 02Nos | Provided | MR |
| | 2. Basements | 02 Nos. | Provided | MR |
| | B. Width of staircase | | | |
| | 1. Upper floors | 1.50 mtr | Provided | MR |
| | 2. Basements | 1.50 mtr | Provided | MR |
| | C. Protection of exits | 161 | | |
| | 1. Fire check door | Required | Provided | MR |
| | 2. Pressurization | Required | Provided | MR |
| | D. No. of continuous | All | Provided | MR |
| | staircase to terrace | | | |
| | E. Width of corridor | 1.8m | Provided | MR |
| • | F. Door size | 1.5 m | Provided | MR |
| 3. | Compartmentation | | | |
| | 1) Fire check door | Required | Provided | MR . |
| | 2) Sealing of electrical shafts | Required | Provided | MR |
| | 3) Fire rating of shaft door | Required | Provided | MR |
| | 4) Water curtain | N/A | N/A | N/A |
| 4. | 5) Fire Dampers | N/A | N/A | N/A |
| 7. | Smoke Management System 1) Basements | 14/21 | | |
| | 2) Upper floors | 12 ACPH | Provided | MR |
| 5. | Fire Extinguishers | 12 ACPH | Provided | MR |
| <u> </u> | 1) Total numbers | | | |
| | 1) Total numbers | 25 Nos. | Provided | MR |

| - | 2) Trimos | ABC & CO2 | ABC & CO2 | MR • | | |
|------|---|----------------------|----------------------|----------|--|--|
| F | 2) Types 3) ISI marking | Required | Provided | MR | | |
| _ | First-Aid Hose Reel | | | | | |
| 5. | 1) Total number at each floor | 02 nos | Provided | MR | | |
| - | | 30 m | 30 m | MR | | |
| - | 2) Length of hose reel hose | 5 mm | 5 mm | MR | | |
| - | 3) Nozzle diameter 5 mm 5 mm NR Automatic Fire Detection & Alarming System | | | | | |
| 7. | | Required | Provided | MR | | |
| - | 1) Type of detectors | Gr. floor | provided | MR | | |
| ŀ | 2) Location of main panel | N/A | N/A | N/A | | |
| - | 3) Location of repeater panel | Required | provided | MR | | |
| - | 4) Alternate source of power | At each floor | provided | MR | | |
| | 5) Hooter's Location | | • | MR | | |
| 8. | MOEFA | Required | provided | | | |
| | Public Address System | Required | Provided | MR | | |
| 10. | Automatic Sprinkler System | I | D 11 1 | MD | | |
| | 1) Basement | Required | Provided | MR | | |
| | 2) Upper floors | Required | Provided | MR | | |
| 2.25 | 3) Sprinkler above false ceiling | Required | provided | MR | | |
| 11. | Internal Hydrants | | |) m | | |
| | 1) Size of riser/down-comer | 100 mm | Provided | MR | | |
| | 2) Number of hydrants per floor | 02 nos | Provided | MR | | |
| | 3) Hose box | 02 nos | Provided | MR | | |
| 12. | | | | l v m | | |
| | 1) Total number of hydrants | 04 | Provided | MR | | |
| | 2) Hose box | 04 | Provided | MR | | |
| 13. | | | | | | |
| | 1) Ground level | 2020 7 77 6 | L | | | |
| | a) Discharge of main pump | 2850 LPM | Provided | MR | | |
| | b) Head of main pump | 85 mtr. | Provided | MR | | |
| | c) Number of main pump | 02 | Provided | MR | | |
| | d) Jockey pump out put | 2x180 LPM | Provided | MR | | |
| | e) Jockey pump head | 85 mtr. | Provided | MR | | |
| | f) Stand by pump output | 2x2850 LPM | 2850 LPM | MR | | |
| | g) Stand by pump head | 85 mtr. | Provided Provided | MR | | |
| | h) Auto starting/Manual | Required | Provided | MR | | |
| | stopping | - | | | | |
| | 2) Terrace level | N/A | N/A | N/A | | |
| | a) Discharge of pump | N/A | N/A | N/A | | |
| | b) Head of pump c) Power supply | N/A | N/A | N/A | | |
| | c) Power supplyd) Auto starting of pump | N/A | N/A | N/A | | |
| 14. | Captive Water Storage for Fire Fig. | | | 1.0/12 | | |
| 14. | | | | MP | | |
| | 1) Under ground tank capacity | 3,00000 ltr. | Provided | MR | | |
| | a) Draw-off connection | Required | Provided | MR MR | | |
| | b) Fire service inlet | Required | Provided | MR | | |
| - | | | | MR | | |
| | c) Access to tank d) Over head tank capacity | Required 30,000 ltr. | Provided Provided | _ | | |

| 5. | Exit Signage. | Required | Provided | MR |
|-----|-------------------------------------|--|----------------------|-----|
| | Provision of Lifts. | | | |
| _ | a) Pressurization of lift shaft | Required | Provided | MR |
| t | b) Pressurization of lift lobby | Required | Provided | MR |
| t | c) Communication in lift car | Required | Provided | MR |
| ŀ | d) Fireman's switch | Required | Provided | MR |
| | e) Lift signage | Required | Provided | MR |
| 17. | Stand by Power Supply | Required | Provided | MR |
| 18. | Refuge Area | N/A | N/A | N/A |
| 10. | Total area location | N/A | N/A | N/A |
| | | Required | Provided | MR |
| 19. | Fire Control Room | | Provided | MR |
| | a) Detector system panel/alarm | Required | Tiovided | |
| | | Required | Provided | MR |
| | b) Flow switch panel | Required | Provided | MR |
| | c) PA system panel | Required | Provided | MR |
| | d) Battery backup | Roquirou | | |
| | D. Hing floor plan | Required | Provided | MR |
| | e) Building floor plan | D startion of s | necial Risk, if any: | MR |
| 20 | Special Fire Protection System for | Approximate of the control of the co | | |
| | S extension systems provided in the | ecked and fou | | |

The fire protection systems provided in the premises were randomly tested, checked and found non functional at the time of inspection.

Keeping in view the noncompliance of the minimum standard on fire prevention and fire safety required under the rules, it is recommended to issue shortcomings as noted at serial number 1,. Accordingly, case is rejected & DFA is put up for kind perusal and signature please.

Signature of the Inspecting Officer

Signature of the Inspecting Officer

Signature of the Inspecting Officer

Name :- S.K. Dua

Designation :- Dy. CFO (NDZ)

Name :- Rajinder Atwal

Designation :- DO (CD)

Name :- Ravinder \$ Designation:- DO

Sub: - Regarding issuance of Fire Safety Certificate to Cabinet Secretariat Building on plot no 38 on Motilal Nehru Marg, New Delhi-110001.

Ref: [Region DELHISUB Region 220250801/210 dated 04.08.25] Cabinet Secretariat building (part of executive enclave -plot no. 38 Motilal Nehru marg, 23(2)/EE/EE/CVPED-3/2025/358 Delhi no. New dated 08.09.2025 and no. 54(1)/EE/CVPD-VII/2025/701 dated 19.09.2025

May kindly peruse the above referred online case, received through CPWD for issuance of fire safety certificate from fire safety point to view, accordingly the building as directed was inspected jointly by DO, DO/CD and Dy. CFO (NDZ) along with Sh. Jitemder, EE, CPWD & Sh. Vinit Kumar AEE on dated 11.09.2025. During the inspection, the fire safety arrangements provided in the building were checked and found functional except 06 meter vide road all around the building is not provided and requested by CPWD vide letter no. 54(1)/EE/CVPD-VII/2025/701 dated 19.09.2025 that the same shall be completed within 03 to 04 week under intimation & verification of the same by this department.

In view of above, if agreed, we may issue the conditional fire safety certificate (FSC) to said building as requested by the officials of CPWD, considering the time bound shifting of the important Government Officials and Ministries to the said building. The authorities will ensure the utmost care with regard to the provisions of Fire Safety arrangements provided in the building including availability of round the clock trained fire personnel and fire officer. This FSC is issued subject to the strict compliance of the conditions mentioned in the Fire Safety Certificate.

Accordingly, Fire Safety Certificate is put-up in the shape of DFA, please.

Signature of the Inspecting Officer
Signature of the Inspecting Officer
Signature of the Inspecting Officer

Designation :- Dy. CFO (NDZ)

Name :- Rajinder Atwal Designation :- DO (CD) Name : Ravinder Singh

Designation :- DO