

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE **NEW DELHI- 110 001**

No.F.6/DFS/MS/GH/2025/SZ/ 287

Dated: 30 04/2025

FIRE SAFETY CERTIFICATE

Certified that M/s Delheez Guest House located at located at A-14, Ring Road, Lajpat Nagar-IV, New Delhi-110024 comprised of Basement, Ground + 03 upper floors: Basement -Occupied by other, Ground floor- reception (small part) rest part occupied other, 1st floor-08 Guest rooms, 2nd floor- 08 Guest rooms & 3rd floor- 05 Guest rooms, total 21 Guest rooms owned/occupied by M/s Delheez Guest House was issued FSC by this department vide letter no. F.6/DFS/MS/GH/SZ/2022/291 dated 20/06/2022. The premises was re-inspected by the officer concerned of this department on 22/04/2025 in the presence of Mr. Eric Adreena and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class "Residential Sub division A (Guest House), total 21 Guest rooms (1st floor-08 Guest rooms, 2nd floor -08 Guest rooms & 3rd floor-05 Guest rooms) with effect from . 30,04, 2025... and valid up to 31/03/2028 in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service

To:-

1. M/s Delheez Guest House at A-14, Ring Road, Lajpat Nagar-IV, New Delhi-110024

2. Joint Commissioner (Lic.) 1st floor Police Station Defence Colony, New Delhi MCD ID No. 2025040205281

Conditions for the validity of Fire Safety Certificate

1. All the means of escape shall be kept free of all type of obstruction all the time.

2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.

3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.

4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got

5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction

6. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

: M/s Delheez Guest House Name & address of the building

located at A-14, Ring Road, Lajpat Nagar-IV,

New Delhi-24

Type of Occupancy

: Residential, Group A-1

Building is comprised of

: Basement - Occupied by other

Ground floor- reception (small part) rest part occupied other

1st floor-08 guest rooms 2nd floor- 08 guest rooms 3rd floor- 05 guest rooms

4. Type of Case

: Renewal

5. Details of Previous NOC letter

: F.6/DFS/MS/GH/SZ/2022/291 dated 20/06/2022

6. Fire Safety directive letter No

: N/A

Date of Inspection

: 22/04/2025

8. Name of the Inspecting officers

: ADO (Shahdara), Deepak Kumar

Name and designation of Officer from the building side

: Mr. Eric Adreena

10. Year of Construction

: 2009

11. Applicant's letter No

: ID 2025040205281 dated 03/04/2025

r.	Minimum Standards on fire	Requirement As per Rule 35(6)	Provided at Site	Remarks MR/NMR					
o .	prevention and fire safety U/R33	As per redic occor							
1	Access to building.								
		09 mtr	Provided						
	 Road width 	N/A	N/A	N/A					
	Gate width	N/A	N/A	N/A					
	Width of internal road								
02	Number, Width, Type and Arrangement of Exits.								
-	a. Number of Staircases		02 mtr	MR					
	Upper Floor	02 nos.		MR					
	Basement	N/A	Provided						
	B. Width of Staircases • Upper Floor	1.25 mtr.	140 mtr, 1.50 mtr. Additional spiral staircase of 0.85 mtrs provided from G to terrace	MR					
	Desemont	1.25 mtr	1.35 m & 1.25 m	MR					
	Basement Basement A stien of axits								
	c. Protection of exits • Fire check door	Required	Provided	MR					
	Pressurization	N/A	N/A	N/A					
	Pressurization	IN/A	1,07						
	d. No. of continuous staircases	01 nos	01 nos	MR					
	to terrace	N/A	N/A	N/A					
	e. Width of Corridor f. Door Size	01 mtr.	1.50 mtr final exits mtr.	MR					
3	Compartmentation.								
	Fire check door	Required	Provided	MR					
	Sealing of electrical shafts	Required	Provided	MR					
	Fire rating of shaft door	N/A	N/A	N/A					
	Water curtain	N/A	N/A	N/A					
	Fire Dampers	N/A	N/A	N/A					
04	Smoke Management System.								
	Basement	30 ACPH	N/A	N/A					
1	Upper floor	12 ACPH	Exhaust fan	MR					
05.	Fire Extinguishers.								
	Total numbers	10 nos.	10 nos.	MR					
-	• types	ABC /CO ₂	ABC /CO ₂	MR					
	IS marking	Required	Provided	MR					

6	First-aid-Hose Reels.	01 No.	01 No	MF		
-	Total numbers on each floor	30 mtr.	30 mtr.	MF		
	 Length of hose reel nose 	05 mm	05 mm	MF		
	Nala diameter					
7	Automatic fire detection and alarming system. Required Provided MR					
	Type of detectors CO	Required	Provided	MR		
	Location of main panel	Gr. floor	N/A	N/A		
	Location of repeater panel	N/A		MR		
	Alternate source of power	Required	Provided			
	Lie to de le cotion	Entire buldg.	Provided	MR		
		Required	Provided	MR		
8	MOEFA	N/A	N/A	N/A		
9	Public address System.					
10	Automatic Sprinkler System.		NI/A	N/A		
	Basement	N/A	N/A			
	upper floor	N/A	N/A	N/A		
	sprinkler above false ceiling	N/A	N/A	N/A		
11	Internal Hydrants		•			
1.1	*	N1/A	Provided	N/A		
	size of riser/down-comer	N/A		N/A		
	Number of hydrants per floor	N/A	01 no.	-		
	Hose Box	N/A	01 no.	N/A		
12	Yard Hydrants.					
	Total number of hydrants	N/A	N/A	N/A		
	Hose Box	N/A	N/A	N/A		
13	Pumping Arrangements.					
	Ground Level	N/A	N/A	N/A		
	Discharge of main Pump	N/A	N/A	N/A		
	Head of Main Pump	N/A	N/A	N/A		
	Number of main pumps	N/A	N/A	N/A		
	Jockey pump out put	N/A	N/A	N/A		
	Jockey pump head	N/A	N/A	N/A		
	Standby pump out put	N/A	N/A	+		
	Standby pump Head	N/A	N/A	N/A		
	Auto Starting /Manual stopping	N/A	N/A	N/A		
	> Pump House Access	N/A	N/A	N/A		
	Terrace Level		IN/A	N/A		
	➤ Discharge of pump ➤ Head of the Pump	450Lpm	900 lpm +01 additional diesel pump of 900 lpm	MF		
	Head of the PumpPower supply	40 mtr	provided on terrace 40 mtr			
	> Auto Starting of pump	Required	Provided	MF		
14	Cantive Water Co	Required	Provided	MR		
17	Captive Water Storage for Fire Fighting.		Tovided	MR		
	Onderground tank canacity	N/A	40.000			
	Draw-off connection	N/A	40,000 ltrs.	N/A		
	inc service injet	Required	N/A	N/A		
	, locess to tank	N/A	N/A	N/A		
15	Overhead Tank capacity Exit Signage.	5,000 Ltr.	N/A	N/A		
16	Provision of Lifts.	Required	10,000 ltr	MR		
	. Totalon of Lifts.	cquired	Provided	MR		
	 Pressurization of Lift Shaft 	N. C.				
	Pressurization of Lift lobby	N/A	N/A	Nice		
	Communication in lift car	N/A	E CONTRACTOR OF THE CONTRACTOR	N/A		
	Firemen's grounding switch	Required	N/A Provide	N/A		
	Lift Signage	Required	Provided	MR		
	Oignage	Required	Provided Provided	MR		
			Provide	דוועי		

17	Standby power supply	Required	Provided (DG Set)	MR			
18	Refuge Area.						
	Total area	N/A	N/A	N/A			
	Location	N/A	N/A	N/A			
19	Fire Control Room						
	Detector system panel	N/A	N/A	N/A			
	Flow switch panel	N/A	N/A	N/A			
	PA system panel	N/A	N/A	N/A			
	•	N/A	N/A	N/A			
	Battery backup	N/A	N/A	N/A			
	Building Floor Plans		N/A	N/A			
20	Special Fire Protection systems for protection of special Risks, if	N/A	IV/A				
	any:		1				

The fire protection systems provided in the building/premises were checked, tested at random and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the Fire Safety Certificate issued vide letter no. F.6/DFS/MS/GH/SZ/2022/291 dated 20/06/2022, renewal under Rule 37 of the Delhi Fire Service Rules 2010, is recommended.

> Signature of the Inspecting Officer : Deepak Kumar

Name Designation : ADO (Shd.)

Sir, F-T. Dether is hur up for 1.0. Per 25/04/202.