

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE **NEW DELHI- 110 001**

No. F.6/DFS/MS/GH/N72/2025/ 235

FIRE SAFETY CERTIFICATE

Certified that the M/s Hotel Silver Saffron located at Property no. A-1-4, A- Block, Paschim Vihar, New Delhi-110063, comprised of Basement, stilt, Ground plus three upper floors, ground floor (11 guest rooms) & first floor to third floor (12 guest rooms each floor), total 47 guest rooms only owned/occupied by Hotel Silver Saffron was earlier granted FSC by this department vide letter no. F.6/DFS/MS/GH/WZ/179 dated 30/03/2022. The premises was re-inspected by the officer concerned of this department on 15/04/2025 in the presence of Mr. Kamal Grewal (Owner) and found that the said building having deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy Class "Residential" Sub- Division-A-1, having 47 guest rooms (GF-11 guest rooms, 1st floor- 12 guest rooms, 2nd floor-12 guest rooms & 3rd floor-12 guest rooms) with effect from 22/04/2025 valid up to 31/03/2028 in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 22 04/2025 at New Delhi by

To,

- OC DEEHI FIRE SERVICE 1. The Addl. Commissioner of Police (Lic.) at 1st floor Police Station (perence Colony, New
- 2. The Dy. Health Officer, West Zone, South Delhi Municipal Corporation, Rajoouri
- 3. The Kamal Grewal, M/s Hotel Silver Saffron located at Property no. A-1-4, A- Block,

Conditions for the validity of Fire Safety Certificate

- 1. All the means of escape shall be kept free of all type of obstruction all the time.
- 2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got 5. The basement shall be used for storage purpose only.
- 6. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized
- 7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.
- 8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in 9. Any flammable material for interior decoration is prohibited.

11/14

M/s Hotel Silver Saffron located at Property No. 1. Name & address of the building A-1-4, A- Block, Paschim Vihar, New Delhi-63.

: Basement + Stilt + Upper Ground + 03 upper floors, 2. Building is comprised of

Basement- Vacant at the time of inspection, Stilt- Parking, Upper Ground floor- 11 guest rooms,

1st floor-12 guest rooms, 2nd floor-12 guest rooms,

3rd floor-12 guest rooms

: Residential Sub Division-A-1 3. Type of Occupancy

 Type of Case : Renewal

: F.6/DFS/MS/GH/WZ/179 dated 30/03/2022 5. Details of Previous NOC letter

6. Fire Safety directive letter No : Nil

Date of Inspection : 15/04/2025

: ADO (Shd.) Deepak Kumar 8. Name of the Inspecting officers

9. Name and designation of Officer

: Mr. Kamal Grewal (Owner) from the building side

: 2018 10. Year of construction

: 2025032604658 dated 26/03/2025 11. Applicant's letter No

1	Applicant's letter No		4000 dated 20/00/202	Remarks			
Sr. No.	Minimum Standards on fire prevention and fire safety U/R33	Requirement as per Rule 35 (6)	Provided at Site	MR/NMR			
01	Access to building.						
	D = - d i dAb	6.0 m	Provided	MR			
	Road width	4.5 m	Direct accessible	MR			
	Gate width	4.5 111	from road				
	Width of internal road	N/A	N/A	N/A			
02	Number, Width, Type and Arrangement of Exits.						
	a. Number of Staircases			MD			
	Upper Floor	02 nos.	Provided	MR			
	Basement	02 nos.	Provided	MR			
	B. Width of Staircases		B 11 1	MR			
	Upper Floor Basement	1.50 m each	Provided	IVIE			
		1.50 m each	Provided	MR			
	c. Protection of exits			MD			
	 Fire check door 	Required	Provided	MR			
	 Pressurization 	N/A	N/A	N/A			
	d. No. of continuous staircases to terrace	02 nos.	Provided	MR			
		1.80 m	Provided	MR			
	e. Width of Corridor f. Door Size	1.0 mtr.	Provided	MR			
03	Compartmentation.						
-		Required	Provided	MR			
	 Fire check door Sealing of electrical shafts Fire rating of shaft door 	Required	Provided	MR			
		N/A	N/A	N/A			
		N/A	N/A	N/A			
	Water curtain Fire Dampers	N/A	N/A	N/A			
04	Fire Dampers Smoke Management System.						
- '	Basement	Mechanical/	Exhaust fans	MR			
	Upper floor	Natural					
		Mechanical/	Natural	MR			
		Natural					
05.							
	 Total numbers 	10 nos.	10 nos.	MR			
	types	ABC/CO _{2,}	ABC/CO ₂	MR			
	IS marking	Required	Provided	MR			
	-	0.					

MILT

06	First-aid-Hose Reels.								
	Total numbers on each floor	01 No.	Provided	MR					
	 Length of hose reel hose 	30 mtr.	Provided	MR					
	Nozzle diameter	05 mm	Provided	140					
07	Automatic fire detection and alarming system. (ADAS) required as per clause 7.31. viii, UBBL 2016								
	Type of detectors CO	CO detector	Provided	MR					
	 Location of main panel 	Required	Provided	MR					
	 Location of repeater panel 	N/A	N/A	N/A					
	 Alternate source of power 	N/A	N/A	N/A					
	Hooter's location	Audible in entire building	Provided	MR					
80	MOEFA	Required	Provided	MR					
09	Public address System.	Required	Provided						
10	Automatic Sprinkler System.								
	Basement	Required	Provided	MR					
	upper floor	N/A	N/A						
	sprinkler above false ceiling	N/A	N/A	N/A					
11	Internal Hydrants	10// (IN/A	N/A					
	size of riser/down-comer	100 mm	Provided	ME					
	Number of hydrants per floor	Required	01 nos	MR					
	Hose Box	Required		MR					
12	Yard Hydrants.	rtequired	01 nos	MR					
	Total number of hydrants	NI/A							
	Hose Box	N/A	N/A	N/A					
13	Pumping Arrangements.	N/A	N/A	N/A					
			-						
	Ground Level	N/A	N/A	N/A					
	Discharge of main Pump	N/A	N/A	N/A					
	➤ Head of Main Pump	N/A	N/A	N/A					
	Number of main pumps	N/A	N/A	N/A					
	> Jockey pump out put	N/A	N/A	N/A					
	> Jockey pump head	N/A	N/A	N/A					
	> Standby pump out put	N/A	N/A	N/A					
	> Standby pump Head	N/A	N/A	N/A					
	Auto Starting /Manual stopping	N/A	N/A	N/A					
	> Pump House Access	N/A	N/A	N/A					
	Terrace LevelDischarge of pump	900 l nm	Dunidad	NAD.					
	> Head of the Pump	900 Lpm. 40 mtr.	Provided	MR					
14	> Power supply		Provided	MR					
	> Auto Starting of pump	Required Required	Provided Provided	MR MR					
	Captive Water Storage for Fire Fighting.								
17		N/A	N/A	N/A					
	Chacigicana tank capacity	N/A N/A	N/A	N/A					
2	7 2.4.7 311 3311113311311	N/A N/A	N/A	N/A					
		N/A	N/A	N/A					
	7 7100000 to turnt	15,000 ltrs.	15,000 ltrs.	MR					
1 =	Overhead Tank capacity Fight Signage		Provided	MR					
15 16	Exit Signage. Required Provided MR Provision of Lifts.								
	30 Jan 1 (9 July 1 9 1 5 3 July 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	NI/A T	N/A	N/A					
	 Pressurization of Lift Shaft 	N/A							
	Pressurization of Lift lobby	N/A	N/A	N/A N/A					
	Communication in lift car	N/A	N/A	MR					
	Firemen's grounding switch	Required	Provided	N/A					
	Lift Signage	N/A	N/A	IN/A					



	7).			
		Required	Provided	MR
7	Standby power supply	Required		
8	Refuge Area.		N/A	N/A
		N/A	N/A N/A	N/A
	Total area	N/A	IN/A	
9	Location Fire Control Room			N/A
9		N/A	N/A	N/A
	Detector system panel	N/A	N/A	N/A
	Flow switch panel PA system panel	N/A	N/A	
		N/A N/A	N/A	N/A
	Battery backup	N/A	N/A	N/A MR
	Building Floor Plans Building Floor Plans	Required	ABC type fire	IVIT
20	Special Fire Protection systems for protection of special Risks, if any:		extinguisher provided near electrical panel	

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection. The earlier communicated shortcomings vide letter no. F.6/DFS/MS/GH/SZ/2025/120 dated 18/03/2025 have been rectified now.

Keeping in view the substantial deemed compliance of the minimum standards on fire prevention and fire safety required under the rule The FSC issued vide letter no. F.6/DFS/MS/GH/WZ/179 dated 30/03/2022 renewal under Rule 35 of the Delhi Fire Service Rules 2010, is recommended.

> Signature of the Inspecting Officer : Deepak Kumar

Name Designation : ADO (Shd)

D