

## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001



No. F6/DFS/MS/Hospital/2025/NDZ/584

Dated: 0//1//2025

## FIRE SAFETY CERTIFICATE

Certified that the M/s Ram Lal Kundan Lal Orthopedic Hospital at Plot No. 8, Pandav Nagar, Patparganj, Delhi -110092, building comprised of basement, ground plus four upper floors only, owned/occupied by M/s Ram Lal Kundan Lal Orthopedic Hospital was granted FSC by this department vide letter No. F6/DFS/MS/Hospital/NDZ/2022/374 dated 31/08/2022. The premise was re-inspected by the officers concerned of this department on 25/09/2025 in the presence of Dr. A. V. Sharma (Medical Superintendent) and found that the hospital building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class Group- C "Institutional Building" with effect from O1 / 11/2025 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on 01 11 2025 at New Delhi by.

(Dr. S.K. Tomar) Dy. Chief Fire Officer Delhi Fire Service

Copy to: -

1. The Medical Superintendent, M/s Ram Lal Kundan Lal Orthopedic Hospital at Plot No. 8, Pandav Nagar, Patparganj, Delhi -110092, Delhi - 110092.

## Conditions for the validity of Fire Safety Certificate

- 1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
- 2. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
- 3. The trained firefighting staff should be available round the clock.
- 4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
- 5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <a href="www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>
- 7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
- 8. Basement shall be used as per BBL- 1983.
- Any change in the occupancy shall be intimated to this Deptt. and approval shall be obtained thereto before occupancy of the same.

	34		I	INSPECTION REPORT				
1	Di Ly	No. 8, Pand Delhi-110			Ram Lal Kundan Lal Orthopedic Hospital at P No. 8, Pandav Nagar, Patparganj Road, Delhi-110092.			
2					Basement + Groun	Ground + Four upper floors only		
3	FL.	Type of occupancy			Institutional Building			
4	20	Type of case  Details of previous FSC  Fire safety directives letter no.			Renewal F6/DFS/MS/Hospital/NDZ/2022/374 dated 31/08/2022 DFS & FS Act 1986 & Rules there under (12 bar Min. Requirement)			
5								
6	ў. У-							
7	L di	Date of inspection 25/09/2025						
8						wal, Divisional C	fficer / East	
9	K	fr	om	of the designation of officer the building side	Dr. A. V. Sharma (Medical Superintendent)			
10		Y	ear	of construction	1994			
11	Ī	-	7.07	cant's letter no.	Email dated 23/09/			
s.	No	34355		num standard of fire ntion and fire safety U/R 33	Requirement as per (12 bare min.)	Provided at site	Remarks MR/NMR	
1.	19	A	cces	s to Building:	, LINESTER	rers to passe 10 3112		
	91	A	F	load width	06 mtr.	15 mtr.	MR	
1	2	B	(	Gate width	NA	NA	NA	
-		C	V	Vidth of internal road	NA	NA	NA	
2.		N	uml	per, Width, Type and Arrang	ement of Exits:	77	Trans	
		A		lumber of staircases	11,	STREET AND SOLD STREET	gar, Ell.	
			a	Upper floor	02 nos	02 nos	MR (accepted a	
	75	i i		Basement	02 nos	02 nos + ramp	MR (accepted as old case)	
-	H	В	V	Vidth of staircases	allow-	The state of the s	F-2-1	
	A.	3	a	Mezzanine floors	1.40 mtr., & 0.80 mtr	1.40 mtr., & 0.80 mtr	MR	
	Ť.	-	d	Basement	1.30 mtr.	1.30 mtr.each	MR	
	50	C	a	rotection of exits Fire check door	Required	Provided	MR	
			b	Pressurization	NA	NA	J. C.S. WINGAS	
	Я	D	N	o. of continuous staircases to	01 no	01 no.	MR	
		E		idth of corridor	1.50 Mtr.	1.50 Mtr.	MR	
	2	F	D	oor size	1.0 Mtr.	1.0 Mtr.	MR	
		Co	mpa	artmentation:	and the base I relation	con Leaker Louis	1000	
		A Fire check door			Required	Provided		
	-	В		aling of electrical shafts	Required	Provided	MR	
	L	C		re rating of shaft door	The state of the s		MR	
	-	D	_	ater curtain	Required N/A	Provided N/A	MR	
	-	E	0.7547	re dampers	N/A	par of moves	N/A	
+				Management System:	IVA	N/A	N/A	
				TOTAL PROCESS AND ADDITION OF THE PARTY OF T				
		A	3500	sement	Required	Provided	MR	
		В	Up	per floor	Required	Provided	MR	

(WAX

M/s Ram Lal Kundan Lal Orthopedic Hospilal at Plot No. 8, Pandav Nagar, Patparganj, Delhi -11009.

5.	Fire Extinguisher:							
	A	Total numbers	11 nos.	30 nos.	MR			
ı İş	В	Types	CO <sub>2</sub> & ABC	CO <sub>2</sub> & ABC	MR			
	C	ISI marking	ISI Marked	ISI Marked	MR			
6	First-Aid-Hose Reel:							
çkri	A	Total numbers of each floor	01 no.	01 no.	MR			
	В	Length of hose reel hose	30 mtrs.	30 mtrs	MR			
	C	Nozzle diameter	05 mm	05 mm	MR			
7	Automatic Fire Detection and Alarming System:							
	A	Type of detectors	Smoke/head	Provided	MR			
	B	Location of main panel	Reception	Provided	MR			
	C	Location of repeater panel	N/A	N/A	N/A			
	D	Alternate source of power	Required	Provided	MR			
MF.	E	Hooter's Location	Near staircase	Provided	MR			
8	MANAGE	DEFA:	Required	Provided	MR			
9	_	blic Address System:	Required	Provided	MR			
10	Au	tomatic Sprinkler System:						
	A	Basement	Required	Provided	MR			
	B	Upper floor	N/A	N/A	N/A			
	C	Sprinkler above false ceiling	N/A	N/A	N/A			
11	Int	ernal Hydrants:	On I I Will risk	a self from a self from a	10d - 10d			
	A	Size of riser/down-comer	100 mm	100 mm	MR			
	В	Number of hydrants per floor	01 nos.	01 nos.	MR			
LIV	C	Hose box	01 nos.	01 nos.	MR			
12	Ya	rd Hydrants:		7. 1100	1,1,11			
W	A	Total number of hydrants	N/A	N/A	N/A			
	В	Hose box	N/A	N/A	N/A			
13	Pu	mping Arrangements:	1 1/15	LOTISH TO LET 17-1	IV/A			
1	Ground level							
1.	A	Discharge of main pump	450 LPM	450 LPM	MR			
	В	Head of main pump	40 mtr.	40 mtr.	MR			
	C	Number of main pumps	01	01	MR			
P trop	D	Jockey pump out put	N/A	N/A	N/A			
	E	Jockey pump head	N/A	N/A	N/A			
	F	Standby pump out put	N/A	N/A	N/A			
	G	Standby pump head	N/A	N/A	N/A			
	H	Auto starting /manual	Required	Provided	MR			
HI/		stopping	L. L. test	107 114 7 21 1				
2	-	rrace Level	TI .	Principal Park				
	A	Discharge of pump	450 LPM	450 LPM	MR			
	B	Head of the pump	40 m	40 m	MR			
	C	Power supply	Required	Provided	MR			
	D	Auto starting of pump	Required	Provided	MR			
14	Captive Water Storage for Fire Fighting:							
	A	Underground tank capacity	50,000 liters	50,000 liters	MR			
	В	Draw-off connection	N/A	Provided	N/A			
	C	Fire service inlet	N/A					
	D	Access to tank	ERCALITY STATE	Provided	N/A			
			N/A	Provided	N/A			
	E	Overhead tank capacity	5,000 liters	5,000 liters	MR			

1550

15	Ex	Kundan Lal Orthopedic Hospital at Plot it Signage:	Required	Provided	MR		
16							
	A	Pressurization of lift shaft	N/A	Provided	N/A		
	B	Pressurization of lift lobby	N/A	Provided	N/A		
	C	Communication in lift car	N/A	Provided	N/A		
	D	Firemen's grounding switch	Required	Provided	MR		
	E	Lift signage	Required	Provided	MR		
17	Standby Power Supply:		Required	Provided	MR		
18	Refuge Area:						
	A	Total area	N/A	N/A	N/A		
	В	Location	N/A	N/A	N/A		
19	Fire Control Room:						
	A	Detector system panel	Required	Provided	MR		
	В	Flow switch panel	N/A	N/A	N/A		
	C	PA system panel	N/A	N/A	N/A		
	D	Battery backup	N/A	N/A	N/A		
	E	Building floor plans	N/A	N/A	N/A		
20		Special Fire Protection systems for	r protection of spe	cial Risks, if	N/A		

The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspections.

Keeping In view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules of the FSC issued vide letter no. F6/DFS/MS/Hospital/NDZ/2022/374 dated 31/08/2022, renewal under Rule 35 of the Delhi Fire Service rules 2010, is recommended.

Signature of the Inspecting Officer
Name : Yashwant Singh Meena

Designation: ADO /Laxmi Nagar

Signature of the Inspecting Officer

Name: Ashok Kumar Jaiswal

Designation: Divisional Office/ East

Principal Disector Dy. CFa to Jam.

My. Cfa (NDZ) Little 123

A BOCKIN

Fi is fut up, as approved

Dy. (FO (UD2)

29/10/25

3/11/2r